



47 National Avenue,
Pakenham VIC 3810

ph: 03 9769 5799
fax: 03 9769 4799
mob: 0417 004 072
tseymour@terrafirmalabs.com.au

www.terrafirmalabs.com.au

ABN: 11 925 206 385

**Geotechnical Report
Level One Inspection and Testing
Revised Copy**

**Acacia Ridge Stage 5 and 7
Cranbourne**

Prepared for:

**Streetworks Pty Ltd
4 Len Thomas Place
Narre Warren 3805**

PROJECT No 9384

7 April 2017.

Prepared by:

TERRA FIRMA LABORATORIES
Geotechnical Inspection and Testing Authority

47 National Avenue,
Pakenham VIC 3810
Phone: 03 9769 5799 Fax: 03 9769 4799
Email: tseymour@terrafirmalabs.com.au

Geotechnical Report Level One Inspection and Testing Acacia Ridge Stage 5 and 7

1. Introduction

Terra Firma Laboratories was engaged by Streetworks Pty Ltd as the geotechnical inspection and testing authority to provide Level 1 supervision and testing works on the earthworks component for Acacia Ridge Stage 5. This work was conducted over the period of 18/01/2017 to 15/03/2017.

This report presents that the allotment earthworks was carried out in accordance with *AS3798-2007 Guidelines for Earthworks for Commercial and Residential Development* and in compliance with the compaction control specifications established by the contractor.

2. Scope of Works

2.1. Areas of work

The areas of work included lots 509, 510, 511, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 536, 537, 538, 539, 540, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 558, 559, 560, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720 and 721. The site will be a residential estate.

The area on which fill was placed is shown on site plan (Appendix 1) based on drawings prepared by GPR Consulting and provided by Streetworks Pty Ltd.

The supervision work by *Terra Firma Laboratories* involved both inspection of sub grade preparation work and full time inspection and testing of fill placement.

2.2. Specification

The placement of fill on the areas of work was to be carried out in accordance with *AS3798-2007 Guidelines for Earthworks for Commercial and Residential Development*, as directed by *Streetworks*. At all times during placement of fill materials Terra Firma Laboratories maintained a Geotechnical Technician on site to perform the supervision and testing as required by AS3798-2007.

As referenced from AS3798-2007 (Section 5.2) establishes a specification requirement for a minimum density ratio of not less than 95% noting that soils containing more than 20% of particles coarser than 37.5mm cannot be tested for relative compaction using the procedures of AS1289.

Field density testing shall be undertaken at a frequency of not less than 3 tests per visit.

Test Rolling is required for all layers of structural fill and materials within 150mm of permanent subgrade level so as to withstand test rolling without visible deformation or springing. Corrective action is required where unstable areas exceed 20% of the area being considered by test rolling.

3. Inspection and Testing

3.1. Sub-Grade Preparation

Subgrade preparation involved stripping the site down of topsoil and organic matter to a depth of approximately 200mm below existing levels detailed on the site plans. The sub-grade area was then proof-rolled to determine soft or otherwise unsuitable zones and such zones rectified as necessary. The sub-grade was watered and scarified prior to fill placement to aid layer bonding.

3.2. Fill materials

The materials used as fill were locally sourced and observed to generally consist of Silty Clay, sourced from stockpiled materials on site. No particles greater than 150mm were observed. The fill was nominated as clean fill by the contractor.

3.3. Fill Construction

The contractor had the following plant available on-site during the construction period for use in the fill placement:

- *Excavator*
- *Compactor*
- *Dump Truck*
- *Water Cart*
- *Scraper*
- *Pad Foot Roller*
- *Dozer*
- *Tractor*

All fill was placed in layers of thicknesses not exceeding 300mm. *The work area was typically a 2 or 3 lot area on any one particular day.* At the completion of a placed layer, compaction testing was performed to confirm appropriate compaction had been achieved and supported the observations made.

It was observed that finished levels were in accordance with levels marked on site by survey. These levels are shown on site plans attached in Appendix 1.

The final 300mm of fill placed across the site was placed as a topsoil layer/ growing medium and should be considered as non-structural, as it was placed in an uncontrolled manner, as allowed by specifications.

4. Compaction Control Testing

Testing comprised of a total of 70 in-situ density tests, with a summary of results included in Appendix 2. Test Reports are referenced in Appendix 3.

Test numbers 6, 10, 15, 16, 25, 29, 31, 45, 46, 47, 53 and 55 originally failed to meet specification. *Streetworks Pty Ltd* were notified and asked to rework the area appropriately. Upon adequate reworking *Terra Firma Laboratories* would perform a re-test.; this process would continue until a minimum compaction effort of 95% was achieved.

It should be noted that the tests are a representation of the fill placed and support the visual assessment of the works completed. Each lot does not necessarily require a compaction test to comply. The compaction control testing indicated that the engineered fill on all lots complied with the technical specification.

5. Uncontrolled Works

Terra Firma Laboratories cannot verify any works completed by others after the final date specified in the introduction. Uncontrolled works may include, but not limited to trenching for services, cut and fill works for slab preparation or subsequent removal of vegetation and back fill of holes.

6. Clean Fill

Terra Firma Laboratories cannot guarantee that the material used as a filling medium is free from chemical or other contamination.

7. Statement of Compliance

Inspections and testing of the fill areas at this site indicate that both sub grade preparation and fill placement have been conducted in accordance with the specification and that the completed fill areas of greater than 300mm, as shown on the site plan attached, and not any preceding the 18/01/2017 or work completed after the 15/03/2017, may be certified as being compliant with the specification.

For and on behalf of
Terra Firma Laboratories,



Tom Seymour
Lab Manager



47 National Avenue,
Pakenham VIC 3810

ph: 03 9769 5799
fax: 03 9769 4799
mob: 0417 004 072
tseymour@terrafirmalabs.com.au

www.terrafirmalabs.com.au

ABN: 11 925 206 385

APPENDICES

Appendix 1: Site Plans

Appendix 2: Test Summary

Appendix 3: Test Reports



Level One Test Summary

Client: Streetworks Pty Ltd **Specification:** 95%
Project: Acacia Stage 5 and 7 **Project No:** 9384

| Date: | Test Number: | Layer: | Retest of: | Density: | Pass/Fail: | Lot No: | Report No: |
|------------|--------------|--------|------------|----------|------------|---------|------------|
| 18/01/2017 | 1 | L1 | | 96 | PASS | 710 | 9384-1 |
| 18/01/2017 | 2 | L2 | | 100 | PASS | 711 | 9384-1 |
| 18/01/2017 | 3 | L2 | | 100 | PASS | 712 | 9384-1 |
| 19/01/2017 | 4 | L1 | | 97.5 | PASS | 713 | 9384-2 |
| 19/01/2017 | 5 | L1 | | 99.5 | PASS | 714 | 9384-2 |
| 19/01/2017 | 6 | L1 | | 93.5 | FAIL | 715 | 9384-2 |
| 21/01/2017 | 7 | L1 | 6 | 99 | PASS | 715 | 9384-3 |
| 21/01/2017 | 8 | L2 | | 99 | PASS | 716 | 9384-3 |
| 21/01/2017 | 9 | L1 | | 96 | PASS | 717 | 9384-3 |
| 21/01/2017 | 10 | L1 | | 93 | FAIL | 718 | 9384-3 |
| 23/01/2017 | 11 | L1 | 10 | 96.5 | PASS | 718 | 9384-4 |
| 23/01/2017 | 12 | L2 | | 100 | PASS | 717 | 9384-4 |
| 23/01/2017 | 13 | L3 | | 100.5 | PASS | 715 | 9384-4 |
| 23/01/2017 | 14 | L3 | | 101 | PASS | 713 | 9384-4 |
| 24/01/2017 | 15 | L3 | | 91.5 | FAIL | 718 | 9384-5 |
| 24/01/2017 | 16 | L2 | | 94.5 | FAIL | 719 | 9384-5 |
| 25/01/2017 | 17 | L3 | 15 | 101 | PASS | 718 | 9384-6 |
| 25/01/2017 | 18 | L2 | 16 | 102 | PASS | 719 | 9384-6 |
| 25/01/2017 | 19 | L2 | | 98 | PASS | 720 | 9384-6 |
| 25/01/2017 | 20 | L1 | | 99 | PASS | 721 | 9384-6 |
| 30/01/2017 | 21 | L4 | | 105 | PASS | 719 | 9384-7 |
| 30/01/2017 | 22 | L3 | | 104 | PASS | 720 | 9384-7 |
| 31/01/2017 | 23 | L1 | | 96.5 | PASS | 518 | 9384-8 |
| 31/01/2017 | 24 | L1 | | 96.5 | PASS | 520 | 9384-8 |
| 31/01/2017 | 25 | L1 | | 94.5 | FAIL | 522 | 9384-8 |
| 31/01/2017 | 26 | L1 | | 98.5 | PASS | 524 | 9384-8 |
| 1/02/2017 | 27 | L1 | 25 | 102 | PASS | 522 | 9384-9 |
| 1/02/2017 | 28 | L1 | | 103 | PASS | 519 | 9384-9 |
| 1/02/2017 | 29 | L1 | | 92 | FAIL | 521 | 9384-9 |
| 1/02/2017 | 30 | L2 | | 96.5 | PASS | 523 | 9384-9 |
| 1/02/2017 | 31 | L2 | | 94 | FAIL | 525 | 9384-9 |
| 2/02/2017 | 32 | L1 | 29 | 97 | PASS | 521 | 9384-10R |
| 2/02/2017 | 33 | L2 | 31 | 95 | PASS | 525 | 9384-10R |
| 2/02/2017 | 34 | L1 | | 97 | PASS | 546 | 9384-10R |
| 2/02/2017 | 35 | L1 | | 97.5 | PASS | 551 | 9384-10R |
| 2/02/2017 | 36 | L2 | | 97 | PASS | 544 | 9384-10R |
| 3/02/2017 | 37 | L2 | | 95 | PASS | 553 | 9384-11R |
| 3/02/2017 | 38 | L3 | | 101.5 | PASS | 547 | 9384-11R |
| 3/02/2017 | 39 | L3 | | 98 | PASS | 545 | 9384-11R |
| 4/02/2017 | 40 | L3 | | 99.5 | PASS | 549 | 9384-12 |
| 4/02/2017 | 41 | L4 | | 98.5 | PASS | 548 | 9384-12 |



Level One Test Summary

Client: Streetworks Pty Ltd **Specification:** 95%
Project: Acacia Stage 5 and 7 **Project No:** 9384

| Date: | Test Number: | Layer: | Retest of: | Density: | Pass/Fail: | Lot No: | Report No: |
|------------|--------------|--------|------------|----------|------------|---------|------------|
| 4/02/2017 | 42 | L4 | | 98 | PASS | 546 | 9384-12 |
| 7/02/2017 | 43 | L1 | | 98 | PASS | 526 | 9384-13 |
| 7/02/2017 | 44 | L2 | | 97.5 | PASS | 517 | 9384-13 |
| 7/02/2017 | 45 | L1 | | 93.5 | FAIL | 515 | 9384-13 |
| 7/02/2017 | 46 | L1 | | 91.5 | FAIL | 516 | 9384-13 |
| 7/02/2017 | 47 | L1 | | 94 | FAIL | 509 | 9384-14 |
| 7/02/2017 | 48 | L1 | | 95.5 | PASS | 510 | 9384-14 |
| 7/02/2017 | 49 | L1 | | 99 | PASS | 511 | 9384-14 |
| 7/02/2017 | 50 | L1 | | 95 | PASS | 530 | 9384-14 |
| 7/02/2017 | 51 | L2 | | 96 | PASS | 528 | 9384-14 |
| 7/02/2017 | 52 | L3 | | 96.5 | PASS | 539 | 9384-14 |
| 7/02/2017 | 53 | L4 | | 93 | FAIL | 538 | 9384-15 |
| 8/02/2017 | 54 | L1 | 45 | 98 | PASS | 515 | 9384-16 |
| 8/02/2017 | 55 | L1 | 46 | 93 | FAIL | 516 | 9384-16 |
| 8/02/2017 | 56 | L3 | | 96.5 | PASS | 529 | 9384-17 |
| 8/02/2017 | 57 | L5 | | 97 | PASS | 537 | 9384-17 |
| 9/02/2017 | 58 | L4 | 53 | 103 | PASS | 538 | 9384-18 |
| 9/02/2017 | 59 | L4 | | 101 | PASS | 536 | 9384-19 |
| 9/02/2017 | 60 | L6 | | 101 | PASS | 540 | 9384-20 |
| 9/02/2017 | 61 | L5 | | 96 | PASS | 543 | 9384-21 |
| 9/02/2017 | 62 | L6 | | 99 | PASS | 545 | 9384-18 |
| 10/02/2017 | 63 | L1 | 55 | 100.5 | PASS | 516 | 9384-19 |
| 10/02/2017 | 64 | L2 | | 101 | PASS | 558 | 9384-19 |
| 10/02/2017 | 65 | L4 | | 98 | PASS | 559 | 9384-19 |
| 10/02/2017 | 66 | L6 | | 98 | PASS | 560 | 9384-19 |
| 15/02/2017 | 67 | L1 | | 95 | PASS | 527 | 9384-20 |
| 15/02/2017 | 68 | L2 | | 97 | PASS | 542 | 9384-20 |
| 15/02/2017 | 69 | L3 | | 99.5 | PASS | 542 | 9384-20 |
| 15/03/2017 | 70 | L1 | 47 | 101 | PASS | 509 | 9384-21 |

WARNING


BWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site.
 No guarantee is given that all existing services are shown.
 Locate all underground services before commencement of works.
DIAL 1100 BEFORE YOU DIG
www.1100.com.au

NOTE: FENCING
 VEHICLE EXCLUSION MEASURES WHERE ROADS ABUT A RESERVE ARE TO FORM PART OF THE LANDSCAPE WORKS.

NOTE: OPEN DRAINS
 EXISTING OPEN DRAINS TO BE EXCAVATED TO A SOUND BASE AND FILLED AS SPECIFIED.

NOTE: DRIVEWAYS
 1. DRIVEWAYS TO LOTS 730, 731, 737 & 738 TO BE 4.0m WIDE.
 2. DOUBLE DRIVEWAY TO LOTS 720 & 721 TO BE 8.0m WIDE.

NOTE: HOUSE DRAINS
 1. HOUSE DRAINS TO LOTS 734 & 740 TO BE OFFSET 2.0m FROM SIDE BOUNDARY.
 2. HOUSE DRAIN TO LOT 728 TO BE OFFSET 6.0m FROM SIDE BOUNDARY.
 3. HOUSE DRAINS TO LOT 730, 733 & 737 TO BE OFFSET 6.5m FROM SIDE BOUNDARY.



SERVICES OFFSET SCHEDULE

| STREET NAME | ROAD RESERVE | BACK OF KERB | SEWER | GAS | NEW DRINKING WATER | DRINKING WATER | COMMUNICATIONS | ELECTRICITY | LIGHT POLES |
|---------------------------|--------------|-----------------|--------|--------|--------------------|----------------|----------------|-------------|-------------|
| BINDARRI GROVE | 18.00 | 5.20 | 1.00 N | 2.10 N | 2.60 N | 3.10 N | 1.85 S | 2.60 S | 4.40 S |
| COORONG STREET | 15.00 | 2.20 N / 5.20 S | 2.10 S | 2.60 S | 3.10 S | 0.50 N | 1.10 N | 1.10 N | 1.40 N |
| CORNFLOWER RISE | 18.00 | 5.20 | 2.25 S | 2.25 S | 2.70 S | 3.20 S | 1.85 N | 2.60 N | 4.40 N |
| FREYCINET DRIVE | 18.00 | 5.20 | 0.80 E | 2.10 W | 2.60 W | 3.10 W | 1.85 E | 2.60 E | 4.40 E |
| LINDENDERRY ROAD | 18.00 | 5.20 | 2.10 S | 2.10 S | 2.60 S | 3.10 S | 1.85 N | 2.60 N | 4.40 N |
| RIVERWOOD DRIVE (LOT 705) | 27.00 | 5.85 | 2.25 E | 3.00 E | 3.80 E | 2.05 W | 2.80 W | 5.05 W | 5.05 W |
| RIVERWOOD DRIVE (RESERVE) | 24.00 | 5.15 W / 5.85 E | 2.25 E | 3.00 E | 3.80 E | 0.70 W | 1.40 W | 4.35 W | 4.35 W |



47 National Ave
 Pakenham
 Vic 3810

Test Location Plan

Client : Streetworks Pty Ltd

Project : Acacia Stage 7

Scale
 NTS



47 National Ave
Pakenham
Vic 3810

Test Location Plan

Client : Streetworks Pty Ltd

Project : Acacia Stage 5

Scale
NTS



47 National Ave
Pakenham
Vic 3810

Test Location Plan

Client : Streetworks Pty Ltd

Project : Acacia Stage 5

Scale
NTS



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-1
 date of issue 20-Jan-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 18-Jan-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|-------------|-------------|--------------|--|--|
| Test No | | 1 | 2 | 3 | | |
| location | Lot No | 710 | 711 | 712 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L2 | L2 | | |
| measurement depth | mm | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.94 | 1.95 | 1.95 | | |
| field dry density | t/m ³ | 1.65 | 1.61 | 1.65 | | |
| field moisture content | % | 17.7 | 20.9 | 18.0 | | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 2.03 | 1.96 | 1.95 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | | |
| moisture variation from OMC (-dry,+wet)% | | -1.0 | -1.5 | -1.5 | | |
| Moisture ratio | % | 95.5 | 94.0 | 92.5 | | |
| Hilf density ratio (R_{HD}) | % | 96.0 | 99.5 | 100.5 | | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-2
 date of issue 23-Jan-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 19-Jan-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 4 | 5 | 6 | | |
|--|------------------|------|------|------|--|--|
| location | Lot No | 713 | 714 | 715 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L1 | L1 | | |
| measurement depth | mm | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.94 | 1.95 | 1.87 | | |
| field dry density | t/m ³ | 1.63 | 1.63 | 1.56 | | |
| field moisture content | % | 19.2 | 20.2 | 19.2 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 1.99 | 1.96 | 2.00 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | | |

| | | | | | | |
|--|--|------|------|-----|--|--|
| moisture variation from OMC (-dry,+wet)% | | -1.5 | -2.0 | 1.0 | | |
|--|--|------|------|-----|--|--|

| | | | | | | |
|-----------------------|----------|-------------|-------------|--------------|--|--|
| Moisture ratio | % | 93.5 | 91.5 | 106.0 | | |
|-----------------------|----------|-------------|-------------|--------------|--|--|

| | | | | | | |
|--|----------|-------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 97.5 | 99.5 | 93.5 | | |
|--|----------|-------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-3
 date of issue 24-Jan-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 21-Jan-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 7 | 8 | 9 | 10 | | |
|--|------------------|--------------|------|------|------|--|--|
| location | Lot No | 715 | 716 | 717 | 718 | | |
| | | Retest of #6 | | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L1 | L2 | L1 | L1 | | |
| measurement depth | mm | 275 | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.95 | 1.95 | 1.96 | 1.96 | | |
| field dry density | t/m ³ | 1.65 | 1.57 | 1.61 | 1.58 | | |
| field moisture content | % | 17.9 | 23.9 | 21.7 | 24.3 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 1.97 | 1.97 | 2.04 | 2.11 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | | |

| | | | | | | | |
|--|--|------|-----|-----|-----|--|--|
| moisture variation from OMC (-dry,+wet)% | | -0.5 | 1.0 | 1.0 | 1.0 | | |
|--|--|------|-----|-----|-----|--|--|

| | | | | | | | |
|-----------------------|----------|-------------|--------------|--------------|--------------|--|--|
| Moisture ratio | % | 98.0 | 105.0 | 105.5 | 103.5 | | |
|-----------------------|----------|-------------|--------------|--------------|--------------|--|--|

| | | | | | | | |
|--|----------|-------------|-------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 99.0 | 99.0 | 96.0 | 93.0 | | |
|--|----------|-------------|-------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-4
 date of issue 25-Jan-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|----------|
| Feature | Backfill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | BM |
| time | All Day |
| date | 24-Jan-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|---------------|--------------|--------------|--------------|--|
| Test No | | 11 | 12 | 13 | 14 | |
| location | Lot No | 718 | 717 | 715 | 713 | |
| | | Retest of #10 | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L2 | L3 | L3 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 1.99 | 2.05 | 2.07 | 1.98 | |
| field dry density | t/m ³ | 1.69 | 1.66 | 1.80 | 1.63 | |
| field moisture content | % | 17.8 | 23.3 | 15.4 | 22.0 | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 2.06 | 2.05 | 2.07 | 1.96 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | |
| moisture variation from OMC (-dry,+wet)% | | 3.5 | 1.0 | -1.0 | 0.5 | |
| Moisture ratio | % | 124.0 | 105.0 | 94.5 | 103.0 | |
| Hilf density ratio (R_{HD}) | % | 96.5 | 100.0 | 100.5 | 101.0 | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-5
 date of issue 01-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 25-Jan-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 15 | 16 | | | |
|--|------------------|------|------|--|--|--|
| location | Lot No | 718 | 719 | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L3 | L2 | | | |
| measurement depth | mm | 275 | 275 | | | |
| field wet density | t/m ³ | 1.90 | 2.01 | | | |
| field dry density | t/m ³ | 1.61 | 1.73 | | | |
| field moisture content | % | 17.6 | 16.1 | | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|----------|--|--|--|
| compactive effort | | standard | standard | | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | | | |
| percent of oversize material | wet | 0 | 0 | | | |
| peak converted wet density | t/m ³ | 2.08 | 2.13 | | | |
| adjusted peak converted wet density | t/m ³ | - | - | | | |

| | | | | | | |
|--|--|-----|-----|--|--|--|
| moisture variation from OMC (-dry,+wet)% | | 1.0 | 0.5 | | | |
|--|--|-----|-----|--|--|--|

| | | | | | | |
|-----------------------|----------|--------------|--------------|--|--|--|
| Moisture ratio | % | 106.5 | 104.5 | | | |
|-----------------------|----------|--------------|--------------|--|--|--|

| | | | | | | |
|--|----------|-------------|-------------|--|--|--|
| Hilf density ratio (R_{HD}) | % | 91.5 | 94.5 | | | |
|--|----------|-------------|-------------|--|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-6
 date of issue 01-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 25-Jan-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|--------------|--------------|--------------|-------------|--|
| Test No | | 17 | 18 | 19 | 20 | |
| location | Lot No | 718 | 719 | 720 | 721 | |
| | | Retest 15 | Retest 16 | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L3 | L2 | L2 | L1 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 1.94 | 2.02 | 1.98 | 2.04 | |
| field dry density | t/m ³ | 1.62 | 1.63 | 1.63 | 1.79 | |
| field moisture content | % | 20.0 | 23.7 | 21.4 | 14.0 | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 1.92 | 1.98 | 2.02 | 2.07 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | |
| moisture variation from OMC (-dry,+wet)% | | -3.0 | 1.0 | 1.0 | -3.0 | |
| Moisture ratio | % | 86.0 | 104.5 | 105.0 | 81.5 | |
| Hilf density ratio (R_{HD}) | % | 101.0 | 102.0 | 98.0 | 99.0 | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-7
 date of issue 01-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 30-Jan-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 21 | 22 | | | |
|--|------------------|------|------|--|--|--|
| location | Lot No | 719 | 720 | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L4 | L3 | | | |
| measurement depth | mm | 275 | 275 | | | |
| field wet density | t/m ³ | 2.06 | 2.07 | | | |
| field dry density | t/m ³ | 1.74 | 1.72 | | | |
| field moisture content | % | 18.5 | 20.1 | | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|----------|--|--|--|
| compactive effort | | standard | standard | | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | | | |
| percent of oversize material | wet | 0 | 0 | | | |
| peak converted wet density | t/m ³ | 1.96 | 2.00 | | | |
| adjusted peak converted wet density | t/m ³ | - | - | | | |

| | | | | | | |
|--|--|------|------|--|--|--|
| moisture variation from OMC (-dry,+wet)% | | -1.5 | -1.5 | | | |
|--|--|------|------|--|--|--|

| | | | | | | |
|-----------------------|----------|-------------|-------------|--|--|--|
| Moisture ratio | % | 92.0 | 93.0 | | | |
|-----------------------|----------|-------------|-------------|--|--|--|

| | | | | | | |
|--|----------|--------------|--------------|--|--|--|
| Hilf density ratio (R_{HD}) | % | 105.0 | 104.0 | | | |
|--|----------|--------------|--------------|--|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-8
 date of issue 02-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | PM |
| date | 31-Jan-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|--------------|--------------|-------------|-------------|--|
| Test No | | 23 | 24 | 25 | 26 | |
| location | Lot No | 518 | 520 | 522 | 524 | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L1 | L1 | L1 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 1.92 | 1.88 | 1.91 | 1.91 | |
| field dry density | t/m ³ | 1.60 | 1.55 | 1.68 | 1.59 | |
| field moisture content | % | 19.5 | 21.8 | 14.1 | 20.7 | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 1.98 | 1.95 | 2.02 | 1.94 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | |
| moisture variation from OMC (-dry,+wet)% | | 0.5 | 1.5 | -3.0 | -2.5 | |
| Moisture ratio | % | 104.0 | 106.5 | 82.0 | 88.0 | |
| Hilf density ratio (R_{HD}) | % | 97.0 | 96.5 | 94.5 | 98.5 | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-9
 date of issue 03-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 01-Feb-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 27 | 28 | 29 | 30 | 31 | |
|--|------------------|--------------|------|------|------|------|--|
| location | Lot No | 522 | 519 | 521 | 523 | 525 | |
| | | Retest of 25 | | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L1 | L1 | L1 | L2 | L2 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 2.04 | 1.99 | 1.92 | 2.02 | 2.00 | |
| field dry density | t/m ³ | 1.74 | 1.70 | 1.66 | 1.69 | 1.73 | |
| field moisture content | % | 17.2 | 16.9 | 15.8 | 19.4 | 15.5 | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|----------|--|
| compactive effort | | standard | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 2.00 | 1.93 | 2.08 | 2.09 | 2.12 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | - | |

| | | | | | | | |
|--|--|------|------|------|-----|-----|--|
| moisture variation from OMC (-dry,+wet)% | | -1.0 | -2.0 | -0.5 | 1.0 | 0.5 | |
|--|--|------|------|------|-----|-----|--|

| | | | | | | | |
|-----------------------|----------|-------------|-------------|-------------|--------------|--------------|--|
| Moisture ratio | % | 95.0 | 90.0 | 96.0 | 105.0 | 104.5 | |
|-----------------------|----------|-------------|-------------|-------------|--------------|--------------|--|

| | | | | | | | |
|--|----------|--------------|--------------|-------------|-------------|-------------|--|
| Hilf density ratio (R_{HD}) | % | 102.0 | 103.0 | 92.0 | 96.5 | 94.0 | |
|--|----------|--------------|--------------|-------------|-------------|-------------|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT
BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-10R
date of issue 07-Apr-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | PM |
| date | 02-Feb-2017 |
| checked by | SB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 32 | 33 | 34 | 35 | 36 | |
|--|------------------|------|------|------|------|------|--|
| location | Lot No | 521 | 525 | 546 | 551 | 544 | |
| | Retest | 29 | 31 | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L1 | L2 | L1 | L1 | L2 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 1.99 | 1.95 | 2.01 | 1.97 | 1.95 | |
| field dry density | t/m ³ | 1.69 | 1.65 | 1.73 | 1.71 | 1.60 | |
| field moisture content | % | 17.5 | 18.3 | 16.5 | 15.2 | 21.7 | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|----------|--|
| compactive effort | | standard | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 2.05 | 2.05 | 2.07 | 2.02 | 2.01 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | - | |
| moisture variation from OMC (-dry,+wet)% | | 1.0 | 1.5 | 0.5 | 0.5 | 1.5 | |

| | | | | | | | |
|--|----------|--------------|--------------|--------------|--------------|--------------|--|
| Moisture ratio | % | 107.0 | 108.5 | 104.5 | 105.0 | 107.0 | |
| Hilf density ratio (R_{HD}) | % | 97.0 | 95.0 | 97.0 | 97.5 | 97.0 | |

material description

| |
|--|
| Silty CLAY |
| Note: This report replaces 9384-10 issued on 09/02/2017 |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
S Benbow



COMPACTION ASSESSMENT
BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-11R
date of issue 07-Apr-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | PM |
| date | 03-Feb-2017 |
| checked by | SB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 37 | 38 | 39 | | |
|--|------------------|------|------|------|--|--|
| location | Lot No | 553 | 547 | 545 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L2 | L3 | L3 | | |
| measurement depth | mm | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.92 | 2.02 | 1.96 | | |
| field dry density | t/m ³ | 1.66 | 1.73 | 1.72 | | |
| field moisture content | % | 15.8 | 16.9 | 13.9 | | |

laboratory compaction procedure AS1289 5.7.1

| compactive effort | | standard | standard | standard | | |
|--|------------------|----------|----------|----------|--|--|
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 2.03 | 1.99 | 1.99 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | | |
| moisture variation from OMC (-dry,+wet)% | | -1.5 | -0.5 | -1.5 | | |

| | | | | | | |
|--|----------|-------------|--------------|-------------|--|--|
| Moisture ratio | % | 92.0 | 98.0 | 90.5 | | |
| Hiif density ratio (R_{HD}) | % | 95.0 | 101.5 | 98.0 | | |

material description

| |
|--|
| Silty CLAY |
| Note: This report replaces 9384-11 issued on 09/02/2017 |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
S Benbow



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-12
 date of issue 09-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | PM |
| date | 06-Feb-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|-------------|-------------|-------------|--|--|
| Test No | | 40 | 41 | 42 | | |
| location | Lot No | 549 | 548 | 546 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L3 | L4 | L4 | | |
| measurement depth | mm | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.99 | 2.01 | 2.00 | | |
| field dry density | t/m ³ | 1.73 | 1.76 | 1.74 | | |
| field moisture content | % | 15.2 | 14.5 | 14.9 | | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 2.00 | 2.04 | 2.04 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | | |
| moisture variation from OMC (-dry,+wet)% | | -1.5 | -1.5 | -1.5 | | |
| Moisture ratio | % | 91.0 | 92.0 | 92.0 | | |
| Hilf density ratio (R_{HD}) | % | 99.5 | 98.5 | 98.0 | | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-13
 date of issue 09-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 07-Feb-2017 |
| checked by | DB |

| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
|---|------------------|--------------|--------------|--------------|--------------|--|
| Test No | | 43 | 44 | 45 | 46 | |
| location | Lot No | 526 | 517 | 515 | 516 | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L2 | L1 | L1 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 2.04 | 2.02 | 1.92 | 1.91 | |
| field dry density | t/m ³ | 1.71 | 1.74 | 1.59 | 1.61 | |
| field moisture content | % | 19.8 | 15.8 | 21.2 | 18.5 | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 2.09 | 2.07 | 2.06 | 2.03 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | |
| moisture variation from OMC (-dry,+wet)% | | 2.0 | 1.5 | 3.0 | 0.5 | |
| Moisture ratio | % | 112.0 | 110.5 | 116.0 | 102.5 | |
| Hilf density ratio (R_{HD}) | % | 98.0 | 97.5 | 93.5 | 94.0 | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-14
 date of issue 09-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 07-Feb-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 47 | 48 | 49 | 50 | 51 | 52 |
|--|------------------|------|------|------|------|------|------|
| location | Lot No | 509 | 510 | 511 | 530 | 528 | 539 |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L1 | L1 | L1 | L1 | L2 | L3 |
| measurement depth | mm | 275 | 275 | 275 | 275 | 275 | 275 |
| field wet density | t/m ³ | 1.98 | 2.03 | 2.01 | 1.74 | 1.83 | 1.98 |
| field dry density | t/m ³ | 1.71 | 1.75 | 1.73 | 1.39 | 1.47 | 1.70 |
| field moisture content | % | 15.6 | 15.9 | 16.2 | 25.3 | 24.3 | 16.3 |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|----------|----------|
| compactive effort | | standard | standard | standard | standard | standard | standard |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 | 0 |
| peak converted wet density | t/m ³ | 2.11 | 2.12 | 2.03 | 1.84 | 1.91 | 2.05 |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | - | - |

| | | | | | | | |
|--|--|-----|-----|------|------|------|------|
| moisture variation from OMC (-dry,+wet)% | | 1.0 | 1.5 | -1.0 | -2.5 | -1.5 | -1.0 |
|--|--|-----|-----|------|------|------|------|

| | | | | | | | |
|-----------------------|----------|--------------|--------------|-------------|-------------|-------------|-------------|
| Moisture ratio | % | 107.0 | 108.5 | 94.5 | 91.0 | 94.0 | 95.0 |
|-----------------------|----------|--------------|--------------|-------------|-------------|-------------|-------------|

| | | | | | | | |
|--|----------|-------------|-------------|-------------|-------------|-------------|-------------|
| Hilf density ratio (R_{HD}) | % | 94.0 | 95.5 | 99.0 | 95.0 | 96.0 | 96.5 |
|--|----------|-------------|-------------|-------------|-------------|-------------|-------------|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-15
 date of issue 09-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 07-Feb-2017 |
| checked by | DB |

| | | | | | | | |
|---|------------------|-------------|--|--|--|--|--|
| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | | |
| Test No | | 53 | | | | | |
| location | Lot No | 538 | | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L4 | | | | | |
| measurement depth | mm | 275 | | | | | |
| field wet density | t/m ³ | 1.90 | | | | | |
| field dry density | t/m ³ | 1.64 | | | | | |
| field moisture content | % | 16.0 | | | | | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | | |
| compactive effort | | standard | | | | | |
| oversize material retained on AS sieve | mm | 19.0 | | | | | |
| percent of oversize material | wet | 0 | | | | | |
| peak converted wet density | t/m ³ | 2.04 | | | | | |
| adjusted peak converted wet density | t/m ³ | - | | | | | |
| moisture variation from OMC (-dry,+wet)% | | -1.0 | | | | | |
| Moisture ratio | % | 95.0 | | | | | |
| Hilf density ratio (R_{HD}) | % | 93.5 | | | | | |
| material description | | | | | | | |
| Silty CLAY | | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-16
 date of issue 09-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 08-Feb-2017 |
| checked by | DB |

| | | | | | | |
|---|------------------|-------------|--------------|--|--|--|
| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | |
| Test No | | 54 | 55 | | | |
| location | Lot No | 515 | 516 | | | |
| | | Retest 45 | Retest 46 | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | L1 | L1 | | | |
| measurement depth | mm | 275 | 275 | | | |
| field wet density | t/m ³ | 1.98 | 1.97 | | | |
| field dry density | t/m ³ | 1.68 | 1.68 | | | |
| field moisture content | % | 17.4 | 17.4 | | | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
| compactive effort | | standard | standard | | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | | | |
| percent of oversize material | wet | 0 | 0 | | | |
| peak converted wet density | t/m ³ | 2.02 | 2.12 | | | |
| adjusted peak converted wet density | t/m ³ | - | - | | | |
| moisture variation from OMC (-dry,+wet)% | | -1.0 | 1.0 | | | |
| Moisture ratio | % | 95.5 | 106.5 | | | |
| Hilf density ratio (R_{HD}) | % | 98.0 | 93.0 | | | |
| material description | | | | | | |
| Silty CLAY | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-17
 date of issue 10-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | PM |
| date | 08-Feb-2017 |
| checked by | DB |

| | | | | | | | |
|---|------------------|--------------|--------------|--|--|--|--|
| Field density test procedure AS1289.2.1.1 and 5.8.1 | | | | | | | |
| Test No | | 56 | 57 | | | | |
| location | Lot No | 529 | 537 | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | L3 | L5 | | | | |
| measurement depth | mm | 275 | 275 | | | | |
| field wet density | t/m ³ | 1.96 | 2.01 | | | | |
| field dry density | t/m ³ | 1.62 | 1.72 | | | | |
| field moisture content | % | 21.3 | 16.5 | | | | |
| laboratory compaction procedure AS1289 5.7.1 | | | | | | | |
| compactive effort | | standard | standard | | | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | | | | |
| percent of oversize material | wet | 0 | 0 | | | | |
| peak converted wet density | t/m ³ | 2.03 | 2.07 | | | | |
| adjusted peak converted wet density | t/m ³ | - | - | | | | |
| moisture variation from OMC (-dry,+wet)% | | 1.0 | 0.5 | | | | |
| Moisture ratio | % | 105.5 | 104.5 | | | | |
| Hilf density ratio (R_{HD}) | % | 96.5 | 97.0 | | | | |
| material description | | | | | | | |
| Silty CLAY | | | | | | | |



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-18
 date of issue 17-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | BM |
| time | All Day |
| date | 09-Feb-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 58 | 59 | 60 | 61 | 62 | |
|--|------------------|-------------------|---------|---------|---------|---------|--|
| location | Lot No | 538 | 536 | 540 | 543 | 545 | |
| | | Retest of Test 53 | | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | Layer 4 | Layer 4 | Layer 6 | Layer 5 | Layer 6 | |
| measurement depth | mm | 275 | 275 | 275 | 275 | 275 | |
| field wet density | t/m ³ | 2.08 | 1.98 | 2.03 | 1.88 | 1.88 | |
| field dry density | t/m ³ | 1.78 | 1.58 | 1.76 | 1.61 | 1.53 | |
| field moisture content | % | 17.3 | 24.7 | 15.6 | 17.0 | 22.9 | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|----------|--|
| compactive effort | | standard | standard | standard | standard | standard | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | 0 | |
| peak converted wet density | t/m ³ | 2.02 | 1.96 | 2.01 | 1.97 | 1.90 | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | - | |

| | | | | | | | |
|--|--|------|------|------|------|------|--|
| moisture variation from OMC (-dry,+wet)% | | -1.0 | -0.5 | -1.0 | -2.0 | -1.0 | |
|--|--|------|------|------|------|------|--|

| | | | | | | | |
|-----------------------|----------|-------------|-------------|-------------|-------------|-------------|--|
| Moisture ratio | % | 93.5 | 98.5 | 95.0 | 88.5 | 95.5 | |
|-----------------------|----------|-------------|-------------|-------------|-------------|-------------|--|

| | | | | | | | |
|--|----------|--------------|--------------|--------------|-------------|-------------|--|
| Hilf density ratio (R_{HD}) | % | 103.0 | 101.0 | 101.0 | 96.0 | 99.0 | |
|--|----------|--------------|--------------|--------------|-------------|-------------|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-19
 date of issue 17-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | MW |
| time | All Day |
| date | 10-Feb-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 63 | 64 | 65 | 66 | | |
|--|------------------|-------------------|---------|---------|---------|--|--|
| location | Lot No | 516 | 558 | 559 | 560 | | |
| | | Retest of Test 55 | | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | Layer 1 | Layer 2 | Layer 4 | Layer 6 | | |
| measurement depth | mm | 275 | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 2.05 | 2.01 | 1.91 | 1.93 | | |
| field dry density | t/m ³ | 1.72 | 1.69 | 1.56 | 1.62 | | |
| field moisture content | % | 19.3 | 19.0 | 22.9 | 19.0 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 2.04 | 1.99 | 1.95 | 1.97 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | - | | |

| | | | | | | | |
|--|--|-----|------|-----|------|--|--|
| moisture variation from OMC (-dry,+wet)% | | 0.5 | -0.5 | 0.0 | -1.5 | | |
|--|--|-----|------|-----|------|--|--|

| | | | | | | | |
|-----------------------|----------|--------------|-------------|-------------|-------------|--|--|
| Moisture ratio | % | 102.0 | 98.0 | 99.0 | 93.5 | | |
|-----------------------|----------|--------------|-------------|-------------|-------------|--|--|

| | | | | | | | |
|--|----------|--------------|--------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 100.5 | 101.0 | 98.0 | 98.0 | | |
|--|----------|--------------|--------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature

D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-20
 date of issue 17-Feb-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | CC |
| time | All Day |
| date | 15-Feb-2017 |
| checked by | DB |

Field density test procedure AS1289.2.1.1 and 5.8.1

| Test No | | 67 | 68 | 69 | | |
|--|------------------|---------|---------|---------|--|--|
| location | Lot No | 527 | 542 | 542 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | Layer 1 | Layer 2 | Layer 3 | | |
| measurement depth | mm | 275 | 275 | 275 | | |
| field wet density | t/m ³ | 1.98 | 2.04 | 2.05 | | |
| field dry density | t/m ³ | 1.63 | 1.73 | 1.75 | | |
| field moisture content | % | 21.4 | 17.6 | 17.2 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 0 | 0 | 0 | | |
| peak converted wet density | t/m ³ | 2.09 | 2.10 | 2.06 | | |
| adjusted peak converted wet density | t/m ³ | - | - | - | | |

| | | | | | | |
|--|--|-----|-----|-----|--|--|
| moisture variation from OMC (-dry,+wet)% | | 1.0 | 1.0 | 0.0 | | |
|--|--|-----|-----|-----|--|--|

| | | | | | | |
|-----------------------|----------|--------------|--------------|--------------|--|--|
| Moisture ratio | % | 105.5 | 107.0 | 100.0 | | |
|-----------------------|----------|--------------|--------------|--------------|--|--|

| | | | | | | |
|--|----------|-------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 95.0 | 97.0 | 99.5 | | |
|--|----------|-------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards.
 Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

Approved Signature
 D Burgess



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

47 National Avenue, Pakenham VIC 3810
 ph 03 5943 0980 www.terrafirmalabs.com.au

report No 9384-21
 date of issue 22-Mar-2017

| | |
|----------------|--|
| Client | Streetworks |
| Client address | 4 Len Thomas Place, Narre Warren, 3805 |
| Project | Acacia Ridge Stage 5 |
| Location | Cranbourne |

| | |
|----------------------|-----|
| Feature | - |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | BM |
| time | 02:45 PM |
| date | 15-Mar-2017 |
| checked by | TS |

Field density test procedure AS1289.2.1.1 and 5.8.1

| | | | | | | |
|--|------------------|--------------|--|--|--|--|
| Test No | | 70 | | | | |
| location | Lot No | 509 | | | | |
| | | Retest of 47 | | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | Layer 1 | | | | |
| measurement depth | mm | 275 | | | | |
| field wet density | t/m ³ | 2.01 | | | | |
| field dry density | t/m ³ | 1.77 | | | | |
| field moisture content | % | 13.8 | | | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|--|--|--|--|
| compactive effort | | standard | | | | |
| oversize material retained on AS sieve | mm | 19.0 | | | | |
| percent of oversize material | wet | 0 | | | | |
| peak converted wet density | t/m ³ | 1.99 | | | | |
| adjusted peak converted wet density | t/m ³ | - | | | | |

| | | | | | | |
|--|--|------|--|--|--|--|
| moisture variation from OMC (-dry,+wet)% | | -3.5 | | | | |
|--|--|------|--|--|--|--|

| | | | | | | |
|-----------------------|----------|-------------|--|--|--|--|
| Moisture ratio | % | 79.5 | | | | |
|-----------------------|----------|-------------|--|--|--|--|

| | | | | | | |
|--|----------|--------------|--|--|--|--|
| Hilf density ratio (R_{HD}) | % | 101.0 | | | | |
|--|----------|--------------|--|--|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025- Testing

LABORATORY ACCREDITATION No 15357

T Seymour

Approved Signature

T Seymour