



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

18th June 2015

Our Reference: 14436:DK001

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
ASPECT ESTATE (STAGE 4) – GREENVALE**

Please find attached our Report Nos 14436/R001 to 14436/R006 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in late November 2014 and was completed in mid June 2015.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspections and testing was performed by an experienced geotechnician from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the filled allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the filled allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Dino Kondzic



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R001
 Date Issued 05/01/15

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JWM
 Date tested 21/11/14
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ASPECT - STAGE 4
 Location GREENVALE

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:09

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.91	1.99	1.84	-	-	-
Field moisture content %	24.6	23.1	27.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	2	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.96	1.98	1.94	-	-	-
Adjusted Peak Converted Wet Density t/m ³	2.00	-	-	-	-	-
Optimum Moisture Content %	25.0	23.0	25.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	1.5% wet	-	-	-
--	------	------	----------	---	---	---

Density Ratio (R _{HD}) %	95.5	100.5	95.0	-	-	-
-------------------------------------	------	-------	------	---	---	---

Material description

No 1 - 3 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R002
 Date Issued 23/02/15

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by SC
 Date tested 25/11/14
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ASPECT - STAGE 4
 Location GREENVALE

Feature	EARTHWORKS	<i>Layer thickness</i>	200 mm	<i>Time:</i> 01:30
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	7	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
<i>Approximate depth below FSL</i>						
<i>Measurement depth</i> mm	175	175	175	175	-	-
<i>Field wet density</i> t/m ³	1.91	1.93	1.96	1.91	-	-
<i>Field moisture content</i> %	18.4	12.1	18.4	12.6	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	7	-	-
<i>Compactive effort</i>	Standard					
<i>Oversize rock retained on sieve</i> mm	19.0	19.0	19.0	19.0	-	-
<i>Percent of oversize material</i> wet	0	0	1	0	-	-
<i>Peak Converted Wet Density</i> t/m ³	1.93	1.97	1.92	1.96	-	-
<i>Adjusted Peak Converted Wet Density</i> t/m ³	-	-	1.94	-	-	-
<i>Optimum Moisture Content</i> %	20.0	14.5	21.0	15.0	-	-

<i>Moisture Variation From Optimum Moisture Content</i>	2.0% dry	2.5% dry	2.5% dry	2.5% dry	-	-
---	-------------	-------------	-------------	-------------	---	---

Density Ratio (R_{HD}) %	99.0	98.5	101.0	97.5	-	-
---	-------------	-------------	--------------	-------------	---	---

Material description

No 4 - 7 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R003
 Date Issued 23/02/15

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by SC
 Date tested 26/11/14
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ASPECT - STAGE 4
 Location GREENVALE

Feature EARTHWORKS *Layer thickness* 200 mm *Time:* 10:45

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	8	9	10	11	12	-
	REFER TO FIGURE 1					
<i>Approximate depth below FSL</i>						
<i>Measurement depth</i> mm	175	175	175	175	175	-
<i>Field wet density</i> t/m ³	1.85	2.02	2.01	1.93	1.91	-
<i>Field moisture content</i> %	17.4	13.6	14.2	18.5	13.8	-

Test procedure AS 1289.5.7.1

Test No	8	9	10	11	12	-
<i>Compactive effort</i>	Standard					
<i>Oversize rock retained on sieve</i> mm	19.0	19.0	19.0	19.0	19.0	-
<i>Percent of oversize material</i> wet	0	0	0	3	5	-
<i>Peak Converted Wet Density</i> t/m ³	1.95	1.99	2.00	1.98	1.99	-
<i>Adjusted Peak Converted Wet Density</i> t/m ³	-	-	2.00	2.00	2.01	-
<i>Optimum Moisture Content</i> %	20.0	15.0	17.5	19.0	15.5	-

<i>Moisture Variation From Optimum Moisture Content</i>	2.5% dry	1.5% dry	2.5% dry	0.5% dry	2.0% dry	-
---	----------	----------	----------	----------	----------	---

Density Ratio (R_{HD}) %	95.0	101.0	100.5	97.0	95.0	-
---	-------------	--------------	--------------	-------------	-------------	----------

Material description

No 8 - 12 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R004
 Date Issued 23/02/15

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by SC
 Date tested 27/11/14
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ASPECT - STAGE 4
 Location GREENVALE

Feature EARTHWORKS *Layer thickness* 200 mm *Time:* 10:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
<i>Approximate depth below FSL</i>						
<i>Measurement depth</i> mm	175	175	175	-	-	-
<i>Field wet density</i> t/m ³	2.02	2.03	2.00	-	-	-
<i>Field moisture content</i> %	12.9	14.8	12.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
<i>Compactive effort</i>	Standard					
<i>Oversize rock retained on sieve</i> mm	19.0	19.0	19.0	-	-	-
<i>Percent of oversize material</i> wet	1	4	0	-	-	-
<i>Peak Converted Wet Density</i> t/m ³	2.00	1.95	1.99	-	-	-
<i>Adjusted Peak Converted Wet Density</i> t/m ³	2.02	2.03	-	-	-	-
<i>Optimum Moisture Content</i> %	15.0	17.5	14.5	-	-	-

<i>Moisture Variation From Optimum Moisture Content</i>	2.0% dry	2.5% dry	2.5% dry	-	-	-
---	----------	----------	----------	---	---	---

Density Ratio (R_{HD}) %	100.0	100.0	100.5	-	-	-
---	--------------	--------------	--------------	---	---	---

Material description

No 13 - 15 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R005
 Date Issued 25/02/14

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JWM
 Date tested 23/02/15
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
 Project ASPECT - STAGE 4
 Location GREENVALE

Feature EARTHWORKS **Layer thickness** 200 mm **Time:** 10:26

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	19	-	-
Location	REFER TO FIGURE 1					
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	-	-
Field wet density t/m ³	1.93	1.93	2.00	1.96	-	-
Field moisture content %	18.9	17.4	14.7	15.1	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	19	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material wet	0	0	0	0	-	-
Peak Converted Wet Density t/m ³	1.90	1.94	1.97	1.96	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	20.5	20.0	17.0	16.5	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.5% dry	2.5% dry	1.5% dry	-	-
--	----------	----------	----------	----------	---	---

Density Ratio (R_{HD}) %	101.5	99.5	101.0	100.0	-	-
---	--------------	-------------	--------------	--------------	---	---

Material description

No 16 - 19 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 14436
 Report No 14436/R006
 Date Issued 16/06/15

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	DK
Project	ASPECT - STAGE 4	Date tested	12/06/15
Location	GREENVALE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:40
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	20	21	22	23	-	-
	REFER TO FIGURE 1					
Approximate depth below FSL	0.5	0.5				
Measurement depth	mm	175	175	175	175	- -
Field wet density	t/m ³	2.16	2.07	2.11	2.14	- -
Field moisture content	%	16.7	16.4	15.6	16.3	- -

Test procedure AS 1289.5.7.1

Test No	20	21	22	23	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	- -
Percent of oversize material	wet	0	0	0	0	- -
Peak Converted Wet Density	t/m ³	2.15	2.17	2.21	2.20	- -
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	- -
Optimum Moisture Content	%	16.5	15.5	15.5	16.0	- -

Moisture Variation From Optimum Moisture Content	0.5% wet	1.0% wet	0.0%	0.5% wet	-	-
--	----------	----------	------	----------	---	---

Density Ratio (R _{HD})	%	100.5	95.5	95.5	97.0	-	-
-----------------------------------	---	-------	------	------	------	---	---

Material description

No 20 - 23 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry