



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17150
 Report No 17150/R001
 Date Issued 16/03/17
 Tested by AC
 Date tested 14/03/17
 Checked by JHF

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASPECT - STAGE 9	Date tested	14/03/17
Location	GREENVALE	Checked by	JHF

Feature	CLASS 3	Layer thickness	100 mm	Time:	09:00:38
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4		
Location	Luster Circuit					
Chainage	430	380	330	280		
Offset	1.8	1.8	1.8	1.8		
	south	west	east	west		
	of kerb	of kerb	of kerb	of kerb		
Approximate depth from F.S.L.	m					
Measurement depth	mm	75	75	75	75	
Field wet density	t/m ³	2.35	2.34	2.35	2.33	
Field dry density	t/m ³	2.23	2.22	2.22	2.21	
Field moisture content	%	5.5	6.0	6.0	6.0	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWCM)

Date of assignment	20/02/17
Material source and location	20mm Class 3 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.25
Optimum Moisture Content	% 8.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0		
Percent of oversize material	wet	-	-	-	-		
Percent of oversize material	dry	-	-	-	-		
Adjusted Maximum Dry Density	t/m ³	-	-	-	-		
Adjusted Optimum Moisture Content	%	-	-	-	-		

Moisture Variation From Optimum Moisture Content	2.5%	2.5%	2.0%	2.5%		
	dry	dry	dry	dry		

Moisture Ratio (R_m)	%	67.5	70.0	73.0	70.5		
---	---	------	------	------	------	--	--

Density Ratio (R_D)	%	99.0	98.5	99.0	98.0		
--	---	-------------	-------------	-------------	-------------	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17150
 Report No 17150/R002
 Date Issued 16/03/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASPECT - STAGE 9	Date tested	15/03/17
Location	GREENVALE	Checked by	JHF

Feature	CLASS 3	Layer thickness	200 mm	Time:	12:49:47
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	5	6	7	8	9	10
Location	Luster Circuit					Ravin Way
Chainage	230	180	130	80	30	45
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	west of kerb	east of kerb	west of kerb	north of kerb	south of kerb	north of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MVDBK)

Date of assignment	20/02/17
Material source and location	20mm Class 3 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.25
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Test	5	6	7	8	9	10
Oversize rock retained on sieve	mm					
Percent of oversize material	wet					
Percent of oversize material	dry					
Adjusted Maximum Dry Density	t/m ³					
Adjusted Optimum Moisture Content	%					

Moisture Variation From Optimum Moisture Content	2.0%	2.5%	2.0%	2.5%	2.5%	2.0%
	dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	77.0	69.0	74.0	71.5	70.5	73.0
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.0	98.5	98.0	98.5	99.5	99.0
--	---	-------------	-------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

 Job No 17150
 Report No 17150/R003
 Date Issued 21/04/2017

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASPECT - STAGE 9	Date tested	19/04/17
Location	GREENVALE	Checked by	JHF

Feature	CLASS 2	Layer thickness	170 mm	Time:	10:22:28
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	11	12	13	14	15	16
Location	Luster Circuit					
Chainage	430	380	330	280	230	180
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	north	west	east	west	east	west
	of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDBI)

Date of assignment	22/03/2017
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.30
Optimum Moisture Content	% 7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.0%	2.0%	2.5%	2.5%	1.5%	1.5%
	dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	70.5	70.5	69.5	65.0	83.0	83.0
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.5	99.5	98.5	98.0	98.0	98.5
--	---	-------------	-------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17150
 Report No 17150/R004
 Date Issued 21/04/2017

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASPECT - STAGE 9	Date tested	19/04/17
Location	GREENVALE	Checked by	JHF

Feature	CLASS 2	Layer thickness	170 mm	Time:	10:25:11
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	17	18	19	20		
Location	Luster Circuit			Ravine Way		
Chainage	130	80	30	45		
Offset	1.8	1.8	1.8	1.8		
	south of kerb	north of kerb	south of kerb	north of kerb		
Approximate depth from F.S.L.	m					
Measurement depth	mm	150	150	150	150	
Field wet density	t/m ³	2.41	2.42	2.43	2.39	
Field dry density	t/m ³	2.26	2.25	2.25	2.27	
Field moisture content	%	7.0	7.5	7.5	5.5	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDBI)

Date of assignment	22/03/2017
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.30
Optimum Moisture Content	% 7.5

Test procedure AS 1289.5.4.1

Test No	17	18	19	20		
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	-	-	-	-	
Percent of oversize material	dry	-	-	-	-	
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	
Adjusted Optimum Moisture Content	%	-	-	-	-	

Moisture Variation From Optimum Moisture Content	0.5%	0.0%	0.0%	2.5%		
	dry	wet	wet	dry		

Moisture Ratio (R_m)	%	92.5	101.5	103.5	68.5	
---	---	------	-------	-------	------	--

Density Ratio (R_D)	%	98.0	98.0	98.0	99.0	
--	---	-------------	-------------	-------------	-------------	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry