



## COMPACTION ASSESSMENT

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 15022  
 Report No 15022/R001  
 Date Issued 16/01/15

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ASTON - STAGE 16	Date tested	15/01/15
Location	CRAIGIEBURN	Checked by	JHF

<b>Feature</b>	<b>SUBBASE</b>	Layer thickness	100 / 75	mm	Time:	08:21:57
----------------	----------------	-----------------	----------	----	-------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	Distinction Avenue			Esteem Road	Champion Parade	
Chainage	130.0	90.0	20.0	15.0	115.0	60.0
Offset	1.2 north of kerb	1.5 south of kerb	1.8 north of kerb	1.5 east of kerb	1.5 east of kerb	2.0 west of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m <sup>3</sup>					
Field dry density	t/m <sup>3</sup>					
Field moisture content	%					

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MVDAW)

Date of assignment	15/01/15
Material source and location	20mm Class 3 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m <sup>3</sup> 2.26
Optimum Moisture Content	% 7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m <sup>3</sup>	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

<b>Moisture Variation From Optimum Moisture Content</b>	1.5%	2.0%	1.0%	2.0%	2.5%	2.5%
	dry	dry	dry	dry	dry	dry

<b>Moisture Ratio ( R<sub>m</sub> )</b>	%	77.5	74.0	84.0	72.0	66.0	70.0
---	---	------	------	------	------	------	------

<b>Density Ratio ( R<sub>D</sub> )</b>	%	<b>99.5</b>	<b>100.5</b>	<b>98.5</b>	<b>98.5</b>	<b>98.5</b>	<b>98.0</b>
--	---	-------------	--------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 15022  
 Report No 15022/R002  
 Date Issued 11/03/15

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ASTON - STAGE 16	Date tested	07/03/15
Location	CRAIGIEBURN	Checked by	JHF

<b>Feature</b>	<b>BASE</b>	<b>Layer thickness</b>	160 mm	<b>Time:</b>	08:39:50
----------------	-------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	Esteem Road	Distinction Avenue		Champion Parade		Zeal Way
Chainage	20.0	115.0	40.0	60.0	120.0	25.0
Offset	1.2 east of kerb	1.8 north of kerb	1.5 south of kerb	1.5 east of kerb	1.2 west of kerb	1.8 south of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm	125	125	125	125	125
Field wet density	t/m <sup>3</sup>	2.42	2.42	2.43	2.45	2.42
Field dry density	t/m <sup>3</sup>	2.26	2.28	2.29	2.28	2.26
Field moisture content	%	6.5	6.0	6.0	7.0	6.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDAL)

Date of assignment	10/03/15
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m <sup>3</sup> 2.28
Optimum Moisture Content	% 7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m <sup>3</sup>	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

<b>Moisture Variation From Optimum Moisture Content</b>	1.0% dry	1.5% dry	1.5% dry	0.5% dry	1.0% dry	1.5% dry
---	----------	----------	----------	----------	----------	----------

<b>Moisture Ratio (R<sub>m</sub>)</b>	%	88.0	81.5	83.5	94.0	90.0	81.5
---------------------------------------	---	------	------	------	------	------	------

<b>Density Ratio (R<sub>D</sub>)</b>	%	99.0	100.0	100.0	100.0	99.0	100.5
--------------------------------------	---	------	-------	-------	-------	------	-------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 15022  
 Report No 15022/R003  
 Date Issued 11/03/15

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	ASTON - STAGE 16	Date tested	07/03/15
Location	CRAIGIEBURN	Checked by	JHF

Feature	BASE	Layer thickness	160 mm	Time:	09:00:59
---------	------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		13	14	15			
Location		Zeal Way	Tribute Road				
Chainage		100.0	140.0	80.0			
Offset		1.2	1.8	1.5			
		north of kerb	east of kerb	west of kerb			
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125			
Field wet density	t/m <sup>3</sup>	2.39	2.41	2.43			
Field dry density	t/m <sup>3</sup>	2.24	2.27	2.28			
Field moisture content	%	6.0	6.0	6.0			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDAL)

Date of assignment		10/03/15					
Material source and location		20mm Class 2 - MVQ, Donnybrook					
Compactive effort		MODIFIED					
Maximum Dry Density	t/m <sup>3</sup>	2.28					
Optimum Moisture Content	%	7.5					

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m <sup>3</sup>	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.5% dry	1.5% dry	1.5% dry			
--	--	----------	----------	----------	--	--	--

Moisture Ratio (R <sub>m</sub> )	%	83.0	83.5	83.5			
----------------------------------	---	------	------	------	--	--	--

Density Ratio (R <sub>D</sub> )	%	98.5	99.5	100.0			
---------------------------------	---	------	------	-------	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry