



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R001
 Date Issued 05/06/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	05/06/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time:	10:34:44
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	Distinction Avenue					
Chainage	420	470	520	570	620	670
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	south of kerb	north of kerb	south of kerb	east of kerb	west of kerb	east of kerb
Approximate depth from F.S.L. m						
Measurement depth mm	125	125	125	125	125	125
Field wet density t/m³	2.20	2.15	2.16	2.11	2.21	2.18
Field dry density t/m³	1.95	1.90	1.90	1.90	1.94	1.93
Field moisture content %	12.0	12.0	12.0	10.0	12.0	12.0

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SAFE1)

Date of assignment	07/05/2018
Material source and location	40mm Capping - Alex Fraser, Epping
Compactive effort	STANDARD
Maximum Dry Density t/m³	1.93
Optimum Moisture Content %	12.5

Test procedure AS 1289.5.4.1

Test	1	2	3	4	5	6
Oversize rock retained on sieve mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material wet	-	-	-	-	-	-
Percent of oversize material dry	-	-	-	-	-	-
Adjusted Maximum Dry Density t/m³	-	-	-	-	-	-
Adjusted Optimum Moisture Content %	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	0.5% wet	1.0% wet	1.0% wet	2.0% dry	1.0% wet	0.5% wet
---	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	104.5	106.5	108.5	85.5	108.0	104.5
---	---	-------	-------	-------	------	-------	-------

Density Ratio (R_D)	%	101.0	98.0	98.0	98.5	100.5	99.5
--	---	--------------	-------------	-------------	-------------	--------------	-------------

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R002
 Date Issued 05/06/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	05/06/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time:	10:37:48
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	Scenery Drive			Mettle Road		Native Street
Chainage	480	430	380	25	75	25
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	north of kerb	south of kerb	north of kerb	west of kerb	east of kerb	west of kerb
Approximate depth from F.S.L.						
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SAFE1)

Date of assignment	07/05/2018
Material source and location	40mm Capping - Alex Fraser, Epping
Compactive effort	STANDARD
Maximum Dry Density	t/m ³ 1.93
Optimum Moisture Content	% 12.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	0.0% wet	1.5% dry	2.5% dry	2.5% dry
---	----------	----------	----------	----------	----------	----------

Moisture Ratio (R_m)	%	80.0	80.5	100.5	88.5	79.5	80.5
---	---	------	------	-------	------	------	------

Density Ratio (R_D)	%	98.5	98.0	100.5	100.0	98.5	98.0
--	---	-------------	-------------	--------------	--------------	-------------	-------------

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R003
 Date Issued 05/06/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	05/06/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time:	10:40:35
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	13					
Location	Native Street					
Chainage Offset	75 1.8 west of kerb					
Approximate depth from F.S.L.	m					
Measurement depth	mm	125				
Field wet density	t/m ³	2.24				
Field dry density	t/m ³	1.96				
Field moisture content	%	12.5				

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SAFE1)

Date of assignment	07/05/2018
Material source and location	40mm Capping - Alex Fraser, Epping
Compactive effort	STANDARD
Maximum Dry Density	t/m ³ 1.93
Optimum Moisture Content	% 12.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5				
Percent of oversize material	wet	-				
Percent of oversize material	dry	-				
Adjusted Maximum Dry Density	t/m ³	-				
Adjusted Optimum Moisture Content	%	-				

Moisture Variation From Optimum Moisture Content	1.5%	wet				
---	------	-----	--	--	--	--

Moisture Ratio (R_m)	%	113.5				
---	---	-------	--	--	--	--

Density Ratio (R_D)	%	101.5				
--	---	-------	--	--	--	--

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R004
 Date Issued 10/07/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	10/07/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CLASS 3	Layer thickness	170 mm	Time:	09:01:52
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	14	15	16	17	18	19
Location	Scenery Drive			Distinction Avenue		
Chainage	380	430	480	670	620	570
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	south of kerb	north of kerb	south of kerb	east of kerb	west of kerb	east of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWCY)

Date of assignment	07/05/2018
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	% 8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.5%	0.0%	2.0%	3.0%	3.5%	2.5%
	dry	wet	dry	dry	dry	dry

Moisture Ratio (R_m)	%	69.0	100.0	75.0	65.5	59.0	68.0
---	---	------	-------	------	------	------	------

Density Ratio (R_D)	%	98.0	99.0	98.0	99.0	98.5	98.5
--	---	-------------	-------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R005
 Date Issued 10/07/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	10/07/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CLASS 3	Layer thickness	170 mm	Time:	09:04:27
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	20	21	22	23	24	25
Location	Distinction Avenue			Mettle Road		Native Street
Chainage	520	470	420	75	25	75
Offset	1.8 north of kerb	1.8 south of kerb	1.8 north of kerb	1.8 west of kerb	1.8 east of kerb	1.8 west of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm	150	150	150	150	150
Field wet density	t/m ³	2.40	2.44	2.39	2.49	2.49
Field dry density	t/m ³	2.25	2.28	2.24	2.28	2.25
Field moisture content	%	6.5	6.5	7.0	9.0	9.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWCY)

Date of assignment	07/05/2018
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Test No	20	21	22	23	24	25
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.0%	1.5%	1.5%	1.0%	2.0%	1.5%
	dry	dry	dry	wet	wet	dry

Moisture Ratio (R_m)	%	78.5	81.0	83.5	111.0	122.0	81.5
---	---	------	------	------	-------	-------	------

Density Ratio (R_D)	%	98.5	100.0	98.0	100.0	99.0	99.5
--	---	-------------	--------------	-------------	--------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
Report No 18342/R006
Date Issued 10/07/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	10/07/18
Location	CRAGIEBURN	Checked by	JHF

Feature	CLASS 3	Layer thickness	170 mm	Time:	09:07:07
---------	---------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	26					
Location	Native Street					
Chainage Offset	25 1.8 east of kerb					
Approximate depth from F.S.L.	m					
Measurement depth	mm	150				
Field wet density	t/m ³	2.37				
Field dry density	t/m ³	2.24				
Field moisture content	%	5.5				

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWCY)

Date of assignment	07/05/2018
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	% 8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0				
Percent of oversize material	wet	-				
Percent of oversize material	dry	-				
Adjusted Maximum Dry Density	t/m ³	-				
Adjusted Optimum Moisture Content	%	-				

Moisture Variation From Optimum Moisture Content	2.5% dry					
--	-------------	--	--	--	--	--

Moisture Ratio (R _m)	%	69.0				
-----------------------------------	---	------	--	--	--	--

Density Ratio (R _D)	%	98.0				
----------------------------------	---	------	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R007
 Date Issued 23/10/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	23/10/18
Location	CRAIGIEBURN	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	09:04:43
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	27	28	29	30	31	32
Location	Distinction Avenue					
Chainage	420	470	520	570	620	670
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	north	south	north	west	east	west
	of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	2.45	2.37	2.39	2.43	2.43	2.44
Field dry density	2.28	2.25	2.28	2.28	2.27	2.29
Field moisture content	7.0	5.0	5.0	6.5	7.0	6.0

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDBY)

Date of assignment	27/09/2018
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	0.5%	2.5%	2.5%	1.0%	0.5%	1.5%
	dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	93.5	68.0	65.5	84.5	91.0	81.5
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	100.5	99.0	100.0	100.0	99.5	100.5
--	---	-------	------	-------	-------	------	-------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R008
 Date Issued 23/10/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	23/10/18
Location	CRAIGIEBURN	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	09:08:20
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	33	34	35	36	37	38
Location	Scenery Drive			Mettle Road		Native Street
Chainage	480	430	380	25	75	25
Offset	1.8 south of kerb	1.8 north of kerb	1.8 south of kerb	1.8 east of kerb	1.8 west of kerb	1.8 east of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm	100	100	100	100	100
Field wet density	t/m ³	2.37	2.37	2.38	2.38	2.37
Field dry density	t/m ³	2.25	2.25	2.25	2.24	2.23
Field moisture content	%	5.0	5.0	5.5	6.0	6.0

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDBY)

Date of assignment	27/09/2018
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Test No	33	34	35	36	37	38
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.5%	2.5%	2.0%	2.0%	2.0%	2.5%
	dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	68.0	66.5	72.5	77.0	77.5	68.0
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.5	99.0	99.0	98.5	98.0	98.0
--	---	-------------	-------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 18342
 Report No 18342/R009
 Date Issued 23/10/2018

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	ASTON - STAGE 30	Date tested	23/10/18
Location	CRAIGIEBURN	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	09:11:31
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		39				
Location		Native Street				
	Chainage Offset	75 1.8 west of kerb				
Approximate depth from F.S.L.	m					
Measurement depth	mm	100				
Field wet density	t/m ³	2.39				
Field dry density	t/m ³	2.26				
Field moisture content	%	5.5				

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MVDBY)

Date of assignment	27/09/2018
Material source and location	20mm Class 2 - MVQ, Donnybrook
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0				
Percent of oversize material	wet	-				
Percent of oversize material	dry	-				
Adjusted Maximum Dry Density	t/m ³	-				
Adjusted Optimum Moisture Content	%	-				

Moisture Variation From Optimum Moisture Content		2.0% dry				
---	--	-------------	--	--	--	--

Moisture Ratio (R_m)	%	72.0				
---	---	------	--	--	--	--

Density Ratio (R_D)	%	99.5				
--	---	-------------	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry