



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

24th September 2014

Our Reference: 14172:JHF830

Georgiou Pty Ltd
420 St Kilda Road
MELBOURNE VIC 3004

Dear Sirs,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
LIVINGSTON ESTATE (STAGE 10) – CRANBOURNE**

Please find attached our Report No 14172/R001 that relates to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in late May 2014.

The inspection and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site supervision and testing was performed by an experienced geotechnician from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Georgiou during the aforementioned period.

When interpreting the requirements of AS 2870 - Residential Slabs and Footings (2011), we are of the view that the bulk fill materials that have been placed across the filled allotments by Georgiou can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in black ink, appearing to read 'Justin Fry', written in a cursive style.

Justin Fry



COMPACTION ASSESSMENT

Job No 14172
 Report No 14172/R001
 Date Issued 23/07/14

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	GEORGIU PTY LTD (SOUTH MELBOURNE)	Tested by	KC
Project	LIVINGSTON ESTATE - STAGE 10	Date tested	20/05/14
Location	CRANBOURNE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	10:07
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	-	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1				
Approximate depth below FSL						
Measurement depth	mm	175	175	-	-	-
Field wet density	t/m ³	1.83	1.81	-	-	-
Field moisture content	%	25.9	25.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	-	-	-
Percent of oversize material	wet	0	1	-	-	-
Peak Converted Wet Density	t/m ³	1.78	1.77	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	1.77	-	-	-
Optimum Moisture Content	%	27.0	27.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	1.5% dry	-	-	-	-
--------------------------------------------------	----------	----------	---	---	---	---

Density Ratio (R _{HD})	%	103.0	102.5	-	-	-
-----------------------------------	---	-------	-------	---	---	---

Material description

No 1 - 2 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry