



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

21st July 2017

Our Reference: 17247:NB004

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
NEWHAVEN ESTATE – STAGE 1, TARNEIT

Please find attached our Report Nos 17247/R001 to 17247/R009 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in early May 2017 were completed in early late May 2017.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', written in a cursive style.

Nick Brock

FIGURE 1



THE DEVELOPER IS RESPONSIBLE FOR FLUSHING AND CLEANING THE ENTIRE STAGE 1 DRAINAGE SYSTEM UNTIL THE ULTIMATE DOWNSTREAM OUTLET IS COMMISSIONED. ROUTINE SEDIMENTATION CHECKS EVERY 3 MONTHS OR AFTER SIGNIFICANT RAIN EVENTS IS REQUIRED.

ALL PARKING BAYS TO BE DARK CHARCOAL GREY CONCRETE. REFER STANDARD DETAILS.

REFER STANDARD DETAILS FOR ROUNDABOUT CONCRETE APRON DETAIL. APRON CONCRETE TO BE DARK CHARCOAL GREY. CENTRAL ISLAND TO BE LANDSCAPED (BY OTHERS).

PROVIDE TEMPORARY 200mm WIDE x 300mm DEEP CONCRETE EDGE STRIP & AG DRAIN

BLANK OFF END PIPE WITH TIMBER

PROVIDE TEMPORARY 200mm WIDE x 300mm DEEP CONCRETE EDGE STRIP & AG DRAIN

PROVIDE SANDBAGS AROUND OUTFALL AND EXCAVATE OUTFALL EXIT HOLE AS DETAILED ON CR700. GRADE TEMPORARY OUTFALL SOUTH AT 1 IN 2500 FROM IL 4.9.15 TO DISCHARGE INTO EAST-WEST OUTFALL.

FENCING TO BE PROVIDED AROUND OUTFALL WHERE DEPTH > 1.0m

ALL PARKING BAYS TO BE DARK CHARCOAL GREY CONCRETE. REFER STANDARD DETAILS.

PROVIDE TEMPORARY 200mm WIDE x 300mm DEEP CONCRETE EDGE STRIP & AG DRAIN, 10.5R TURNING AREA OF 200mm COMPACTED DEPTH 20mm NOM SIZE CLASS 2 CRUSHED ROCK (SHAPED TO DRAIN FREELY), BOLLARDS AT 1m OFFSET AND 1.5m SPACINGS IN ACCORDANCE WITH WCC STANDARD DRAWING SD10-2

PROVIDE TEMPORARY 200mm WIDE x 300mm DEEP CONCRETE EDGE STRIP & AG DRAIN, 10.5R TURNING AREA OF 200mm COMPACTED DEPTH 20mm NOM SIZE CLASS 2 CRUSHED ROCK (SHAPED TO DRAIN FREELY), BOLLARDS AT 1m OFFSET AND 1.5m SPACINGS IN ACCORDANCE WITH WCC STANDARD DRAWING SD10-2

REMOVE ENDWALLS AND EXTEND EXISTING CULVERT AT THE SAME GRADE TO MATCH ROAD WIDENING WITH 600x300 BOX CULVERTS. CONTRACTOR TO BANDAGE BETWEEN PIPE SIZES. EXISTING GRADE IS IN 550 TO THE WEST. CONTRACTOR TO CONFIRM LEVELS ON SITE AND NOTIFY THE SUPERINTENDENT IF THEY DIFFER TO THAT SPECIFIED HERE.

REVERSE CROSSFALL OF NATURE STRIP AND FOOTPATH TO MINIMISE FILL ALONG RESERVE WHERE REQUIRED (MAX NATURE STRIP CROSSFALL OF 2.5%).

2x 1200 RC PIPES TO ULTIMATELY CONVEY 100 YEAR FLOWS TO BE SEALED WITH MARINE GRADE PLY AT BOTH ENDS UNTIL DOWNS TREAM INFRASTRUCTURE IS IN PLACE. REFER TO MWC CONSTRUCTION DWGS FOR DETAILS.

1500DIA PIPE TO ULTIMATELY CONVEY 5 YEAR FLOWS. BOTH ENDS TO BE TEMPORARILY SEALED WITH MARINE GRADE PLY UNTIL DOWNS TREAM INFRASTRUCTURE IS IN PLACE. REFER TO MWC CONSTRUCTION DWGS FOR DETAILS.

BACK OF PATH LEVEL BETWEEN CH20.00 AND CH4.5.91 TO BE NO LOWER THAN RL50.85. REFER JOURNEY DRIVE CROSS SECTION LEVELS.

SLEEVES TO BE LAID IL 4.9.00 FOR FUTURE WATER MAIN CROSSING

750DIA GRP MW MAIN

TEMPORARY 375DIA STORMWATER QUALITY PVC DRAIN - REFER 303216CR202. DRAIN TO BE REMOVED BY THE DEVELOPER ONCE ULTIMATE DOWNS TREAM DRAINAGE TO THE EAST IS COMMISSIONED.


CONTRACTOR TO MATCH LEVELS TO EXISTING AND TAPER NEW PAVEMENT TO MATCH EXISTING WIDTH SOUTH OF CH671.22

PRIVATE WATER MAIN TO BE RECONNECTED AFTER CONSTRUCTION OF NEW WATER MAIN (BY OTHERS)

MATCH TABLE DRAIN INTO EXISTING

EX CULVERT AND ENDWALLS TO BE MAINTAINED

Rev	Amendments	Approved	Date
0	ISSUED FOR CONSTRUCTION	JS	30-03-17
G	CULVERT NOTE AMENDED, LOT LEVELS AMENDED.	JS	24-03-17
F	TARNEIT RD REALIGNED, BUND ADDED TO EAST SIDE	JS	17-03-17
E	OUTFALLS AMENDED, LOT LEVEL AMENDMENTS, BUND/FENCING ADDED	JS	09-03-17
D	DRAINAGE AMENDED, VERGE, CATCH DRAIN, PRAM CROSSING ADDED	JS	16-02-17
C	CONCRETE & OUTFALL DETAILS ADDED, M2 CHANGED TO INVERT CHANNEL	JS	09-01-17
B	TARNEIT ROAD WORKS UPDATED	JS	09-12-16
A	ISSUED FOR TENDER	JS	01-12-16



© Spiire Australia Pty Ltd All Rights Reserved
This document is produced by Spiire Australia Pty Ltd solely for the benefit of and use by the client in accordance with the terms of the retainer. Spiire Australia Pty Ltd does not and shall not assume any responsibility or liability whatsoever to any third party arising out of any use or reliance by third party on the content of this document.

spiire
469 La Trobe Street PO Box 16084 Melbourne
Victoria 8007 Australia T 61 3 9993 7888
spiire.com.au ABN 55 050 029 635

PEET
Designed
H. SPURLING
Checked
A. CHARALAMBOUS
Authorised
J. SPENCER
Date
30-03-17

FOR CONTINUATION REFER 303216CR504

NEWHAVEN STAGE 1 ROAD & DRAINAGE DETAIL PLAN
WYNDHAM CITY COUNCIL
PEET 1895 PTY LTD

CONSTRUCTION 303216CR200

Rev 0



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R001
 Date Issued 15/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	NEW HAVEN - STAGE 1	Date tested	09/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:09
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.00	1.86	1.85	1.83	1.83
Field moisture content	%	25.6	26.8	26.6	27.0	26.6

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	11	3	2	0	4
Peak Converted Wet Density	t/m ³	1.92	1.86	1.84	1.84	1.85
Adjusted Peak Converted Wet Density	t/m ³	1.96	1.87	1.89	-	1.97
Optimum Moisture Content	%	25.0	28.0	27.0	29.0	28.5

Moisture Variation From Optimum Moisture Content	0.5% wet	1.0% dry	0.5% dry	2.0% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	102.0	99.5	98.0	99.0	99.0	95.0
-----------------------------------	---	-------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R002
 Date Issued 22/05/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEWHAVEN - STAGE 1	Date tested	10/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:50
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	1.88	1.86	1.94	1.92	1.95	1.95
Field moisture content %	25.4	25.0	23.7	25.7	23.1	23.0

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	1.88	1.88	1.97	1.96	1.98	1.99
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	25.5	26.5	23.5	25.5	22.0	22.5

Moisture Variation From Optimum Moisture Content	0.0%	1.5% dry	0.0%	0.0%	1.0% wet	0.5% wet
--	------	----------	------	------	----------	----------

Density Ratio (R _{HD})	%	99.5	98.5	98.5	98.0	98.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R003
 Date Issued 20/07/2016

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	NEW HAVEN - STAGE 1	Date tested	11/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:30
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.85	1.93	1.88	1.90	-	-
Field moisture content %	28.4	26.6	28.5	25.6	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	2	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.90	1.91	1.88	1.93	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	1.93	-	-	-	-	-
Optimum Moisture Content %	28.5	27.0	26.5	24.5	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% dry	2.0% wet	1.0% wet	-	-
--	------	----------	----------	----------	---	---

Density Ratio (R_{HD})	%	96.0	101.5	100.0	98.5	-	-
---	----------	-------------	--------------	--------------	-------------	----------	----------

Material description

No 13 - 16 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R004
 Date Issued 19/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEW HAVEN - STAGE 1	Date tested	12/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	09:23
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	17	18	19	20	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	1.82	1.83	1.83	1.84	-
Field moisture content	%	22.2	21.3	25.3	25.7	-

Test procedure AS 1289.5.7.1

Test No	17	18	19	20	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	1	1	0	0	-
Peak Converted Wet Density	t/m ³	1.88	1.91	1.87	1.86	-
Adjusted Peak Converted Wet Density	t/m ³	1.90	1.93	-	-	-
Optimum Moisture Content	%	25.0	23.5	27.5	27.5	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.0% dry	1.5% dry	-	-
--	----------	----------	----------	----------	---	---

Density Ratio (R _{HD})	%	96.0	95.0	97.5	99.0	-
-----------------------------------	---	------	------	------	------	---

Material description

No 17 - 20 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R005
 Date Issued 15/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JWM
Project	NEW HAVEN - STAGE 1	Date tested	13/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	21	22	23	24	25	26	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.83	1.84	1.75	1.84	1.82	1.80
Field moisture content	%	28.5	28.6	29.2	28.8	29.7	30.3

Test procedure AS 1289.5.7.1

Test No	21	22	23	24	25	26	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	1	0	3
Peak Converted Wet Density	t/m ³	1.88	1.85	1.81	1.80	1.83	1.80
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	1.82	-	1.81
Optimum Moisture Content	%	26.5	29.0	31.5	30.0	30.5	31.0

Moisture Variation From Optimum Moisture Content	2.0% wet	0.0%	2.0% dry	1.0% dry	0.5% dry	0.5% dry
--	----------	------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	97.0	100.0	97.0	101.0	99.5	99.0
-----------------------------------	---	------	-------	------	-------	------	------

Material description

No 21 - 26 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R006
 Date Issued 21/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEW HAVEN - STAGE 1	Date tested	16/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:24
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	27	28	29	30	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.89	1.90	1.96	1.86	-	-
Field moisture content %	27.6	26.9	27.1	26.9	-	-

Test procedure AS 1289.5.7.1

Test No	27	28	29	30	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.87	1.88	1.87	1.86	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	28.0	27.5	27.5	27.5	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% dry	0.5% dry	0.5% dry	-	-
--	------	----------	----------	----------	---	---

Density Ratio (R_{HD}) %	101.0	101.0	105.0	100.0	-	-
------------------------------	-------	-------	-------	-------	---	---

Material description

No 27 - 30 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R007
 Date Issued 15/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEW HAVEN - STAGE 1	Date tested	18/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:09
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.80	1.81	1.88	1.84	-	-
Field moisture content %	26.3	26.1	27.7	28.8	-	-

Test procedure AS 1289.5.7.1

Test No	31	32	33	34	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.85	1.85	1.89	1.87	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	1.86	-	-	-	-	-
Optimum Moisture Content %	28.0	28.0	28.0	28.0	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	0.0%	0.5% wet	-	-
--	----------	----------	------	----------	---	---

Density Ratio (R_{HD})	%	97.0	98.0	99.5	98.5	-	-
---	----------	-------------	-------------	-------------	-------------	----------	----------

Material description

No 31 - 34 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R008
 Date Issued 15/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEW HAVEN - STAGE 1	Date tested	19/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:04
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	35	36	37	38	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.86	1.94	1.88	1.85	-	-
Field moisture content %	29.0	25.4	28.4	27.7	-	-

Test procedure AS 1289.5.7.1

Test No	35	36	37	38	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.88	2.02	1.92	1.92	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content %	29.0	23.5	28.5	28.0	-	-

Moisture Variation From Optimum Moisture Content	0.0%	2.0% wet	0.0%	0.0%	-	-
--	------	----------	------	------	---	---

Density Ratio (R_{HD})	%	99.0	96.0	98.0	96.5	-	-
---	----------	-------------	-------------	-------------	-------------	----------	----------

Material description

No 35 - 38 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 17247
 Report No 17247/R009
 Date Issued 15/07/2017

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	NEW HAVEN - STAGE 1	Date tested	22/05/17
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:30
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	39	40	41	42	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m³</i>	1.89	1.90	1.79	1.82	-	-
Field moisture content %	20.9	24.1	27.8	25.6	-	-

Test procedure AS 1289.5.7.1

Test No	39	40	41	42	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	5	3	0	0	-	-
Peak Converted Wet Density <i>t/m³</i>	1.95	1.90	1.81	1.83	-	-
Adjusted Peak Converted Wet Density <i>t/m³</i>	1.97	1.95	-	-	-	-
Optimum Moisture Content %	21.0	21.5	30.5	28.0	-	-

Moisture Variation From Optimum Moisture Content	0.0%	2.5% wet	2.5% dry	2.5% dry	-	-
--	------	----------	----------	----------	---	---

Density Ratio (R_{HD})	%	95.5	97.0	99.0	99.5	-	-
---	----------	-------------	-------------	-------------	-------------	----------	----------

Material description

No 39 - 42 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry