



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

8th June 2021

Our Reference: 21189:NB969

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
CORNERSTONE – STAGE 16B (WYNDHAM VALE)**

Please find attached our Report No's 21189/R001 to 21189/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density was performed in March 2021.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a faint circular stamp.

Nick Brock

FIGURE 1



ATTENTION TO CONTRACTOR

- IT IS THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT THE DIGITAL PLAN PROVIDED FOR SETOUT PURPOSES, MATCHES THE TBM COORDINATES SHOWN.
- CONTRACTOR TO ENSURE THAT THE SITE IS PEGGED AND OR SET OUT CHECKED BY THE LICENCED SURVEYOR RESPONSIBLE FOR CERTIFYING THE PLAN OF SUBDIVISION PRIOR TO UNDERGROUND INFRASTRUCTURE BEING INSTALLED.
- WHERE CONCRETE WORKS ABOUT A SEWER ACCESS CHAMBER SURROUND OR SIMILAR STRUCTURE, AN EXPANSION JOINT OF APPROVED MATERIAL SHALL BE PROVIDED BETWEEN THE TWO FACES.



Approximate field density test location


SHT. No.		DRAWING INDEX	
VER	DESCRIPTION	VER	DESCRIPTION
1	A	1	LAYOUT PLAN AND DETAILS
2	A	2	NOTES AND TYPICAL CROSS SECTIONS
3	A	3	LONGITUDINAL & CROSS SECTIONS - SHEET 1 (CANADIAN AVENUE)
4	A	4	LONGITUDINAL & CROSS SECTIONS - SHEET 2 (GOSFIELD DRIVE)
5	A	5	DRAINAGE LONGITUDINAL SECTIONS - SHEET 1
6	A	6	DRAINAGE LONGITUDINAL SECTIONS - SHEET 2 & PIT SCHEDULE
7	A	7	LOT BENCHING PLAN

SERVICES OFFSETS AND LOCATIONS

STREET NAME	R/R RESERVE	WATER		GAS	ELECTRICITY		FIBRE TO THE HOME		E/c. OF KERB	JOINT TRENCHING
		DW	NOW		CABLES	POLES	FTTH CABLES	FTTH PITS		
CANADIAN AVENUE	16.00	3.20 W	2.70 W	2.25 W	2.60 E	1.00 BOX	1.85 E	1.85 W	4.35W/4.05E	W & G, F & E
GOSFIELD DRIVE	16.00	3.20 W	2.70 W	2.25 W	2.60 E	1.00 BOX	1.85 E	1.85 W	4.35W/4.05E	W & G, F & E



WARNING
BEWARE OF UNDERGROUND SERVICES
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.



SYMBOL LEGEND

Drains <300	Ex/Natural/FS Level	1:50	1:100
Sewer >300	FS Building Line	1:50	1:100
Water	Top/Toe of Butler	1:50	1:100
House Drain	Top/Ret. Wall Level	1:50	1:100
Property Inlet	100yr Flood Level	1:50	1:100
Street Sign	Fill Prop/Ex	1:50	1:100
PSM	Cut Prop/Ex	1:50	1:100
Retaining Wall	ROCK RET WALL	1:50	1:100
Conduits 50mm	SLEEPER RET WALL	1:50	1:100
Conduits 100mm		1:50	1:100
Ex Clay/Block/Tile		1:50	1:100

APPENDIX	DATE	REMARKS	CHECKED	SCALE	DATUM	DATE	SHEET
A	21.04.20	CONSTRUCTION ISSUE	C/HAGEN	As Shown	AHD	Nov'19	1 OF 7

breese pitt dixon pty. ltd.
land surveyors civil engineers

MELWAY REF. 204-G-8
SURVEY BPD
DESIGN BPD
DRAWN DG

CORNERSTONE ESTATE
STAGE 16B
LAYOUT PLAN AND DETAILS

MUNICIPALITY: WYNDHAM
REFERENCE: 8890 E/16B

1/19 calo street hawthorn east, 3123 telephone 8823 2300 fax no. 8823 2310



COMPACTION ASSESSMENT

Job No 21189
 Report No 21189/R001
 Date Issued 08/04/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	CORNERSTONE - STAGE 16B	Date tested	24/03/21
Location	WYNDHAM VALE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:49
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.77	1.79	1.82	-	-
Field moisture content	%	28.4	24.4	30.8	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.78	1.83	1.84	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	31.0	27.0	31.0	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	99.5	98.0	99.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 1 - 3 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21189
 Report No 21189/R002
 Date Issued 07/06/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	CORNERSTONE - STAGE 16B	Date tested	26/03/21
Location	WYNDHAM VALE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.97	1.92	2.01	-	-
Field moisture content	%	19.6	13.4	14.0	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.96	1.93	2.02	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	21.5	15.5	16.0	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	100.5	99.5	99.5	-	-
-----------------------------------	---	-------	------	------	---	---

Material description

No 4 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21189
Report No 21189/R003
Date Issued 08/06/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	CORNERSTONE - STAGE 16B	Date tested	27/03/21
Location	WYNDHAM VALE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:11
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	-	-	-
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL							
Measurement depth	mm	175	175	175	-	-	-
Field wet density	t/m ³	1.76	1.74	1.75	-	-	-
Field moisture content	%	23.2	25.4	26.6	-	-	-

Test procedure AS 1289.5.7.1

Test No		7	8	9	-	-	-
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-	-
Percent of oversize material	wet	0	0	0	-	-	-
Peak Converted Wet Density	t/m ³	1.84	1.82	1.81	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	23.0	26.0	26.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% dry	0.5% wet	-	-	-
--	------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	95.5	96.0	96.5	-	-	-
-----------------------------------	---	------	------	------	---	---	---

Material description

No 7 - 9 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry