



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 11383
 Report No 11383AA
 Date Issued 28/10/11

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	14/10/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	CT SUBBASE	Layer thickness	100 mm	Time:	08:10:41
----------------	-------------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4		
Location	Vada Boulevard					
Chainage Offset	250	200	150	100		
	2.5	3	2	2		
	west of kerb	east of kerb	west of kerb	east of kerb		
Approximate depth from F.S.L. m						
Measurement depth mm	75	75	75	75		
Field wet density t/m³	2.35	2.32	2.34	2.33		
Field dry density t/m³	2.14	2.14	2.14	2.14		
Field moisture content %	10.0	9.0	9.5	9.0		

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 233HWAG)

Date of assignment	14/10/11
Material source and location	20mm Class 3 +3% CTCR - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density t/m³	2.23
Optimum Moisture Content %	9.0

Test procedure AS 1289.5.4.1

Test No	1	2	3	4		
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0		
Percent of oversize material wet	-	-	-	-		
Percent of oversize material dry	-	-	-	-		
Adjusted Maximum Dry Density t/m³	-	-	-	-		
Adjusted Optimum Moisture Content %	-	-	-	-		

Moisture Variation From Optimum Moisture Content	1.0% wet	0.5% dry	0.0% wet	0.0% dry		
---	-------------	-------------	-------------	-------------	--	--

Moisture Ratio (R_m)	%	109.0	96.0	100.0	98.0	
---	---	-------	------	-------	------	--

Density Ratio (R_D)	%	96.0	96.0	96.0	96.0	
--	---	-------------	-------------	-------------	-------------	--

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 11383
 Report No 11383AB
 Date Issued 28/10/11

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	14/10/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	SUBBASE	Layer thickness	75 / 150 mm	Time:	08:30:29
----------------	----------------	-----------------	-------------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	5	6	7	8	9	10
Location	Valiant Crescent			Vada Boulevard	Lush Drive	
Chainage	120	80	40	60	30	25
Offset	2	1.8	2.2	2.5	3	2
	south of kerb	north of kerb	west of kerb	east of kerb	west of kerb	south of kerb
Approximate depth from F.S.L. m	-	-	-	-	-	-
Measurement depth mm	50	50	50	125	125	50
Field wet density t/m³	2.47	2.48	2.48	2.46	2.42	2.49
Field dry density t/m³	2.24	2.25	2.27	2.24	2.26	2.30
Field moisture content %	9.5	9.5	8.5	9.0	7.0	8.0

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWAM)

Date of assignment	14/10/11
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density t/m³	2.29
Optimum Moisture Content %	8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	-	-	-	-	-	-
Percent of oversize material dry	-	-	-	-	-	-
Adjusted Maximum Dry Density t/m³	-	-	-	-	-	-
Adjusted Optimum Moisture Content %	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	1.0% wet	1.0% wet	1.0% dry	0.0% wet
---	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R _m) %	125.0	123.0	109.5	114.5	88.5	101.0
---	-------	-------	-------	-------	------	-------

Density Ratio (R _D) %	98.0	98.5	99.5	98.0	99.0	100.5
--	-------------	-------------	-------------	-------------	-------------	--------------

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AC
Date Issued 17/11/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	09/11/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	1 - SUBGRADE IMPROVEMENT	Feature	Craigieburn West Road	Time:	08:30
		Chainage	0 - 380		
		Layer thickness	200mm		

Test No		11	12	13	14	15	16
Location	Chainage	38	101	165	228	291	355
	Offset	15m	0.2m	4m	5m	4.2m	1m
		south of existing asphalt	south of existing asphalt	south of existing asphalt	south of existing asphalt	south of existing asphalt	south of existing asphalt
Approximate depth below FSL	m	-	-	-	-	-	-
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.09	2.16	2.05	2.31	2.15	2.13
Field moisture content	%	10.5	9.5	9.5	6.0	8.5	13.0

Test No		11	12	13	14	15	16
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	37.5	19.0	19.0
Percent of oversize material	wet	10	20	11	9	10	10
Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	-	-	-	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	2.09	2.17	2.06	2.26	2.13	2.13
Adjusted Optimum Moisture Content	%	13.0	11.0	12.5	8.5	11.0	11.0

Moisture Variation From Optimum Moisture Content		11	12	13	14	15	16
		2.5% Dry	1.5% Dry	2.5% Dry	2.5% Dry	2.5% Dry	2.0% Wet

Moisture Ratio (R_m)	%	82.0	86.0	78.0	70.0	77.0	117.0
---	----------	-------------	-------------	-------------	-------------	-------------	--------------

Density Ratio (R_{HD})	%	100.0	99.5	99.5	102.5	101.0	100.0
---	----------	--------------	-------------	-------------	--------------	--------------	--------------

Lot Characteristics RC 316.00

Mean Density Ratio	%	100.4
Standard Deviation (Density Ratio)	%	1.2
Characteristic Density Ratio	%	99.3
Mean Moisture Variation	%	1.7
Standard Deviation (Moisture Variation)	%	1.9
Mean Moisture Ratio	%	85.1
Standard Deviation (Moisture Ratio)	%	16.7
Characteristic Moisture Ratio	%	69.7

Material description

Test No 11 - 16 Type A Sandstone

Field and Laboratory Test Procedures

AS 1289.2.1.1, 5.8.1, RC 316.00 & RC 316.10

Test procedures if no oversize present - AS 1289.5.7.1 & AS 1289.5.4.1 (Equations 4.2, 4.3 & 4.10)

Test procedures if oversize is present - AS 1289.5.4.1 (Equations 4.2, 4.3, 4.5, 4.10 & 4.11), 5.7.1 (AWv not reported) and VicRoads Code of Practice RC 500.05 - Clause 5 - Allowance for Oversize Material

AVRLOT HILF V1.9 OCT 09



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 11383
 Report No 11383AD
 Date Issued 21/11/11

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	09/11/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	SUBBASE	<i>Layer thickness</i>	75 mm	<i>Time:</i>	09:40:00
----------------	----------------	------------------------	-------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No	17	18	19	20	21	
Location	Cavalier Grange			Moxie Road	Anzacs Way	
<i>Chainage Offset</i>	35	85	140	25	30	
	1.8	1.2	1	2	1.5	
	east of kerb	west of kerb	east of kerb	north of kerb	south of kerb	
Approximate depth from F.S.L. <i>m</i>						
Measurement depth <i>mm</i>	50	50	50	50	50	
Field wet density <i>t/m³</i>	2.46	2.45	2.45	2.41	2.44	
Field dry density <i>t/m³</i>	2.26	2.24	2.25	2.25	2.24	
Field moisture content %	8.0	8.5	8.0	7.0	8.5	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWA0)

Date of assignment	11/11/11
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density <i>t/m³</i>	2.28
Optimum Moisture Content %	8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material <i>wet</i>	-	-	-	-	-	
Percent of oversize material <i>dry</i>	-	-	-	-	-	
Adjusted Maximum Dry Density <i>t/m³</i>	-	-	-	-	-	
Adjusted Optimum Moisture Content %	-	-	-	-	-	

Moisture Variation From Optimum Moisture Content	0.0% wet	1.0% wet	0.5% wet	1.5% dry	0.5% wet	
---	----------	----------	----------	----------	----------	--

Moisture Ratio (R_m)	%	102.0	109.5	103.5	84.5	105.0	
---	---	-------	-------	-------	------	-------	--

Density Ratio (R_D)	%	99.0	98.0	98.5	98.5	98.0	
--	---	-------------	-------------	-------------	-------------	-------------	--

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 11383
 Report No 11383AE
 Date Issued 21/11/11

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	09/11/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	SUBBASE	Layer thickness	100 mm	Time:	09:55:00
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	22	23				
Location	Dashing Road					
Chainage Offset	35 1 north of kerb	80 1.5 south of kerb				
Approximate depth from F.S.L. m						
Measurement depth mm	75	75				
Field wet density t/m³	2.40	2.39				
Field dry density t/m³	2.23	2.24				
Field moisture content %	7.0	6.5				

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203HWA0)

Date of assignment	11/11/11
Material source and location	20mm Class 3 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density t/m³	2.28
Optimum Moisture Content %	8.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve mm	19.0	19.0				
Percent of oversize material wet	-	-				
Percent of oversize material dry	-	-				
Adjusted Maximum Dry Density t/m³	-	-				
Adjusted Optimum Moisture Content %	-	-				

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry				
---	-------------	-------------	--	--	--	--

Moisture Ratio (R _m) %	85.0	79.5				
--	------	------	--	--	--	--

Density Ratio (R _D) %	98.0	98.0				
---	-------------	-------------	--	--	--	--

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AF
Date Issued 28/11/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	18/11/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	1 - CAPPING	Feature	Craigieburn Road - West Bound	
		Chainage	1560 - 2020	Time: 09:15
		Layer thickness	200mm	

Test No		24	25	26	27	28	29
Location	Chainage	1621	1698	1775	1851	1928	2004
	Offset	4.2m	0.6m	3m	10m	18m	10m
		north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb
Approximate depth below FSL	m	-	-	-	-	-	-
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.27	2.16	2.30	2.24	2.14	2.20
Field moisture content	%	7.0	7.0	7.0	7.0	7.5	7.5

Test No		24	25	26	27	28	29
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	6	9	19	13	9	19
Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	-	-	-	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	2.18	2.15	2.25	2.18	2.14	2.23
Adjusted Optimum Moisture Content	%	10.0	11.0	9.0	10.0	11.5	9.5

Moisture Variation From Optimum Moisture Content		3.0% Dry	3.5% Dry	2.5% Dry	3.5% Dry	4.0% Dry	2.5% Dry
--	--	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	71.0	66.0	75.0	68.0	67.0	77.0
---	----------	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio (R_{HD})	%	104.0	100.0	102.5	102.5	100.0	99.0
---	----------	--------------	--------------	--------------	--------------	--------------	-------------

Lot Characteristics RC 316.00

Mean Density Ratio	%	101.3
Standard Deviation (Density Ratio)	%	1.9
Characteristic Density Ratio	%	99.5
Mean Moisture Variation	%	3.1
Standard Deviation (Moisture Variation)	%	0.6
Mean Moisture Ratio	%	70.8
Standard Deviation (Moisture Ratio)	%	4.5
Characteristic Moisture Ratio	%	66.7

Material description

Test No 24 - 29 Type A Fill

Field and Laboratory Test Procedures
 AS 1289.2.1.1, 5.8.1, RC 316.00 & RC 316.10
 Test procedures if no oversize present - AS 1289.5.7.1 & AS 1289.5.4.1 (Equations 4.2, 4.3 & 4.10)
 Test procedures if oversize is present - AS 1289.5.4.1 (Equations 4.2, 4.3, 4.5, 4.10 & 4.11), 5.7.1 (AWV not reported)
 and VicRoads Code of Practice RC 500.05 - Clause 5 - Allowance for Oversize Material

AVRLOT HILF V1.9 OCT 09



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025
 Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AG
Date Issued 14/12/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	24/11/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	SUBGRADE IMPROVEMENT	Feature	West Bound Carriageway	
		Chainage	2040 - 2360 / 80 - 220	Time: 11:30
		Layer thickness	200mm	

Test No		30	31	32	33	34	35
Location	Chainage	2086	2163	2239	2316	112	189
	Offset	4.8m	12m	7.2m	5.6m	10	0.4m
		north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb
Approximate depth below FSL	m						
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.23	2.21	2.24	2.16	2.13	2.13
Field moisture content	%	8.5	8.5	6.0	7.5	6.5	8.0

Test No		30	31	32	33	34	35
Compactive effort		Standard					
Oversize rock retained on sieve	mm	37.5	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	14	13	14	13	11	11
Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	-	-	-	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	2.19	2.14	2.17	2.17	2.15	2.16
Adjusted Optimum Moisture Content	%	10.5	12.0	9.5	10.5	10.5	11.0

Moisture Variation From Optimum Moisture Content		2.5%	3.0%	3.5%	3.0%	4.0%	3.0%
		Dry	Dry	Dry	Dry	Dry	Dry

Moisture Ratio (R _m)	%	78.0	74.0	63.0	73.0	63.0	72.0
-----------------------------------	---	------	------	------	------	------	------

Density Ratio (R _{HD})	%	102.0	103.0	103.0	99.5	99.5	98.5
-----------------------------------	---	-------	-------	-------	------	------	------

Lot Characteristics RC 316.00

Mean Density Ratio	%	101.0
Standard Deviation (Density Ratio)	%	2.0
Characteristic Density Ratio	%	99.2
Mean Moisture Variation	%	3.2
Standard Deviation (Moisture Variation)	%	0.5
Mean Moisture Ratio	%	70.5
Standard Deviation (Moisture Ratio)	%	6.1
Characteristic Moisture Ratio	%	64.8

Material description

Test No 30 - 35 Type A Fill

Field and Laboratory Test Procedures

AS 1289.2.1.1, 5.8.1, RC 316.00 & RC 316.10

Test procedures if no oversize present - AS 1289.5.7.1 & AS 1289.5.4.1 (Equations 4.2, 4.3 & 4.10)

Test procedures if oversize is present - AS 1289.5.4.1 (Equations 4.2, 4.3, 4.5, 4.10 & 4.11), 5.7.1 (AWV not reported) and VicRoads Code of Practice RC 500.05 - Clause 5 - Allowance for Oversize Material

AVRLOT HILF V1.9 OCT 09



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AH
Date Issued 14/12/11

CIVIL GEOTECHNICAL SERVICES
6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	05/12/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	LOWER SUBBASE	Feature	West Bound Carriageway
		Chainage	1540 - 2030
		Layer thickness	150 mm
		Time:	11:00:00

AS 1289.2.1.15.8.1 & RC 316.10

Test No		36	37	38	39	40	41
Location	Chainage	1580	1662	1743	1825	1907	1988
	Offset	4m	4m	0.8m	3m	7m	0.2m
		north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125	125	125	125
Field wet density	t/m ³	2.35	2.34	2.31	2.34	2.38	2.31
Field dry density	t/m ³	2.22	2.21	2.21	2.21	2.25	2.22
Field moisture content	%	6.0	5.5	5.0	5.5	5.5	3.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (see Report No 204HWAJ)

Date of assignment	05/12/11
Material source and location	20mm Class 4 - Hanson, Wollert
Compactive effort	MODIFIED
Assigned Maximum Dry Density t/m ³	2.25
Assigned Optimum Moisture Content %	9.0

Test Procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	3.0%	3.0%	4.0%	3.0%	3.5%	5.0%
	dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	68.5	64.0	54.5	65.0	61.5	42.5
---------------------------------------	---	------	------	------	------	------	------

Density Ratio (R_D)	%	99.0	98.5	98.5	98.5	100.5	99.0
--------------------------------------	---	-------------	-------------	-------------	-------------	--------------	-------------

Lot Characteristics RC 316.00

Mean Density Ratio	%	98.9
Standard Deviation (Density Ratio)	%	0.8
Characteristic Density Ratio	%	98.3
Mean Moisture Variation	%	3.6
Standard Deviation (Moisture Var)	%	0.8
Mean Moisture Ratio	%	59.3
Standard Deviation (Moisture Ratio)	%	9.5
Characteristic Moisture Ratio	%	50.6



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AI
Date Issued 14/12/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	05/12/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	CAPPING	Feature	West Bound Carriageway	Time:	11:45
		Chainage	2030 - 2400		
		Layer thickness	200mm		

Test No		42	43	44	45	46	47
Location	Chainage	2067	2129	2190	2252	2313	2375
	Offset	10m	8m	0.6m	1.8m	2.5m	0.2m
		north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb
Approximate depth below FSL	m						
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.25	2.27	2.23	2.31	2.32	2.17
Field moisture content	%	7.0	7.5	7.0	7.5	8.0	7.0

Test No		42	43	44	45	46	47
Compactive effort		Standard					
Oversize rock retained on sieve	mm	37.5	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	8	18	16	15	13	15
Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	-	-	-	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	2.17	2.18	2.17	2.22	2.21	2.19
Adjusted Optimum Moisture Content	%	11.0	11.0	10.5	10.5	11.0	10.5

Moisture Variation From Optimum Moisture Content		4.0%	3.5%	3.5%	3.0%	3.0%	3.5%
		Dry	Dry	Dry	Dry	Dry	Dry

Moisture Ratio (R _m)	%	63.0	69.0	66.0	71.0	73.0	66.0
-----------------------------------	---	------	------	------	------	------	------

Density Ratio (R _{HD})	%	104.0	104.5	102.5	104.0	105.0	99.0
-----------------------------------	---	-------	-------	-------	-------	-------	------

Lot Characteristics RC 316.00

Mean Density Ratio	%	103.1
Standard Deviation (Density Ratio)	%	2.2
Characteristic Density Ratio	%	101.1
Mean Moisture Variation	%	3.5
Standard Deviation (Moisture Variation)	%	0.4
Mean Moisture Ratio	%	67.9
Standard Deviation (Moisture Ratio)	%	3.5
Characteristic Moisture Ratio	%	64.7

Material description

Test No 42 - 47 Type A Fill

Field and Laboratory Test Procedures

AS 1289.2.1.1, 5.8.1, RC 316.00 & RC 316.10

Test procedures if no oversize present - AS 1289.5.7.1 & AS 1289.5.4.1 (Equations 4.2, 4.3 & 4.10)

Test procedures if oversize is present - AS 1289.5.4.1 (Equations 4.2, 4.3, 4.5, 4.10 & 4.11), 5.7.1 (AWv not reported) and VicRoads Code of Practice RC 500.05 - Clause 5 - Allowance for Oversize Material

AVRLOT HILF V1.9 OCT 09



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 11383
 Report No 11383AJ
 Date Issued 07/12/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	06/12/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	BASE	Layer thickness	150 mm	Time:	11:05:00
----------------	-------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	48	49	50	51	52	53
Location	Valiant Crescent			Dashing Road		Moxie Road
Chainage	120	80	40	40	80	
Offset	1.5 north of kerb	2 south of kerb	1.5 east of kerb	2 north of kerb	1.8 south of kerb	1.2 north of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm	125	125	125	125	125
Field wet density	t/m ³	2.29	2.31	2.36	2.34	2.36
Field dry density	t/m ³	2.14	2.16	2.20	2.19	2.21
Field moisture content	%	7.0	6.5	7.0	6.5	6.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202HWBO)

Date of assignment	06/12/11
Material source and location	20mm Class 2 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	1.5% dry	1.0% dry	1.5% dry	1.5% dry	3.0% dry
---	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	88.5	81.5	89.0	81.5	79.5	62.0
---	---	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio (R_D)	%	94.0	95.0	96.5	96.5	97.5	95.0
--	---	-------------	-------------	-------------	-------------	-------------	-------------

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 11383
 Report No 11383AK
 Date Issued 14/12/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	06/12/11
Location	CRAIGIEBURN	Checked by	JHF

Feature	BASE	Layer thickness	150 mm	Time:	11:35:00
----------------	------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	54	55	56	57		
Location	Cavalier Grange			Anzacs Way		
Chainage	40	95	150			
Offset	2	1.8	1.5	1.2		
	east of kerb	west of kerb	east of kerb	south of kerb		
Approximate depth from F.S.L.	m					
Measurement depth	mm	125	125	125	125	
Field wet density	t/m ³	2.27	2.25	2.24	2.27	
Field dry density	t/m ³	2.15	2.13	2.12	2.15	
Field moisture content	%	5.5	5.5	5.0	5.5	

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202HWBO)

Date of assignment	06/12/11
Material source and location	20mm Class 2 - Hanson, Wollert
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.28
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0		
Percent of oversize material	wet	-	-	-	-		
Percent of oversize material	dry	-	-	-	-		
Adjusted Maximum Dry Density	t/m ³	-	-	-	-		
Adjusted Optimum Moisture Content	%	-	-	-	-		

Moisture Variation From Optimum Moisture Content		3.0%	3.0%	3.0%	3.0%		
		dry	dry	dry	dry		

Moisture Ratio (R_m)	%	67.0	66.5	63.5	66.0		
---	---	------	------	------	------	--	--

Density Ratio (R_D)	%	94.5	93.5	93.5	94.5		
--	---	-------------	-------------	-------------	-------------	--	--

A581ASSIGNED V1.12 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory: Justin Fry



COMPACTION ASSESSMENT BY LOT CHARACTERISTICS

Job No 11383
Report No 11383AO
Date Issued 20/12/11

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	TG
Project	ASTON - STAGE 1	Date tested	14/12/11
Location	CRAIGIEBURN	Checked by	JHF

LOT No	LOWER SUBBASE	Feature	West Bound Carriageway	
		Chainage	2040 - 2420	Time: 13:00:00
		Layer thickness	150 mm	

AS 1289.2.1.15.8.1 & RC 316.10

Test No		58	59	60	61	62	63
Location	Chainage	2046	2109	2172	2235	2298	2361
	Offset	2.7	1.6	2.4	0.7	6.3	3.5
	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb	north of kerb
	Approximate depth from F.S.L.	m					
Measurement depth	mm	125	125	125	125	125	125
Field wet density	t/m ³	2.34	2.34	2.46	2.45	2.42	2.48
Field dry density	t/m ³	2.22	2.22	2.32	2.31	2.29	2.34
Field moisture content	%	5.5	6.0	6.5	6.0	6.0	6.0

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (see Report No 204HWAJ)

Date of assignment	05/12/11
Material source and location	20mm Class 4 - Hanson, Wollert
Compactive effort	MODIFIED
Assigned Maximum Dry Density t/m ³	2.25
Assigned Optimum Moisture Content %	9.0

Test Procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	3.5% dry	3.0% dry	2.5% dry	2.5% dry	3.0% dry	3.0% dry
---	----------	----------	----------	----------	----------	----------

Moisture Ratio (R_m)	%	61.0	66.0	72.5	69.0	67.5	66.5
---------------------------------------	---	------	------	------	------	------	------

Density Ratio (R_D)	%	99.0	98.5	103.0	103.0	102.0	104.0
--------------------------------------	---	-------------	-------------	--------------	--------------	--------------	--------------

Lot Characteristics RC 316.00

Mean Density Ratio	%	101.6
Standard Deviation (Density Ratio)	%	2.4
Characteristic Density Ratio	%	99.4
Mean Moisture Variation	%	2.9
Standard Deviation (Moisture Var)	%	0.3
Mean Moisture Ratio	%	67.1
Standard Deviation (Moisture Ratio)	%	3.9
Characteristic Moisture Ratio	%	63.5

AVRLOT ASSIGNED V1.11 DEC 10



This document is issued in accordance with NATA's accreditation requirements. Accredited for compliance with ISO/IEC 17025

Accreditation No 9909

Approved Signatory : Justin Fry