



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
Report No 17047/R001
Date Issued 30/01/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 7	Date tested	27/01/17
Location	TARNEIT	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time:	08:01:47
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		1	2	3	4	5	6
Location		Sidon Circuit					
Chainage Offset		50	100	150	200	250	300
		2.0	2.0	2.0	2.0	2.0	2.0
		east	west	north	south	north	east
		of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125	125	125	125
Field wet density	t/m ³	2.22	2.20	2.22	2.22	2.17	2.19
Field dry density	t/m ³	2.01	2.00	2.01	2.01	1.96	1.98
Field moisture content	%	9.5	9.5	10.0	10.0	10.0	10.0

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMWVAQ)

Date of assignment		19/01/17
Material source and location		40mm Capping - MVQ, Wyndham Vale
Compactive effort		STANDARD
Maximum Dry Density	t/m ³	1.99
Optimum Moisture Content	%	12.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		2.5%	2.5%	2.5%	2.0%	2.5%	2.0%
		dry	dry	dry	dry	dry	dry

Moisture Ratio (R_m)	%	78.5	78.5	81.0	82.5	82.0	83.0
---------------------------------------	---	------	------	------	------	------	------

Density Ratio (R_D)	%	101.0	100.5	101.0	101.0	98.5	99.5
--------------------------------------	---	-------	-------	-------	-------	------	------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
Report No 17047/R002
Date Issued 13/04/2017

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	WS
Project	HAVEN ESTATE - STAGE 7	Date tested	27/01/2017
Location	TARNEIT	Checked by	JHF

Feature	DRAINAGE	Layer thickness	200 mm	Time:	14:22:12
---------	----------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		7	8				
Location							
	Pit	10 - 11	24 - 25				
Approximate depth from F.S.L.	m						
Measurement depth	mm	175	175				
Field wet density	t/m ³	2.41	2.37				
Field dry density	t/m ³	2.26	2.25				
Field moisture content	%	6.5	5.5				

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWVGQ)

Date of assignment		05/04/17
Material source and location		20mm Class 3 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.29
Optimum Moisture Content	%	8.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0				
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		1.0% dry	2.5% dry				
--	--	-------------	-------------	--	--	--	--

Moisture Ratio (R _m)	%	84.5	69.5				
-----------------------------------	---	------	------	--	--	--	--

Density Ratio (R _D)	%	98.5	98.0				
----------------------------------	---	------	------	--	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
Report No 17047/R003
Date Issued 03/02/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 7	Date tested	02/02/17
Location	TARNEIT	Checked by	JHF

Feature	CAPPING	Layer thickness	150 mm	Time:	12:35:21
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		9	10	11			
Location		Huntsman Close					
Chainage		10	55	100			
Offset		2.0	2.0	2.0			
		north	south	north			
		of kerb	of kerb	of kerb			
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125			
Field wet density	t/m ³	2.20	2.17	2.18			
Field dry density	t/m ³	1.98	1.97	1.98			
Field moisture content	%	10.5	10.0	9.5			

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMWVAQ)

Date of assignment		19/01/17
Material source and location		40mm Capping - MVQ, Wyndham Vale
Compactive effort		STANDARD
Maximum Dry Density	t/m ³	1.99
Optimum Moisture Content	%	12.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.5%	2.5%	2.5%			
		dry	dry	dry			

Moisture Ratio (R_m)	%	89.5	82.0	80.0			
---	---	------	------	------	--	--	--

Density Ratio (R_D)	%	99.0	98.5	99.0			
--	---	------	------	------	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry

A581ASSIGNED V1.13 MAR 13



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
Report No 17047/R004
Date Issued 28/02/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 7	Date tested	24/02/17
Location	TARNEIT	Checked by	JHF

Feature	CLASS 3	Layer thickness	150 mm	Time:	09:34:14
---------	---------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		12	13	14	15	16	17
Location		Sidon Circuit					
Chainage Offset		50	100	150	200	250	300
		2.0	2.0	2.0	2.0	2.0	2.0
		east	west	east	west	east	west
		of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125	125	125	125
Field wet density	t/m ³	2.43	2.37	2.40	2.40	2.41	2.41
Field dry density	t/m ³	2.27	2.25	2.26	2.26	2.24	2.24
Field moisture content	%	7.0	5.5	6.0	6.0	7.5	7.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWVJU)

Date of assignment		15/02/17
Material source and location		20mm Class 3 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.29
Optimum Moisture Content	%	8.0

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		0.5% dry	2.5% dry	2.0% dry	2.0% dry	0.0% dry	0.5% dry
---	--	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R _m)	%	92.5	68.5	75.0	77.0	97.0	96.0
----------------------------------	---	------	------	------	------	------	------

Density Ratio (R _D)	%	99.0	98.0	99.0	98.5	98.0	98.0
---------------------------------	---	------	------	------	------	------	------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
Report No 17047/R005
Date Issued 28/02/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	NB
Project	HAVEN ESTATE - STAGE 7	Date tested	24/02/17
Location	TARNEIT	Checked by	JHF

Feature	CLASS 3	Layer thickness	150 mm	Time:	10:27:14
---------	---------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		18	19	20			
Location		Huntsman Close					
Chainage Offset	5	55	100				
	2.0 north of kerb	2.0 south of kerb	4.0 north of kerb				
Approximate depth from F.S.L.	m						
Measurement depth	mm	125	125	125			
Field wet density	t/m ³	2.41	2.36	2.41			
Field dry density	t/m ³	2.25	2.24	2.29			
Field moisture content	%	7.0	5.5	5.5			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWGVU)

Date of assignment		15/02/17					
Material source and location		20mm Class 3 - MVQ, Wyndham Vale					
Compactive effort		MODIFIED					
Maximum Dry Density	t/m ³	2.29					
Optimum Moisture Content	%	8.0					

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.0% dry	2.5% dry	2.5% dry			
---	--	-------------	-------------	-------------	--	--	--

Moisture Ratio (R _m)	%	87.5	67.0	70.5			
-----------------------------------	---	------	------	------	--	--	--

Density Ratio (R _D)	%	98.5	98.0	100.0			
----------------------------------	---	------	------	-------	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
 Report No 17047/R006
 Date Issued 11/05/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	HAVEN ESTATE - STAGE 7	Date tested	03/05/17
Location	TARNEIT	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	09:30:12
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	21	22	23	24	25	26
Location	Sidon Circuit					
Chainage	50	100	150	200	250	300
Offset	1.4	1.4	1.4	1.4	1.4	1.4
	east	west	north	south	west	east
	of kerb	of kerb	of kerb	of kerb	of kerb	of kerb
Approximate depth from F.S.L.	m					
Measurement depth	mm					
Field wet density	t/m ³					
Field dry density	t/m ³					
Field moisture content	%					

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MWVGE)

Date of assignment	06/05/17		
Material source and location	20mm Class 2 - MVQ, Wyndham Vale		
Compactive effort	MODIFIED		
Maximum Dry Density	t/m ³		
Optimum Moisture Content	%		

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	0.5%	0.5%	0.5%	1.0%	0.0%	1.0%
	dry	dry	dry	dry	wet	wet

Moisture Ratio (R_m)	%	95.0	96.5	96.5	87.0	102.0	111.5
---	---	------	------	------	------	-------	-------

Density Ratio (R_D)	%	98.5	100.5	99.5	98.0	99.5	99.0
--	---	-------------	--------------	-------------	-------------	-------------	-------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 17047
 Report No 17047/R007
 Date Issued 11/05/17

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	HAVEN ESTATE - STAGE 7	Date tested	03/05/17
Location	TARNEIT	Checked by	JHF

Feature	CLASS 2	Layer thickness	130 mm	Time:	10:30:44
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	27	28				
Location	Huntsman Close					
Chainage	40	90				
Offset	1.4 north of kerb	1.4 south of kerb				
Approximate depth from F.S.L.	m					
Measurement depth	mm	100	100			
Field wet density	t/m ³	2.49	2.45			
Field dry density	t/m ³	2.31	2.27			
Field moisture content	%	7.5	8.0			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 202MWVGE)

Date of assignment	06/05/17
Material source and location	20mm Class 2 - MVQ, Wyndham Vale
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.29
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0			
Percent of oversize material	wet	-	-			
Percent of oversize material	dry	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-			
Adjusted Optimum Moisture Content	%	-	-			

Moisture Variation From Optimum Moisture Content	0.0%	0.5%				
	wet	wet				

Moisture Ratio (R_m)	%	103.0	106.5			
---	---	-------	-------	--	--	--

Density Ratio (R_D)	%	101.0	99.0			
--	---	--------------	-------------	--	--	--



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry