


Peet No. 1895 Pty Ltd

**Level 1 Inspection and Testing, Stage 4 –
Civil works 7 & 8, Little Green Residential
Precinct 1**

GEOTABTF09878AA-AI

24 March 2017



Experience
comes to life
when it is
powered by
expertise

This page has been left intentionally blank

Level 1 Inspection and Testing, Stage 4 – Civil works 7 & 8, Little Green Residential Precinct 1

Prepared for
Peet No. 1895 Pty Ltd

Prepared by

Coffey Services Australia Pty Ltd
Level 1, 436 Johnston St
Abbotsford VIC 3067 Australia

t: +61 3 9290 7022 f: +61 3 9290 7499

24 March 2017

Document authorisation

Our ref: GEOTABTF09878AA-AI

For and on behalf of Coffey



Trevor Smith
Principal Engineering Geologist

Quality information

Revision history

| Revision | Description | Date | Author | Reviewer | Signatory |
|----------|----------------|----------|-------------|--------------|--------------|
| 0 | Level 1 Report | 24/03/17 | Shaun Price | Trevor Smith | Trevor Smith |

Distribution

| Report Status | No. of copies | Format | Distributed to | Date |
|---------------|---------------|--------|----------------|------------|
| Report v.1 | 1 | PDF | Mark Zammataro | 27/03/2017 |
| Report v.1 | 1 | PDF | Coffey Library | 27/03/2017 |

Table of contents

| | |
|--|---|
| 1. Introduction..... | 1 |
| 2. Project Summary..... | 1 |
| 3. Specification/work instructions | 2 |
| 4. Fill Material | 3 |
| 5. Earthworks..... | 3 |
| 5.1. Subgrade assessment | 3 |
| 5.2. Fill construction | 4 |
| 6. Survey data and fill thickness..... | 4 |
| 7. Testing and results | 4 |
| 7.1 Density Testing | 4 |
| 8. Statement of compliance..... | 5 |

Figures

Figure 1 - Field Density Test Locations

Figure 2 - Summary of Field Density Test Results

Appendices

Appendix A - Laboratory Results

Appendix B - “Little Green Residential Precinct 1 Stage 4 - civil works 7 & 8” civil drawings

Appendix C - Summary of imported fill material

1. Introduction

This report presents the results of the Level 1 Inspection and Testing for fill placement within Stage 4 - Civil works 7 & 8 and retaining wall of Little Green Residential Estate, Tarneit, undertaken by Coffey Services Australia Pty Ltd (Coffey).

The works were commissioned by Mark Zammataro of Spiire Australia Pty Ltd.

The Project was commenced on behalf of Amex Corporation Pty Ltd. On 1 March 2015 ownership transferred to Peet No 1895 Pty Ltd, the change in ownership had no significant influence on level 1 activities.

2. Project Summary

Level 1 Inspection and Testing, as defined in AS3798-2007 “Guidelines on Earthworks for Commercial and Residential Development,” provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 “Methods of Testing Soils for Engineering Purposes”.

The Level 1 Inspection was undertaken by geotechnical professionals from Coffey during the following dates listed in table 1. Testing was undertaken during this period in accordance with the required frequency.

Table 1: Dates of Level 1 supervision

| Month | Dates |
|----------------|---|
| November 2015 | 24, 25 ,26 and 30 |
| December 2015 | 1, 2, 3, 4, 8, 9, 10, 11, 14, 15, 16, 17, 18, 21 and 22 |
| January 2015 | 4, 5, 6, 7, 8, 11, 12, 13, 14, 15, 18, 19, 20, 21, 22 and 27 |
| February 2015 | 2, 3, 4, 5, 9, 10, 11, 12,15, 16, 17, 18, 19, 22, 23, 24, 25, 26 and 29 |
| March 2016 | 1, 2, 3, 4, 7, 8, 9, 15, 16, 17, 21, 22 and 23 |
| July 2016 | 20, 21, 26, 27 and 28 |
| August 2016 | 16, 17, 18, 23, 24, 25, 26, 29, 30 and 31 |
| September 2016 | 1, 6, 8, 20, 22, 23, 24 and 26 |
| October 2016 | 12, 13, 14, 18 and 21 |

The main contractor for the project was BMD Constructions who have conducted the bulk earthworks at the site. Coffey and Terra Firma have undertaken the compaction control testing in their NATA accredited laboratories, as part of the Level 1 Inspection and Testing process.

This report is applicable to fill placed by BMD within Stage 4 - civil works 7 & 8 and the retaining wall of the Little Green Estate development in the areas shown in Figure 1. Figure 1 also identifies the filling areas of the engineered fill platforms.

This report does not include fill other than where mentioned in this report or any other fill that may be placed during this period or subsequent periods at or surrounding the subject site. Excluded works comprise trench backfill, foot paths, landscaping fill, placement of topsoil, roadway testing, sewer and stormwater channels backfills.

3. Specification/work instructions

The specification for the project was prepared by Spiire Australia Pty Ltd for Little Green Residential Estate Precinct 1 under reference number “301119 Little Green Bulk Earthworks – Rev B” dated 20 February 2015. A maximum compacted layer thickness of 200 mm was to be followed for the project. However from 2 June, after discussions between Coffey, BMD and Spiire on 22 May 2015, a maximum compacted layer thickness of 300 mm was allowed. A testing depth of 275mm was adopted to provide results for the full layer thickness. The extract of the specified requirements is provided in Appendix B and a short summary is provided below:

- All filling shall be to a level 150 mm below the finished surface level shown and compacted as per AS3798-1998. Filling material is to be in accordance with the specification and to the satisfaction of council and the superintendent.
- Filling material is to be in accordance with the specification of AS3798-2007 and to the satisfaction of council and the superintendent.
- All filling on lots and within road reserves greater than 200mm is to be undertaken using level 1 supervision and completed in accordance with AS 3798-2007.
- Item 13 of the Specifications under reference “301119 Little Green Bulk Earthworks – Rev B” dated 20 February 2015 notes that fill placed on allotment areas is to achieve the following specifications:
 - o Maximum dry density of 98%;
 - o Minimum California Bearing Ratio (CBR) of 5%; and
 - o Bearing pressure of 100kPa at less than 1.0m depth from finished surface level or bulk filling surface level and bearing pressure of 150kPa at greater than 1.0m depth from finished surface level or bulk surface level.

Email correspondence from Mark Zammataro of Spiire sent to Coffey and BMD 25 May 2015 indicated that the filling works were to achieve the following specifications:

- o Layers not exceeding 200mm compacted thickness;
- o Density ratio to be minimum 95% Standard;
- o No CBR value requirement;
- o Moisture variation to be within 3% of the optimum moisture condition (OMC); and
- o Allowed rock size to be up to 130mm diameter, i.e. 2/3 of a layer.

Following further discussions between Mark Zammataro of Spiire and Sotir Stojcevski of Coffey, the specifications were altered to meet the following requirements:

- o A compacted layer thickness not exceeding 300mm;

- Maximum dry density of 95%; and
- Moisture variation to be within $\pm 3\%$ OMC.

4. Fill Material

Fill used for the construction of Stage 4 - civil works 7 & 8 and retaining wall comprised of imported clay from various sites around the greater Melbourne area. A spreadsheet indicating the source name and estimated volumes are attached in Appendix C. It is noted that Coffey's summary of imported fill material was derived from daily discussions held by the Level 1 GITA representative and the site foreman.

Environmental assessment of the imported materials is understood to have been conducted by BMD. A clean fill summary sheet is also attached in Appendix C as provided by BMD. The clean fill reports for the source locations are held by BMD.

Organic or deleterious matter and oversize materials that were observed within the imported fill were removed prior to placing the engineered fill platforms.

Coffey consider that the imported fill material was suitable for the construction of the engineered fill platforms.

5. Earthworks

The earthworks for this project included stripping of topsoil, proof rolling the subgrade and placement and compaction of fill to construct engineered fill platforms.

5.1. Subgrade assessment – Stage 4 – Civil Stage 7 & 8

The subgrade assessment was undertaken in Stage 4 - civil works 7 & 8 during the early stage of the works. The assessment was undertaken on 24-27 and 30 November 2015. Subgrade assessment was conducted following the removal of topsoil and before any fill was placed. In all areas the subgrade comprised natural clay of very stiff to hard consistency. No soft spots were observed during the subgrade proof rolling. Where organics and roots were observed, they were removed. And backfilled with engineered fill prior to bulk earthworks commencing. A surveyor engaged by BMD undertook a survey of the subgrade levels following Coffey's assessment.

5.2. Subgrade assessment – Stage 4 - Civil Stage 7 & 8- Retaining Wall

The subgrade assessment was undertaken in Stage 4 - civil works 7 & 8 - RE Wall at the end of the stage of the works. The assessment was undertaken on 21 February 2017. Subgrade assessment was conducted following the removal of topsoil and before any fill was placed. In all areas the subgrade comprised natural clay of very stiff to hard consistency. No soft spots were observed during the subgrade proof rolling. A surveyor engaged by BMD undertook a survey of the subgrade levels following Coffey's assessment.

5.3. Fill construction

Fill material was placed generally in loose layers varying in thickness from 200 mm to 350 mm. Compacted layers were approximately 150 mm to 300 mm thick.

All sourced fill was trucked in and spread with a bulldozer. A water cart and a pad foot roller were present onsite during works for moisture conditioning and compacting.

Coffey's Level 1 Inspector was on site on a full time basis during the placement, compaction and testing of the fill on the dates noted in Section 1 of this report. Coffey understands that BMD did not place any fill within stage 4 – civil stage 7 & 8 during this period when Coffey was absent from the site.

Where significant time gaps occurred in fill placement, the surface was scarified and watered prior to the re-commencement of fill placement.

6. Survey data and fill thickness

BMD's appointed surveyor Jac Surveyors Pty Ltd (SMS) conducted a survey of Stage 4 - civil works 7 & 8 after stripping the topsoil and after the subgrade was approved for placement of fill. The stripped surface levels and finished surface levels are provided in Appendix B of this report under reference Stage 4 Strip Surface and Stage 4 Finish Surface.

The survey shows that between 0.6m and 2.5m of fill was placed across the lots in Stage 4 - civil works 7 & 8 and the retaining wall. Coffey observed the fill being placed between 1 and 10 layers in these areas across Stage 4 - civil works 7 & 8 and the retaining wall which resulted in maximum layer thickness of 300mm. The produced layer thickness for Stage 4 - civil works 7 & 8 and the retaining wall are in compliance with the specifications of AS 3798-2007 and within the specifications outlined in section 3 of this report.

7. Testing and results

7.1 Density Testing

Field density testing was undertaken progressively on the compacted fill. Testing was undertaken under the following frequencies:

- 1 test per material type per layer per 2500 m² or 1 test per 500 m³ or 3 tests per lot – whichever requires most tests in accordance with Type 1 Earthworks (large scale operations) as defined in Table 8.1 of the AS 3798-2007.
- 1 test per layer or 1 test per 200 m³ distributed reasonably evenly throughout the fill depth or 1 test per residential lot – whichever requires the most tests in accordance with Type 2 Earthworks (small scale operations) as defined in Table 8.1 of the AS 3798-2007.

The field density testing was conducted by Coffey's personnel on site. All laboratory testing was performed by Coffey and Terra Firma's NATA accredited laboratory. A Hilf rapid method compaction test (AS1289.5.7.1) was performed for each field density test.

A total of 215 field density tests were performed on stage 4 – civil stages 7 & 8 during the earthworks as presented in Figure 2. Of the 215 tests, 29 did not meet the specified criteria and these areas were

subsequently re-worked and re-tested. Test 198 and 204 occurred in an area beneath a proposed road, the area was reworked and supervised by Coffey personnel on site following the failed tests, however both samples were not re-tested as this area will be tested as part of the road construction. BMD will have an external testing company come to site at a later date to test the road.

Once retested, all test results met the specified dry density ratio criteria of 95% Standard and moisture variation of $\pm 3\%$ of the SOMC.

A total of 19 field density tests were performed on the retaining wall of stage 4 – civil stages 7 & 8 during the earthworks as presented in Figure 2. All of the 19 tests passed the specified criteria.

A summary of the test results obtained from the field density testing within the Stage 4 - Civil works 7 & 8 and the retaining wall are provided in a table presented as Figure 2. The laboratory test reports of the field density tests are presented in Appendix A.

8. Statement of compliance


Coffey personnel have provided Level 1 Inspection and testing services during the construction of the engineered fill area within Stage 4 - Civil works 7 & 8 and the retaining wall as shown in Figure 1. A geotechnical professional from Coffey (Level 1 Inspector) was on site on a full time basis during subgrade preparation and fill placement, and observed the construction techniques adopted.

Based on observations made by Coffey's Level 1 Inspector and the results of field and laboratory tests, Coffey consider that the engineered fill area within Stage 4 - Civil works 7 & 8 and the retaining wall constructed by BMD to the levels indicated in Section 5, as far as we have been able to determine, has been placed in general accordance with the intent of the specification.



Figures

Figure 1- Field Density Test Locations

Figure 2 - Summary of Field Density Test Results




Legend



-  Approximate location of field density test - Layer 1 (PASSED)
-  Approximate location of field density test - Layer 1 (FAILED)

Source: Extracted from 301119
LITTLE GREEN BULK
EARTHWORKS - REV B

| | | | | | | |
|---------------|------------|---|-------------|------------------------------|------------|--------------|
| drawn | W.H |  A TETRA TECH COMPANY | client: | Peet No. 1895 Pty Ltd | | |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 | | |
| date | 18/11/2016 | | title: | Test locations for layer 1 | | |
| scale | NTS | | project no: | GEOTABTF09878AA | figure no: | Figure 1 - A |
| original size | A3 | | | | | |
| | | | | | | |




Legend

-  Approximate location of field density test - Layer 2 (PASSED)
-  Approximate location of field density test - Layer 2 (FAILED)

Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | | | |
|---------------|------------|---|-------------|------------------------------|------------|--------------|
| drawn | W.H |  A TETRA TECH COMPANY | client: | Peet No. 1895 Pty Ltd | | |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 | | |
| date | 18/11/2016 | | title: | Test locations for layer 2 | | |
| scale | NTS | | project no: | GEOTABTF09878AA | figure no: | Figure 1 - B |
| original size | A3 | | | | | |



Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | |
|---------------|------------|
| drawn | W.H |
| approved | S.P |
| date | 18/11/2016 |
| scale | NTS |
| original size | A3 |



| | |
|-------------|------------------------------|
| client: | Peet No. 1895 Pty Ltd |
| project: | LITTLE GREEN ESTATE- STAGE 4 |
| title: | Test locations for layer 3 |
| project no: | GEOTABTF09878AA |
| figure no: | Figure 1 - C |




Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | |
|---------------|------------|
| drawn | W.H |
| approved | S.P |
| date | 18/11/2016 |
| scale | NTS |
| original size | A3 |




| | |
|-------------|------------------------------|
| client: | Peet No. 1895 Pty Ltd |
| project: | LITTLE GREEN ESTATE- STAGE 4 |
| title: | Test locations for layer 4 |
| project no: | GEOTABTF09878AA |
| figure no: | Figure 1 - D |



Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B


| | | | | | | |
|---------------|------------|---|-------------|------------------------------|------------|--------------|
| drawn | W.H |  A TETRA TECH COMPANY | client: | Peet No. 1895 Pty Ltd | | |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 | | |
| date | 18/11/2016 | | title: | Test locations for layer 5 | | |
| scale | NTS | | project no: | GEOTABTF09878AA | figure no: | Figure 1 - E |
| original size | A3 | | | | | |




Legend

- ⊗ Approximate location of field density test - Layer 6 (PASSED)
- ⊗ Approximate location of field density test - Layer 6 (FAILED)

Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | | | |
|---------------|------------|---|-------------|------------------------------|------------|--------------|
| drawn | W.H |  | client: | Peet No. 1895 Pty Ltd | | |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 | | |
| date | 18/11/2016 | | title: | Test locations for layer 6 | | |
| scale | NTS | | project no: | GEOTABTF09878AA | figure no: | Figure 1 - F |
| original size | A3 | | | | | |




Legend

- ⊗ Approximate location of field density test - Layer 7 (PASSED)
- ⊗ Approximate location of field density test - Layer 7 (FAILED)


Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | |
|---------------|------------|---|-------------|------------------------------|
| drawn | W.H |  A TETRA TECH COMPANY | client: | Peet No. 1895 Pty Ltd |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 |
| date | 18/11/2016 | | title: | Test locations for layer 7 |
| scale | NTS | | project no: | GEOTABTF09878AA |
| original size | A3 | | figure no: | Figure 1 - G |




Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | |
|---------------|------------|---|-------------|------------------------------|
| drawn | W.H |  | client: | Peet No. 1895 Pty Ltd |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 |
| date | 18/11/2016 | | title: | Test locations for layer 8 |
| scale | NTS | | project no: | GEOTABTF09878AA |
| original size | A3 | | figure no: | Figure 1 - H |





Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | |
|---------------|------------|--|-------------|------------------------------|
| drawn | W.H | | client: | Peet No. 1895 Pty Ltd |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 |
| date | 18/11/2016 | | title: | Test locations for layer 9 |
| scale | NTS | | project no: | GEOTABTF09878AA |
| original size | A3 | | figure no: | Figure 1 - I |



Legend

-  Approximate location of field density test - Layer 10 (PASSED)
-  Approximate location of field density test - Layer 10 (FAILED)

Source: Extracted from 301119
 LITTLE GREEN BULK
 EARTHWORKS - REV B

| | | | | |
|---------------|------------|---|-------------|------------------------------|
| drawn | W.H |  A TETRA TECH COMPANY | client: | Peet No. 1895 Pty Ltd |
| approved | S.P | | project: | LITTLE GREEN ESTATE- STAGE 4 |
| date | 18/11/2016 | | title: | Test locations for layer 10 |
| scale | NTS | | project no: | GEOTABTF09878AA |
| original size | A3 | | figure no: | Figure 1 - J |

| Project: | | Little Green Estate | | | Coffey Job #: | | GEOTABTF09878AA | | | Specification: | | | 95% Hilt Density Ratio | |
|----------|---------|----------------------------|----------|-------|---------------|----------|--------------------|----------|-----------|----------------|--------|------------------------------------|------------------------|--|
| Client: | | SPIRE/AMEX | | | Period: | | July 2015- Current | | | | | | ±3% of OMC | |
| Test | Retest | Day | Area | Layer | Field | Field | Hilt | Moisture | Moisture | Pass | Retest | Comment | | |
| | of Test | / | Grid | | Wet | Moisture | Density | Ratio | Variation | / | | (source) | | |
| | | Date | | | Density | Content | Ratio | | of OMC | Fail | | | | |
| # | # | | | # | t/m3 | % | % | % | % | | # | | | |
| 1 | | Wednesday, 2 December 2015 | I5 (Mid) | 1 | 1.99 | 22.0 | 101.5 | 90.5 | 2.0 dry | Pass | | Ravenhall Prison | | |
| 2 | | Wednesday, 2 December 2015 | I6 (SE) | 1 | 1.98 | 20.0 | 102.5 | 88.5 | 2.5 dry | Pass | | Ravenhall Prison | | |
| 3 | | Thursday, 3 December 2015 | J5 | 1 | 2.05 | 18.5 | 103.5 | 99.0 | 0.0 OMC | Pass | | South Yarra & St Albans | | |
| 4 | | Friday, 4 December 2015 | K5 (N) | 1 | 2.12 | 14.0 | 100.5 | 96.0 | 0.5 dry | Pass | | South Yarra & Ravenhall Prison | | |
| 5 | | Friday, 4 December 2015 | L5 (NW) | 1 | 1.91 | 14.0 | 97.5 | 87.0 | 2.0 dry | Pass | | South Yarra & Ravenhall Prison | | |
| 6 | | Thursday, 10 December 2015 | L4 | 1 | 1.90 | 20.0 | 95.5 | 89.5 | 2.0 dry | Pass | | Werribee Plaza, Coburg & St Albans | | |
| 7 | | Thursday, 10 December 2015 | M4 | 1 | 2.01 | 18.5 | 97.0 | 100.0 | 0.0 OMC | Pass | | Werribee Plaza, Coburg & St Albans | | |
| 8 | | Thursday, 10 December 2015 | M5 (N) | 1 | 2.11 | 18.5 | 107.0 | 90.0 | 2.0 dry | Pass | | Werribee Plaza, Coburg & St Albans | | |
| 9 | | Thursday, 10 December 2015 | L5 | 1 | 2.06 | 14.5 | 99.0 | 85.5 | 2.5 dry | Pass | | Werribee Plaza, Coburg & St Albans | | |
| 10 | | Thursday, 17 December 2015 | N5 (S) | 1 | 2.06 | 14.5 | 99.0 | 85.5 | 2.5 dry | Pass | | Ravenhall Prison & St Albans | | |
| 11 | | Thursday, 17 December 2015 | O4 (SW) | 1 | 1.98 | 20.0 | 98.5 | 89.0 | 2.5 dry | Pass | | South Melbourne & South Yarra | | |
| 12 | | Thursday, 17 December 2015 | O5 (NW) | 1 | 1.89 | 8.5 | 89.0 | 77.5 | 2.5 dry | Fail | 13 | South Melbourne & South Yarra | | |
| 13 | 12 | Friday, 18 December 2015 | O5 (NW) | 1 | 2.08 | 13.5 | 99.0 | 87.5 | 2.0 dry | Pass | | South Melbourne & South Yarra | | |
| 14 | | Friday, 18 December 2015 | O5 (NE) | 1 | 1.93 | 18.5 | 95.0 | 97.5 | 0.5 dry | Pass | | South Melbourne & South Yarra | | |
| 15 | | Friday, 18 December 2015 | O3 (NW) | 1 | 2.04 | 13.5 | 97.5 | 86.5 | 2.0 dry | Pass | | South Melbourne & South Yarra | | |
| 16 | | Tuesday, 22 December 2015 | I5 (N) | 2 | 1.90 | 20.0 | 95.0 | 98.0 | 0.5 dry | Pass | | | | |
| 17 | | Tuesday, 22 December 2015 | J6 (SW) | 2 | 1.96 | 17.5 | 99.5 | 87.5 | 2.5 dry | Pass | | | | |
| 18 | | Tuesday, 22 December 2015 | O4 (NE) | 1 | 2.09 | 10.5 | 96.0 | 87.5 | 1.5 dry | Pass | | | | |
| 19 | | Tuesday, 22 December 2015 | O3 (NE) | 1 | 1.98 | 22.0 | 97.0 | 100.5 | 0.0 OMC | Pass | | | | |
| 20 | | Friday, 8 January 2016 | O2 (E) | 1 | 2.20 | 13.0 | 104.0 | 95.0 | 0.5 dry | Pass | | | | |
| 21 | | Friday, 8 January 2016 | N2 (E) | 1 | 1.96 | 15.5 | 95.0 | 97.5 | 0.5 dry | Pass | | | | |
| 22 | | Monday, 11 January 2016 | I5 | 2 | 1.99 | 16.0 | 98.5 | 102.5 | 0.5 wet | Pass | | South Melbourne | | |
| 23 | | Monday, 11 January 2016 | J5 | 2 | 2.09 | 19.5 | 101.0 | 100.5 | 0.0 OMC | Pass | | South Melbourne | | |
| 24 | | Wednesday, 13 January 2016 | J5 (E) | 2 | 1.87 | 28.5 | 97.5 | 106.5 | 1.5 wet | Pass | | South Melbourne | | |
| 25 | | Thursday, 14 January 2016 | L5 | 2 | 2.12 | 14.5 | 103.0 | 86.0 | 2.0 dry | Pass | | | | |
| 26 | | Thursday, 14 January 2016 | M5 | 2 | 2.10 | 14.5 | 101.0 | 85.0 | 2.5 dry | Pass | | | | |
| 27 | | Friday, 15 January 2016 | M5 (S) | 2 | 1.98 | 21.0 | 102.5 | 87.0 | 3.0 dry | Pass | | Ravenhall Prison | | |
| 28 | | Friday, 15 January 2016 | L5 (S) | 2 | 2.04 | 16.0 | 97.0 | 98.0 | 0.5 dry | Pass | | Ravenhall Prison | | |
| 29 | | Monday, 18 January 2016 | L4 (W) | 2 | 1.97 | 20.0 | 104.5 | 80.0 | 4.5 dry | Fail | 54 | Ravenhall Prison | | |
| 30 | | Monday, 18 January 2016 | M4 (W) | 2 | 1.99 | 23.0 | 105.5 | 90.0 | 2.5 dry | Pass | | Ravenhall Prison | | |
| 31 | | Tuesday, 19 January 2016 | M4 (W) | 2 | 2.03 | 16.0 | 106.5 | 85.0 | 3.0 dry | Pass | | Ravenhall Prison | | |
| 32 | | Tuesday, 19 January 2016 | M4 (E) | 2 | 2.01 | 16.5 | 102.5 | 84.0 | 3.0 dry | Pass | | Ravenhall Prison | | |
| 33 | | Wednesday, 20 January 2016 | N5 | 2 | 1.87 | 26.5 | 97.0 | 100.5 | 0.0 OMC | Pass | | South Yarra and South Melbourne | | |
| 34 | | Wednesday, 20 January 2016 | N5 (E) | 2 | 2.11 | 17.0 | 101.0 | 90.0 | 2.0 dry | Pass | | South Yarra and South Melbourne | | |
| 35 | | Wednesday, 20 January 2016 | O5 | 2 | 2.07 | 8.0 | 97.5 | 73.5 | 3.0 dy | Pass | | South Melbourne & South Yarra | | |
| 36 | | Thursday, 21 January 2016 | N4 | 2 | 1.92 | 19.5 | 101.0 | 80.5 | 4.5 dry | Fail | 38 | Ravenhall Prison | | |
| 37 | | Thursday, 21 January 2016 | O4 | 2 | 1.98 | 19.5 | 108.0 | 86.0 | 3.0 dy | Pass | | Ravenhall Prison | | |
| 38 | 36 | Friday, 22 January 2016 | N4 | 2 | 1.97 | 19.0 | 96.0 | 99.0 | 0.0 OMC | Pass | | Ravenhall Prison | | |

| | | | | | | | | | | | | |
|----|----|-----------------------------|---------|---|------|------|-------|-------|---------|------|----|----------------------------------|
| 39 | | Wednesday, 27 January 2016 | I (W) | 3 | 2.00 | 16.5 | 98.0 | 89.0 | 2.0 dry | Pass | | St. Albans |
| 40 | | Wednesday, 27 January 2016 | I | 3 | 2.02 | 23.0 | 99.5 | 93.5 | 1.5 dry | Pass | | St. Albans |
| 41 | | Wednesday, 3 February 2016 | O2 (W) | 2 | 2.08 | | 104.0 | | 3.0 wet | Pass | | Onsite-Werribee-South Melbourne |
| 42 | | Wednesday, 3 February 2016 | O2 | 2 | 2.01 | 21.0 | 101.5 | 98.5 | 0.5 dry | Pass | | Onsite-Werribee-South Melbourne |
| 43 | | Wednesday, 3 February 2016 | O3 | 2 | 1.92 | 22.5 | 101.0 | 88.5 | 3.0 dry | Pass | | Onsite-Werribee-South Melbourne |
| 44 | | Thursday, 4 February 2016 | M4 | 2 | 1.95 | 22.5 | 105.5 | 84.5 | 4.0 dry | Fail | 47 | Onsite-St.Albans-South Melbourne |
| 45 | | Thursday, 4 February 2016 | N4 (W) | 2 | 1.95 | 21.0 | 104.0 | 83.0 | 4.0 dry | Fail | 48 | Onsite-St.Albans-South Melbourne |
| 46 | | Thursday, 4 February 2016 | N4 (E) | 2 | 2.04 | 24.0 | 108.5 | 96.5 | 1.0 dry | Pass | | Onsite-St.Albans-South Melbourne |
| 47 | 44 | Friday, 5 February 2016 | M4 | 2 | 1.75 | 24.4 | 93.5 | 84.5 | 4.0 dry | Fail | 50 | Onsite-St.Albans-South Melbourne |
| 48 | 45 | Friday, 5 February 2016 | N4 (W) | 2 | 1.88 | 20.3 | 95.0 | 90.5 | 2.0 dry | Pass | | Onsite-St.Albans-South Melbourne |
| 49 | | Friday, 5 February 2016 | L4 (E) | 2 | 1.84 | 25.2 | 96.0 | 89.0 | 3.0 dry | Pass | | Onsite-St.Albans-South Melbourne |
| 50 | 47 | Tuesday, 9 February 2016 | M4 | 2 | 1.92 | 23.6 | 94.0 | 115.0 | 3.0 wet | Fail | 55 | Onsite-St.Albans-South Melbourne |
| 51 | | Tuesday, 9 February 2016 | N4 (SE) | 3 | 1.88 | 29.5 | 99.0 | 101.0 | 0.5 wet | Pass | | Onsite |
| 52 | | Tuesday, 9 February 2016 | O3 | 3 | 1.83 | 33.0 | 94.5 | 106.0 | 1.5 wet | Fail | 56 | Onsite |
| 53 | | Tuesday, 9 February 2016 | N3 | 3 | 1.83 | 18.7 | 97.0 | 82.0 | 4.0 wet | Fail | 57 | Onsite |
| 54 | 29 | Wednesday, 10 February 2016 | L4 | 2 | 2.05 | 25.2 | 102.0 | 109.0 | 2.0 wet | Pass | | Ravenhall Prison |
| 55 | 50 | Wednesday, 10 February 2016 | M4 | 2 | 1.98 | 19.0 | 98.5 | 130.0 | 4.5 wet | Fail | 58 | Onsite-St.Albans-South Melbourne |
| 56 | 52 | Wednesday, 10 February 2016 | O3 | 3 | 1.83 | 28.9 | 95.5 | 103.0 | 1.0 wet | Pass | | Onsite |
| 57 | 53 | Wednesday, 10 February 2016 | N3 (E) | 3 | 1.88 | 25.1 | 99.0 | 101.5 | 0.5 wet | Pass | | Onsite |
| 58 | 55 | Thursday, 11 February 2016 | M4 | 2 | 1.85 | 22.4 | 98.5 | 87.5 | 3.0 dry | Pass | | Onsite-St.Albans-South Melbourne |
| 59 | | Thursday, 11 February 2016 | O2 | 3 | 1.91 | 20.4 | 103.5 | 97.0 | 0.5 dry | Pass | | Onsite |
| 60 | | Friday, 12 February 2016 | L4 | 3 | 1.85 | 30.1 | 96.0 | 104.5 | 1.0 wet | Pass | | |
| 61 | | Friday, 12 February 2016 | L4 (NE) | 3 | 1.88 | 20.4 | 97.5 | 97.5 | 0.5 dry | Pass | | |
| 62 | | Friday, 12 February 2016 | M4 (NE) | 3 | 1.90 | 20.9 | 100.5 | 95.5 | 1.0 dry | Pass | | |
| 63 | | Monday, 15 February 2016 | N4 | 3 | 2.06 | 20.5 | 103.0 | 92.0 | 1.5 dry | Pass | | Essendon-St.Albans |
| 64 | | Monday, 15 February 2016 | M4 | 3 | 1.98 | 19.0 | 99.0 | 88.5 | 2.5 dry | Pass | | Essendon-St.Albans |
| 65 | | Tuesday, 16 February 2016 | L4 (E) | 3 | 1.97 | 19.2 | 99.5 | 89.5 | 2.0 dry | Pass | | Essendon |
| 66 | | Tuesday, 16 February 2016 | K5 | 3 | 1.94 | 22.0 | 98.0 | 97.0 | 0.5 dry | Pass | | Essendon |
| 67 | | Tuesday, 16 February 2016 | J5 | 3 | 2.01 | 21.3 | 100.0 | 99.0 | 0.5 dry | Pass | | Essendon |
| 68 | | Wednesday, 17 February 2016 | N4 | 4 | 2.01 | 18.0 | 100.5 | 89.5 | 2.0 dry | Pass | | |
| 69 | | Wednesday, 17 February 2016 | M4 | 4 | 1.88 | 21.9 | 99.5 | 86.0 | 3.5 dry | Fail | 70 | |
| 70 | 69 | Thursday, 18 February 2016 | M4 | 4 | 2.05 | 22.8 | 105.0 | 98.0 | 0.5 dry | Pass | | |
| 71 | | Thursday, 18 February 2016 | L4 | 4 | 2.04 | 12.5 | 98.0 | 86.0 | 2.0 dry | Pass | | |
| 72 | | Friday, 19 February 2016 | N5 | 3 | 2.08 | 13.8 | 96.5 | 99.0 | 0.0 OMC | Pass | | Onsite BMD |
| 73 | | Friday, 19 February 2016 | M5 | 3 | 1.89 | 18.3 | 98.0 | 86.0 | 3.0 dry | Pass | | Onsite BMD |
| 74 | | Friday, 19 February 2016 | L5 | 3 | 1.82 | 32.0 | 95.5 | 93.5 | 2.0 dry | Pass | | Onsite BMD |
| 75 | | Tuesday, 23 February 2016 | N5 | 5 | 1.92 | 36.9 | 99.5 | 99.0 | 0.5 dry | Pass | | Onsite BMD |
| 76 | | Wednesday, 24 February 2016 | O2 | 4 | 2.04 | 20.0 | 100.5 | 99.0 | 0.0 OMC | Pass | | |
| 77 | | Wednesday, 24 February 2016 | O4 (E) | 4 | 1.82 | 21.6 | 93.0 | 96.5 | 1.0 dry | Fail | 78 | |
| 78 | 77 | Thursday, 25 February 2016 | O2 (E) | 4 | 2.00 | 15.0 | 103.0 | 86.0 | 2.5 dry | Pass | | |
| 79 | | Friday, 26 February 2016 | O3 | 4 | 1.93 | 19.5 | 94.0 | 100.0 | 0.0 OMC | Fail | 80 | |
| 80 | 79 | Monday, 29 February 2016 | O3 | 4 | 2.08 | 18.2 | 104.0 | 98.5 | 0.5 dry | Pass | | |
| 81 | | Monday, 29 February 2016 | O4 | 4 | 1.93 | 22.4 | 105.5 | 87.5 | 3.0 dry | Pass | | |
| 82 | | Tuesday, 1 March 2016 | O2 | 5 | 1.89 | 22.6 | 105.0 | 87.5 | 3.0 dry | Pass | | |
| 83 | | Wednesday, 2 March 2016 | N5 | 4 | 2.00 | 19.4 | 99.5 | 96.5 | 0.5 dry | Pass | | |
| 84 | | Wednesday, 2 March 2016 | M5 | 4 | 1.98 | 21.6 | 96.0 | 98.5 | 0.5 dry | Pass | | |

| | | | | | | | | | | | | |
|-----|-----|---------------------------|------|---|------|------|-------|-------|---------|------|-----|--|
| 85 | | Friday, 4 March 2016 | N5 | 5 | 1.89 | 23.2 | 95.5 | 98.0 | 0.5 dry | Pass | | |
| 86 | | Friday, 4 March 2016 | L5 | 5 | 1.92 | 18.8 | 95.5 | 97.0 | 0.5 dry | Pass | | |
| 87 | | Monday, 7 March 2016 | L5 | 4 | 2.07 | 12.7 | 99.5 | 93.0 | 1 dry | Pass | | |
| 88 | | Monday, 7 March 2016 | N5 | 4 | 1.98 | 22 | 97.5 | 102.0 | 0.5 wet | Pass | | |
| 89 | | Wednesday, 9 March 2016 | N5 | 4 | 1.88 | 22.1 | 95.5 | 95.0 | 1 dry | Pass | | |
| 90 | | Wednesday, 9 March 2016 | N5 | 4 | 1.92 | 19.3 | 95.5 | 97.5 | 0.5 dry | Pass | | |
| 91 | | Tuesday, 15 March 2016 | N5 | 5 | 1.99 | 19.7 | 98.0 | 99.5 | OMC | Pass | | |
| 92 | | Tuesday, 15 March 2016 | L5 | 5 | 1.99 | 20.7 | 98.0 | 99.0 | OMC | Pass | | |
| 93 | | Thursday, 17 March 2016 | O4 | 3 | 1.95 | 23.7 | 98.0 | 89.5 | 2.5 dry | Pass | | |
| 94 | | Thursday, 17 March 2016 | O5 | 3 | 1.95 | 19.5 | 101.0 | 87.0 | 3 dry | Pass | | |
| 95 | | Monday, 21 March 2016 | O4 | 4 | 1.85 | 18.7 | 99.5 | 82.5 | 4 dry | Fail | 95 | |
| 96 | | Monday, 21 March 2016 | O5 | 4 | 1.94 | 19.1 | 101 | 89.5 | 2 dry | Pass | | |
| 97 | 95 | Tuesday, 22 March 2016 | O4 | 4 | 1.87 | 19.7 | 98 | 86.5 | 3 dry | Pass | | |
| 98 | | Tuesday, 22 March 2016 | O4 | 5 | 2.01 | 19.2 | 101 | 99 | OMC | Pass | | |
| 99 | | Wednesday, 23 March 2016 | O4 | 5 | 1.86 | 21.7 | 97 | 98.5 | 0.5 dry | Pass | | |
| 100 | | Wednesday, 23 March 2016 | O3 | 4 | 1.88 | 19.9 | 98.5 | 99.5 | omc | Pass | | |
| 101 | | Wednesday, 20 July 2016 | I5 | 4 | 2.13 | 23.1 | 107.5 | 100 | OMC | Pass | | |
| 102 | | Wednesday, 20 July 2016 | J5 | 3 | 1.94 | 18.9 | 98.5 | 95.5 | 1.0 Dry | Pass | | |
| 103 | | Thursday, 21 July 2016 | K5 | 4 | 2.00 | 18.5 | 100 | 97.5 | 0.5 dry | Pass | | |
| 104 | | Thursday, 21 July 2016 | L5 | 3 | 1.94 | 23.5 | 97.5 | 92.5 | 1.5 dry | Pass | | |
| 105 | | Tuesday, 26 July 2016 | J5 | 4 | 1.97 | 25.5 | 103.5 | 86 | 3.5 dry | Fail | 110 | |
| 106 | | Tuesday, 26 July 2016 | J5 | 5 | 1.95 | 15.8 | 102.5 | 84.5 | 3.0 dry | Pass | | |
| 107 | | Tuesday, 26 July 2016 | K5 | 5 | 2.05 | 26.2 | 104 | 90 | 2.5 dry | Pass | | |
| 108 | | Wednesday, 27 July 2016 | J6 | 3 | 1.99 | 12.7 | 89 | 101.5 | OMC | Fail | 111 | |
| 109 | | Wednesday, 27 July 2016 | L6 | 3 | 2.10 | 20.3 | 105 | 93 | 1.5 dry | Pass | | |
| 110 | 105 | Wednesday, 27 July 2016 | J5 | 4 | 2.06 | 20.5 | 105 | 91.5 | 2.0 dry | Pass | | |
| 111 | 108 | Thursday, 28 July 2016 | J6 | 3 | 1.96 | 16.8 | 97.5 | 111 | 1.5 wet | Pass | | |
| 112 | | Tuesday, 16 August 2016 | N2 | 5 | 2.01 | 26.6 | 101.5 | 101 | OMC | Pass | | |
| 113 | | Tuesday, 16 August 2016 | O2 | 5 | 2.00 | 24.6 | 100.5 | 106 | 1.5 Wet | Pass | | |
| 114 | | Wednesday, 17 August 2016 | N2 | 6 | 1.82 | 19.3 | 89 | 101 | OMC | Fail | 123 | |
| 115 | | Wednesday, 17 August 2016 | O2 | 6 | 2.05 | 16.2 | 100 | 99.5 | OMC | Pass | | |
| 116 | | Wednesday, 17 August 2016 | O4 | 1 | 1.98 | 15 | 98 | 96.5 | 0.5 Dry | Pass | | |
| 117 | | Wednesday, 17 August 2016 | O3 | 1 | 1.97 | 22.7 | 99.5 | 90 | 2.5 Dry | Pass | | |
| 118 | | Thursday, 18 August 2016 | O4 | 4 | 1.96 | 16.7 | 97 | 96.5 | 0.5 Dry | Pass | | |
| 119 | | Thursday, 18 August 2016 | O3 | 5 | 1.92 | 22.5 | 96 | 99 | 0.5 Dry | Pass | | |
| 120 | | Thursday, 18 August 2016 | O5 | 5 | 1.94 | 20.4 | 95 | 98 | 0.5 Dry | Pass | | |
| 121 | | Thursday, 18 August 2016 | N2 | 7 | 2.03 | 18 | 101 | 98.5 | 0.5 Dry | Pass | | |
| 122 | | Thursday, 18 August 2016 | O2 | 7 | 1.98 | 19 | 99.5 | 91.5 | 1.5 Dry | Pass | | |
| 123 | 114 | Thursday, 18 August 2016 | N2 | 6 | 1.96 | 21 | 100 | 91.5 | 2.0 Dry | Pass | | |
| 124 | | Thursday, 18 August 2016 | O3 | 6 | 1.96 | 23 | 97 | 101 | OMC | Pass | | |
| 125 | | Thursday, 18 August 2016 | O4 | 5 | 1.94 | 24.5 | 96.5 | 101.5 | 0.5 Wet | Pass | | |
| 126 | | Thursday, 18 August 2016 | O5 | 6 | 1.92 | 22 | 95 | 98 | 0.5 Dry | Pass | | |
| 127 | | Thursday, 18 August 2016 | N2 | 8 | 1.93 | 19.5 | 100 | 95 | 1.0 Dry | Pass | | |
| 128 | | Thursday, 18 August 2016 | O2 | 8 | 1.90 | 22 | 98 | 80.5 | 4.0 Dry | Fail | 136 | |
| 129 | | Tuesday, 23 August 2016 | O5 W | 7 | 1.97 | 24.6 | 106.5 | 89 | 3.0 Dry | Pass | | |
| 130 | | Tuesday, 23 August 2016 | O4 W | 6 | 1.92 | 17.7 | 95 | 99.5 | OMC | Pass | | |

| | | | | | | | | | | | | |
|-----|-----|----------------------------|----------|----|------|------|-------|-------|---------|------|-----|--|
| 131 | | Tuesday, 23 August 2016 | O3 W | 7 | 2.00 | 15.9 | 98 | 100.5 | OMC | Pass | | |
| 132 | | Tuesday, 23 August 2016 | O3 E | 4 | 1.90 | 26.7 | 98 | 106.5 | 1.5 Wet | Pass | | |
| 133 | | Tuesday, 23 August 2016 | O4 E | 4 | 1.92 | 24.9 | 102 | 88.5 | 3.0 Dry | Pass | | |
| 134 | | Wednesday, 24 August 2016 | N3 North | 5 | 2.02 | 23.2 | 98.5 | 104.5 | 1.0 Wet | Pass | | |
| 135 | | Wednesday, 24 August 2016 | N3 South | 5 | 2.04 | 15.2 | 98 | 101 | OMC | Pass | | |
| 136 | 128 | Wednesday, 24 August 2016 | N2 | 8 | 1.85 | 26.7 | 94 | 106 | 1.5 Wet | Fail | 148 | |
| 137 | | Wednesday, 24 August 2016 | O3 East | 5 | 1.88 | 26.9 | 94 | 101.5 | 0.5 Wet | Fail | 146 | |
| 138 | | Wednesday, 24 August 2016 | O4 East | 5 | 1.96 | 26.3 | 102.5 | 92.5 | 2.0 Dry | Pass | | |
| 139 | | Wednesday, 24 August 2016 | O5 East | 5 | 1.84 | 22.4 | 93.5 | 98 | 0.5 Dry | Fail | 147 | |
| 140 | | Wednesday, 24 August 2016 | O5 West | 8 | 1.90 | 23.6 | 95.5 | 99 | OMC | Pass | | |
| 141 | | Wednesday, 24 August 2016 | O4 West | 7 | 1.99 | 20.4 | 100 | 97 | 0.5 Dry | Pass | | |
| 142 | | Wednesday, 24 August 2016 | O3 West | 8 | 1.88 | 20.2 | 96 | 92 | 1.5 Dry | Pass | | |
| 143 | | Thursday, 25 August 2016 | O2 | 10 | 1.88 | 30.5 | 100.5 | 91 | 2.5 Dry | Pass | | |
| 144 | | Thursday, 25 August 2016 | N3 South | 6 | 1.99 | 25.3 | 105 | 92 | 2.0 Dry | Pass | | |
| 145 | | Thursday, 25 August 2016 | N3 North | 6 | 1.92 | 17 | 99 | 87 | 2.5 Dry | Pass | | |
| 146 | 137 | Friday, 26 August 2016 | O3 East | 5 | 1.98 | 23.9 | 106 | 96.5 | 1.0 Dry | Pass | | |
| 147 | 139 | Friday, 26 August 2016 | O5 East | 5 | 1.93 | 19.8 | 101 | 88 | 2.5 Dry | Pass | | |
| 148 | 136 | Friday, 26 August 2016 | N2 | 9 | 2.06 | 19.8 | 104.5 | 89 | 2.5 Dry | Pass | | |
| 149 | | Friday, 26 August 2016 | N2 | 10 | 1.99 | 23.4 | 105.5 | 97 | 1.0 Dry | Pass | | |
| 150 | | Friday, 26 August 2016 | J6 | 1 | 1.98 | 22.3 | 104 | 89 | 2.5 Dry | Pass | | |
| 151 | | Friday, 26 August 2016 | I6 | 1 | 1.97 | 20.6 | 101 | 90.5 | 2.0 Dry | Pass | | |
| 152 | | Monday, 29 August 2016 | K6 | 1 | 1.88 | 21.3 | 103.5 | 81 | 5.0 Dry | Fail | 161 | |
| 153 | | Monday, 29 August 2016 | I6 | 2 | 1.98 | 19.8 | 103 | 85 | 3.0 Dry | Pass | | |
| 154 | | Monday, 29 August 2016 | J6 | 3 | 1.95 | 18.3 | 98 | 87 | 2.5 Dry | Pass | | |
| 155 | | Monday, 29 August 2016 | I6 | 3 | 2.03 | 17.3 | 101 | 95.5 | 0.5 Dry | Pass | | |
| 156 | | Tuesday, 30 August 2016 | N4 | 4 | 1.96 | 20.3 | 100.5 | 87.5 | 3.0 Dry | Pass | | |
| 157 | | Tuesday, 30 August 2016 | N3 North | 6 | 1.98 | 21.4 | 100 | 88.5 | 2.5 Dry | Pass | | |
| 158 | | Tuesday, 30 August 2016 | N3 South | 6 | 1.99 | 16.2 | 101 | 85.5 | 2.5 Dry | Pass | | |
| 159 | | Tuesday, 30 August 2016 | I6 | 4 | 1.89 | 20.6 | 99 | 86 | 3.0 Dry | Pass | | |
| 160 | | Tuesday, 30 August 2016 | J6 | 4 | 1.91 | 22.1 | 94 | 102.5 | 0.5 Dry | Fail | 169 | |
| 161 | 152 | Tuesday, 30 August 2016 | K6 | 1 | 2.05 | 23.1 | 102.5 | 99 | OMC | Pass | | |
| 162 | | Tuesday, 30 August 2016 | J6 | 5 | 2.01 | 23.5 | 99.5 | 90 | 2.0 Dry | Pass | | |
| 163 | | Tuesday, 30 August 2016 | I6 | 5 | 1.93 | 17.2 | 98.5 | 82.5 | 3.5 Dry | Fail | 166 | |
| 164 | | Wednesday, 31 August 2016 | I6 | 6 | 1.88 | 20.7 | 98 | 90.5 | 2.0 Dry | Pass | | |
| 165 | | Wednesday, 31 August 2016 | J6 | 6 | 1.87 | 21.5 | 95 | 98.5 | 0.5 Dry | Pass | | |
| 166 | 163 | Wednesday, 31 August 2016 | K6 | 1 | 1.91 | 26.6 | 95 | 100.5 | OMC | Pass | | |
| 167 | | Wednesday, 31 August 2016 | K6 | 2 | 1.89 | 17.8 | 96 | 90 | 2.0 Dry | Pass | | |
| 168 | | Thursday, 1 September 2016 | I6 | 7 | 2.06 | 14.8 | 107 | 77.5 | 4.0 Dry | Fail | 172 | |
| 169 | 161 | Thursday, 1 September 2016 | J6 | 4 | 2.00 | 11.9 | 105 | 98 | OMC | Pass | | |
| 170 | | Thursday, 1 September 2016 | J6 | 7 | 1.98 | 23.4 | 98.5 | 102.5 | 0.5 Wet | Pass | | |
| 171 | | Thursday, 1 September 2016 | K6 | 3 | 1.96 | 24.6 | 99.5 | 94 | 1.5 Dry | Pass | | |
| 172 | 168 | Tuesday, 6 September 2016 | I6 | 7 | 2.06 | 20.6 | 105 | 90 | 2.0 Dry | Pass | | |
| 173 | | Tuesday, 6 September 2016 | K6 | 4 | 2.00 | 24.3 | 101.5 | 92.5 | 1.5 Dry | Pass | | |
| 174 | | Tuesday, 6 September 2016 | J6 | 8 | 2.01 | 17.2 | 103.5 | 80 | 4.0 Dry | Fail | 176 | |
| 175 | | Tuesday, 6 September 2016 | I6 | 8 | 1.99 | 17.9 | 102.5 | 84.5 | 3.0 Dry | Pass | | |
| 176 | 174 | Thursday, 8 September 2016 | J6 | 8 | 2.05 | 18.1 | 99.5 | 99 | OMC | Pass | | |

| | | | | | | | | | | | | |
|-----|-----|-----------------------------|-----------|---|------|------|-------|-------|---------|------|-----|---|
| 177 | | Thursday, 8 September 2016 | M6 East | 1 | 1.93 | 21.7 | 101 | 97.5 | 0.5 Dry | Pass | | |
| 178 | | Monday, 19 September 2016 | L6 | 1 | 1.96 | 26.5 | 100.5 | 103.5 | 1.0 Wet | Pass | | |
| 179 | | Monday, 19 September 2016 | M6 | 1 | 1.97 | 23.8 | 99.5 | 103.5 | 0.5 Wet | Pass | | |
| 180 | | Tuesday, 20 September 2016 | N6 | 1 | 1.93 | 18.7 | 98.5 | 87 | 2.5 Dry | Pass | | |
| 181 | | Tuesday, 20 September 2016 | O6 | 1 | 1.90 | 18.2 | 95.5 | 90.5 | 2.0 Dry | Pass | | |
| 182 | | Thursday, 22 September 2016 | L5 South | 2 | 2.03 | 23.5 | 101 | 102.5 | 0.5 Wet | Pass | | |
| 183 | | Thursday, 22 September 2016 | M4 North | 5 | 2.03 | 18.8 | 99.5 | 108 | 1.5 Wet | Pass | | |
| 184 | | Thursday, 22 September 2016 | O6 | 2 | 1.93 | 16.2 | 97 | 90 | 2.0 Dry | Pass | | |
| 185 | | Thursday, 22 September 2016 | L6 | 2 | 1.94 | 22.4 | 95.5 | 102 | 0.5 Wet | Pass | | |
| 186 | | Thursday, 22 September 2016 | M6 | 2 | 2.00 | 20.3 | 105.5 | 91 | 2.0 Dry | Pass | | |
| 187 | | Friday, 23 September 2016 | L5 South | 3 | 1.93 | 23.4 | 98.5 | 104 | 1.0 Wet | Pass | | |
| 188 | | Friday, 23 September 2016 | M4 North | 6 | 1.96 | 23.5 | 99.5 | 99.5 | OMC | Pass | | |
| 189 | | Friday, 23 September 2016 | O6 | 4 | 2.02 | 21.4 | 104.5 | 90 | 2.0 Dry | Pass | | |
| 190 | | Friday, 23 September 2016 | O6 | 3 | 2.00 | 19.8 | 103 | 98 | 0.5 Dry | Pass | | |
| 191 | | Friday, 23 September 2016 | N6 | 2 | 2.05 | 16.3 | 106.5 | 84.5 | 3.0 Dry | Pass | | |
| 192 | | Monday, 26 September 2016 | N6 | 3 | 1.98 | 22 | 99 | 99 | OMC | Pass | | |
| 193 | | Monday, 26 September 2016 | M6 | 3 | 1.94 | 21.8 | 93.5 | 112.5 | 2.5 Wet | Fail | 203 | |
| 194 | | Monday, 26 September 2016 | L6 | 3 | 2.02 | 20.4 | 103.5 | 96 | 1.0 Dry | Pass | | |
| 195 | | Monday, 26 September 2016 | O6 | 5 | 1.91 | 22 | 96 | 98 | 0.5 Dry | Pass | | |
| 196 | | Wednesday, 12 October 2016 | N6 | 4 | 1.98 | 22.2 | 103 | 90 | 2.5 Dry | Pass | | |
| 197 | | Wednesday, 12 October 2016 | M6 | 4 | 1.98 | 23.6 | 105.5 | 89.5 | 2.5 Dry | Pass | | |
| 198 | | Wednesday, 12 October 2016 | L6 | 4 | 1.97 | 19 | 108 | 76.5 | 5.5 Dry | Fail | | Excluded test result, area was supervised under level 1 supervision and coffey believe the area is ok, A road is to be build over the test, an external testing company is testing the road and will retest this section. |
| 199 | | Thursday, 13 October 2016 | N5 | 6 | 1.98 | 20.3 | 98.5 | 89.5 | 2.5 Dry | Pass | | |
| 200 | | Thursday, 13 October 2016 | M5 | 6 | 1.97 | 20.9 | 102.5 | 90 | 2.0 Dry | Pass | | |
| 201 | | Thursday, 13 October 2016 | L5 | 6 | 1.98 | 21.6 | 103 | 90.5 | 2.0 Dry | Pass | | |
| 202 | | Thursday, 13 October 2016 | M6 - East | 5 | 2.01 | 22 | 108.5 | 88 | 3.0 Dry | Pass | | |
| 203 | 168 | Thursday, 13 October 2016 | M6 - West | 3 | 2.01 | 21.4 | 107 | 87.5 | 3.0 Dry | Pass | | |
| 204 | | Thursday, 13 October 2016 | L6 | 5 | 1.98 | 21.2 | 108 | 82.5 | 4.5 Dry | Fail | | Excluded test result, area was supervised under level 1 supervision and coffey believe the area is ok, A road is to be build over the test, an external testing company is testing the road and will retest this section. |
| 205 | | Friday, 14 October 2016 | N5 | 7 | 1.97 | 23.1 | 104 | 91 | 2.0 Dry | Pass | | |
| 206 | | Friday, 14 October 2016 | M5 | 7 | 2.04 | 24.3 | 105 | 90 | 2.5 Dry | Pass | | |
| 207 | | Friday, 14 October 2016 | L5 | 7 | 1.99 | 27.3 | 106 | 91.5 | 2.5 Dry | Pass | | |
| 208 | | Friday, 14 October 2016 | N6 South | 7 | 2.01 | 22.7 | 104.5 | 90 | 2.5 Dry | Pass | | |
| 209 | | Tuesday, 18 October 2016 | L5-NE | 7 | 2.09 | 20.7 | 100.5 | 98 | 0.5 Dry | Pass | | |
| 210 | | Tuesday, 18 October 2016 | L5-SE | 6 | 2.04 | 17.5 | 101 | 100.5 | OMC | Pass | | |
| 211 | | Friday, 21 October 2016 | N5 | 9 | 2.05 | 18.4 | 98 | 100 | OMC | Pass | | |
| 212 | | Friday, 21 October 2016 | N5 | 9 | 1.98 | 20.7 | 99.5 | 95.5 | 1.0 Dry | Pass | | |
| 213 | | Friday, 21 October 2016 | O6 | 6 | 2.04 | 21.3 | 96.5 | 102.5 | 0.5 Wet | Pass | | |
| 214 | | Friday, 21 October 2016 | O6 | 6 | 2.01 | 21.3 | 98.5 | 97 | 0.5 Dry | Pass | | |


Appendix A - Laboratory Results

HILF Density Ratio Report

Report No: HDR:ABTM15W01301
Issue No: 2
This report replaces all previous issues of report no 'HDR:ABTM15W01301'.

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 P.O. Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Shawn Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 3/12/2015

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM15S-04552 | ABTM15S-04553 | | | |
|-----------------|----------------|---------------|--|--|--|
| Field Sample ID | 1 | 2 | | | |
| Date Tested | 2/12/2015 | 2/12/2015 | | | |
| Time Tested | 15:00 | 15:30 | | | |
| Location | Stage 4 | Stage 4 | | | |
| | Grid I5 Middle | Grid I6(SE) | | | |
| | Layer 1 | Layer 1 | | | |

Field and Laboratory Data

| | | | | | |
|---|--------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 22.0 | 20.0 | | | |
| Field Wet Density (t/m ³) | 1.99 | 1.98 | | | |
| Field Dry Density (t/m ³) | 1.63 | 1.65 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.95 | 1.94 | | | |
| Optimum Moisture Content (%) | 24.5 | 23.0 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 90.5 | 88.5 | | | |
| Moisture Variation (%) | 2.0 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 101.5 | 102.5 | | | |



legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 P.O. Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 4/12/2015

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method:
Source:
Material:

Sample Data

| | | | | | |
|-----------------|---------------|--|--|--|--|
| Sample ID | ABTM15S-04630 | | | | |
| Field Sample ID | 3 | | | | |
| Date Tested | 3/12/2015 | | | | |
| Time Tested | 14:30 | | | | |
| Location | Stage 4 | | | | |
| | Grid J5 | | | | |
| | Middle | | | | |
| | Layer 1 | | | | |

Field and Laboratory Data

| | | | | | |
|---|--------------|--|--|--|--|
| Depth of Test (mm) | 275 | | | | |
| Depth of Layer (mm) | 300 | | | | |
| AS Sieve Size (mm) | 19.0 | | | | |
| Oversize Wet (%) | 0 | | | | |
| Field Moisture Content (%) | 18.5 | | | | |
| Field Wet Density (t/m ³) | 2.05 | | | | |
| Field Dry Density (t/m ³) | 1.73 | | | | |
| Peak Converted Wet Density* (t/m ³) | 1.99 | | | | |
| Optimum Moisture Content (%) | 19.0 | | | | |
| Compactive Effort | Standard | | | | |
| Moisture Ratio (%) | 99.0 | | | | |
| Moisture Variation (%) | 0.0 | | | | |
| Hilf Density Ratio (%) | 103.5 | | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 P.O. Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 7/12/2015

Sample Details

Location: Little Green Estate Stage 2, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material:

Sample Data

| Sample ID | ABTM15S-04649 | ABTM15S-04650 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 4 | 5 | | | |
| Date Tested | 4/12/2015 | 4/12/2015 | | | |
| Time Tested | 14:40 | 15:00 | | | |
| Location | Grid K5 (N) | Grid L5 (NW) | | | |
| | Layer 1 | Layer 1 | | | |
| | Stage 4 | Stage 4 | | | |

Field and Laboratory Data

| | | | | | |
|---|--------------|-------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 14.0 | 14.0 | | | |
| Field Wet Density (t/m ³) | 2.12 | 1.91 | | | |
| Field Dry Density (t/m ³) | 1.86 | 1.67 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.10 | 1.96 | | | |
| Optimum Moisture Content (%) | 14.5 | 16.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 96.0 | 87.0 | | | |
| Moisture Variation (%) | 0.5 dry | 2.0 dry | | | |
| Hilf Density Ratio (%) | 100.5 | 97.5 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 P.O. Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 11/12/2015

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM15S-04709 | ABTM15S-04710 | ABTM15S-04711 | ABTM15S-04712 |
|------------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 6 | 7 | 8 | 9 |
| Date Tested | 10/12/2015 | 10/12/2015 | 10/12/2015 | 10/12/2015 |
| Time Tested | 14:20 | 14:40 | 14:50 | 15:15 |
| Location | Stage 4 | Stage 4 | Stage 4 | Stage 4 |
| | Grid L4 | Grid M4 | Grid M5 (N) | Grid L5 |
| | Layer 1 | Layer 1 | Layer 1 | Layer 1 |

Field and Laboratory Data

| | | | | |
|--|-------------|-------------|--------------|-------------|
| Depth of Test (mm) | 275 | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 20.0 | 18.5 | 18.5 | 14.5 |
| Field Wet Density (t/m³) | 1.90 | 2.01 | 2.11 | 2.06 |
| Field Dry Density (t/m³) | 1.58 | 1.69 | 1.78 | 1.79 |
| Peak Converted Wet Density* (t/m³) | 1.99 | 2.07 | 1.98 | 2.08 |
| Optimum Moisture Content (%) | 22.5 | 18.5 | 20.5 | 17.5 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 89.5 | 100.0 | 90.0 | 85.5 |
| Moisture Variation (%) | 2.0 dry | 0.0 | 2.0 dry | 2.5 dry |
| Hilf Density Ratio (%) | 95.5 | 97.0 | 107.0 | 99.0 |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 18/12/2015

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM15S-04927 | ABTM15S-04928 | ABTM15S-04929 | | | |
|------------------------|---------------|---------------|---------------|--|--|--|
| Field Sample ID | 10 | 11 | 12 | | | |
| Date Tested | 17/12/2015 | 17/12/2015 | 17/12/2015 | | | |
| Time Tested | 14:00 | 14:30 | 15:00 | | | |
| Location | Stage 4 | Stage 4 | Stage 4 | | | |
| | Grid N5 (S) | Grid O4 (SW) | Grid O5 (NW) | | | |
| | Layer 1 | Layer 1 | Layer 1 | | | |

Field and Laboratory Data

| | | | | | | |
|--|-------------|-------------|-------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | 225 | | | |
| Depth of Layer (mm) | 300 | 300 | 250 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | 0 | | | |
| Field Moisture Content (%) | 14.5 | 20.0 | 8.5 | | | |
| Field Wet Density (t/m³) | 2.06 | 1.98 | 1.89 | | | |
| Field Dry Density (t/m³) | 1.80 | 1.65 | 1.74 | | | |
| Peak Converted Wet Density* (t/m³) | 2.08 | 2.01 | 2.12 | | | |
| Optimum Moisture Content (%) | 17.0 | 22.5 | 11.0 | | | |
| Compactive Effort | Standard | Standard | Standard | | | |
| Moisture Ratio (%) | 85.5 | 89.0 | 77.5 | | | |
| Moisture Variation (%) | 2.5 dry | 2.5 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 99.0 | 98.5 | 89.0 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 21/12/2015

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM15S-04949 | ABTM15S-04950 | ABTM15S-04951 | | | |
|------------------------|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 13 | 14 | 15 | | | |
| Date Tested | 18/12/2015 | 18/12/2015 | 18/12/2015 | | | |
| Time Tested | 14:40 | | | | | |
| Location | Stage 4 | Stage 4 | Stage 4 | | | |
| | Grid O5 (NW) | Grid O5 (NE) | Grid O3 (NW) | | | |
| | Retest of No 12 | | | | | |

Field and Laboratory Data

| | | | | | | |
|--|-------------|-------------|-------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 3 | 0 | 0 | | | |
| Field Moisture Content (%) | 13.5 | 18.5 | 13.5 | | | |
| Field Wet Density (t/m³) | 2.08 | 1.93 | 2.04 | | | |
| Field Dry Density (t/m³) | 1.83 | 1.63 | 1.80 | | | |
| Peak Converted Wet Density* (t/m³) | 2.10 | 2.03 | 2.10 | | | |
| Optimum Moisture Content (%) | 15.5 | 19.0 | 15.5 | | | |
| Compactive Effort | Standard | Standard | Standard | | | |
| Moisture Ratio (%) | 87.5 | 97.5 | 86.5 | | | |
| Moisture Variation (%) | 2.0 dry | 0.5 dry | 2.0 dry | | | |
| Hilf Density Ratio (%) | 99.0 | 95.0 | 97.5 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 23/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM16S-00001 | ABTM16S-00002 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 16 | 17 | | | |
| Date Tested | 22/12/2015 | 22/12/2015 | | | |
| Time Tested | 13:45 | | | | |
| Location | Grid I5 (N) | Grid J6 (SW) | | | |
| | Layer 2 | Layer 2 | | | |
| | Stage 4 | Stage 4 | | | |

Field and Laboratory Data

| | | | | | |
|---|-------------|-------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 20.0 | 17.5 | | | |
| Field Wet Density (t/m ³) | 1.90 | 1.96 | | | |
| Field Dry Density (t/m ³) | 1.59 | 1.66 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.01 | 1.97 | | | |
| Optimum Moisture Content (%) | 20.0 | 20.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 98.0 | 87.5 | | | |
| Moisture Variation (%) | 0.5 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 95.0 | 99.5 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 23/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM16S-00003 | ABTM16S-00004 |
|-----------------|---------------|---------------|
| Field Sample ID | 18 | 19 |
| Date Tested | 22/12/2015 | 22/12/2015 |
| Time Tested | 14:30 | 14:45 |
| Location | Grid O4 (NE) | Grid O3 (NE) |
| | Layer 1 | Layer 1 |
| | Stage 4 | Stage 4 |

Field and Laboratory Data

| | | |
|---|-------------|-------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 10.5 | 22.0 |
| Field Wet Density (t/m ³) | 2.09 | 1.98 |
| Field Dry Density (t/m ³) | 1.89 | 1.62 |
| Peak Converted Wet Density* (t/m ³) | 2.18 | 2.04 |
| Optimum Moisture Content (%) | 12.0 | 21.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 87.5 | 100.5 |
| Moisture Variation (%) | 1.5 dry | 0.0 |
| Hilf Density Ratio (%) | 96.0 | 97.0 |



legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 9/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM16S-00094 | ABTM16S-00095 |
|-----------------|---------------|---------------|
| Field Sample ID | 20 | 21 |
| Date Tested | 8/01/2016 | 8/01/2016 |
| Time Tested | 13:45 | 14:20 |
| Location | Stage 4 | Stage 4 |
| | Grid O2 (E) | Grid N2 (E) |
| | Layer 1 | Layer 1 |

Field and Laboratory Data

| | | |
|---|--------------|-------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 13.0 | 15.5 |
| Field Wet Density (t/m ³) | 2.20 | 1.96 |
| Field Dry Density (t/m ³) | 1.94 | 1.69 |
| Peak Converted Wet Density* (t/m ³) | 2.11 | 2.07 |
| Optimum Moisture Content (%) | 14.0 | 16.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 95.0 | 97.5 |
| Moisture Variation (%) | 0.5 dry | 0.5 dry |
| Hilf Density Ratio (%) | 104.0 | 95.0 |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.:
Project Name:
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Ketankumar Patel
 Approved Signatory: Ketankumar Patel
 (Senior Geotechnician)
 NATA Accredited Laboratory Number:431
 Date of Issue: 12/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM DRY DENSITY RATIO OF 95% of Standard Compaction (as advised by client) (+3 to -3) OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: On Site
Material: General Fill

Sample Data

| Sample ID | ABTM16S-00124 | ABTM16S-00125 | | | |
|-----------------|----------------|----------------|--|--|--|
| Field Sample ID | 22 | 23 | | | |
| Date Tested | 11/01/2016 | 11/01/2016 | | | |
| Time Tested | 11:30 | 11:45 | | | |
| Location | Lot b/w rd I&F | Lot b/w rd I&F | | | |
| | Grid I5 | Gird J5 | | | |
| | Layer 2 | Layer 2 | | | |

Field and Laboratory Data

| | | | | | |
|---|-------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 16.0 | 19.5 | | | |
| Field Wet Density (t/m ³) | 1.99 | 2.09 | | | |
| Field Dry Density (t/m ³) | 1.71 | 1.75 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.01 | 2.08 | | | |
| Optimum Moisture Content (%) | 15.5 | 19.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 102.5 | 100.5 | | | |
| Moisture Variation (%) | 0.5 wet | 0.0 | | | |
| Hilf Density Ratio (%) | 98.5 | 101.0 | | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Ketankumar Patel

Approved Signatory: Ketankumar Patel
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 14/01/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM DRY DENSITY RATIO OF 95% of Standard Compaction (as advised by client) (+3 TO -3) OMC

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| | | | | | |
|-----------------|---------------|--|--|--|--|
| Sample ID | ABTM16S-00191 | | | | |
| Field Sample ID | 24 | | | | |
| Date Tested | 13/01/2016 | | | | |
| Time Tested | 09:50 | | | | |
| Location | Grid J 5 | | | | |
| | Layer 2 | | | | |

Field and Laboratory Data

| | | | | | |
|---|-------------|--|--|--|--|
| Depth of Test (mm) | 250 | | | | |
| Depth of Layer (mm) | 300 | | | | |
| AS Sieve Size (mm) | 19.0 | | | | |
| Oversize Wet (%) | 0 | | | | |
| Field Moisture Content (%) | 28.5 | | | | |
| Field Wet Density (t/m ³) | 1.87 | | | | |
| Field Dry Density (t/m ³) | 1.46 | | | | |
| Peak Converted Wet Density* (t/m ³) | 1.92 | | | | |
| Optimum Moisture Content (%) | 26.5 | | | | |
| Compactive Effort | Standard | | | | |
| Moisture Ratio (%) | 106.5 | | | | |
| Moisture Variation (%) | 1.5 wet | | | | |
| Hilf Density Ratio (%) | 97.5 | | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Ketankumar Patel
 Approved Signatory: Ketankumar Patel
 (Senior Geotechnician)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 15/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements:
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: On Site
Material: General Fill

Sample Data

| Sample ID | ABTM16S-00200 | ABTM16S-00201 | | | |
|------------------------|---------------|---------------|--|--|--|
| Field Sample ID | 25 | 26 | | | |
| Date Tested | 14/01/2016 | 14/01/2016 | | | |
| Time Tested | 15:00 | 15:15 | | | |
| Location | Grid L 5 | Grid M 5 | | | |
| | Layer 2 | Layer 2 | | | |

Field and Laboratory Data

| | | | | | |
|--|--------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 14.5 | 14.5 | | | |
| Field Wet Density (t/m³) | 2.12 | 2.10 | | | |
| Field Dry Density (t/m³) | 1.86 | 1.83 | | | |
| Peak Converted Wet Density* (t/m³) | 2.07 | 2.08 | | | |
| Optimum Moisture Content (%) | 16.5 | 17.0 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 86.0 | 85.0 | | | |
| Moisture Variation (%) | 2.0 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 103.0 | 101.0 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 18/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction -3% to +3% of OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM16S-00215 | ABTM16S-00216 |
|-----------------|---------------|---------------|
| Field Sample ID | 27 | 28 |
| Date Tested | 15/01/2016 | 15/01/2016 |
| Time Tested | 14:10 | 14:15 |
| Location | Stage 4 | Stage 4 |
| | Grid M5 | Grid L5 |
| | Layer 2 | Layer 2 |

Field and Laboratory Data

| | | |
|---|--------------|-------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 21.0 | 16.0 |
| Field Wet Density (t/m ³) | 1.98 | 2.04 |
| Field Dry Density (t/m ³) | 1.64 | 1.76 |
| Peak Converted Wet Density* (t/m ³) | 1.94 | 2.11 |
| Optimum Moisture Content (%) | 24.5 | 16.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 87.0 | 98.0 |
| Moisture Variation (%) | 3.0 dry | 0.5 dry |
| Hilf Density Ratio (%) | 102.5 | 97.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
 Approved Signatory: Ketankumar Patel
 (Senior Geotechnician)
 NATA Accredited Laboratory Number:431
 Date of Issue: 19/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM DRY DENSITY RATIO OF 95% of Standard Compaction (as advised by client) (+3 To -3) OMC
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: On Site
Material: General Fill

Sample Data

| Sample ID | ABTM16S-00226 | ABTM16S-00227 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 29 | 30 | | | |
| Date Tested | 18/01/2016 | 18/01/2016 | | | |
| Time Tested | 14:50 | 15:10 | | | |
| Location | Grid L 4(W) | Grid M 4(W) | | | |
| | Layer 2 | Layer 2 | | | |

Field and Laboratory Data

| | | | | | |
|---|--------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 20.0 | 23.0 | | | |
| Field Wet Density (t/m ³) | 1.97 | 1.99 | | | |
| Field Dry Density (t/m ³) | 1.64 | 1.62 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.89 | 1.89 | | | |
| Optimum Moisture Content (%) | 25.0 | 25.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 80.0 | 90.0 | | | |
| Moisture Variation (%) | 4.5 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 104.5 | 105.5 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Ketan Kumar Patel
 Approved Signatory: Ketankumar Patel
 (Senior Geotechnician)
 NATA Accredited Laboratory Number: 431
 Date of Issue: 20/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements:
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: On Site
Material: General Fill

Sample Data

| Sample ID | ABTM16S-00259 | ABTM16S-00260 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 31 | 32 | | | |
| Date Tested | 19/01/2016 | 19/01/2016 | | | |
| Location | Grid M 4(W) | Grid M 4(E) | | | |
| | Layer 2 | Layer 2 | | | |

Field and Laboratory Data

| | | | | | |
|---|--------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 16.0 | 16.5 | | | |
| Field Wet Density (t/m ³) | 2.03 | 2.01 | | | |
| Field Dry Density (t/m ³) | 1.75 | 1.73 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.90 | 1.96 | | | |
| Optimum Moisture Content (%) | 19.0 | 19.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 85.0 | 84.0 | | | |
| Moisture Variation (%) | 3.0 dry | 3.0 dry | | | |
| Hilf Density Ratio (%) | 106.5 | 102.5 | | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Date of Issue:

Sample Details

Location: Little Green
Client Request ID:
Specification Requirements:
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material: Fill

Sample Data

| Sample ID | ABTM16S-00309 | ABTM16S-00310 | ABTM16S-00311 | | | |
|------------------------|---------------|---------------|---------------|--|--|--|
| Field Sample ID | 33 | 34 | 35 | | | |
| Date Tested | 20/01/2016 | 20/01/2016 | 20/01/2016 | | | |
| Time Tested | 14:55 | 15:10 | 15:25 | | | |
| Location | Stage 4 | Stage 4 | Stage 4 | | | |
| | Layer 2 | Layer 2 | Layer 2 | | | |
| | Grid N5 | Grid N5 (E) | Grid O5 | | | |

Field and Laboratory Data

| | | | | | | |
|--|-------------|--------------|-------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | | | |
| Field Moisture Content (%) | 26.5 | 17.0 | 8.0 | | | |
| Field Wet Density (t/m³) | 1.87 | 2.11 | 2.07 | | | |
| Field Dry Density (t/m³) | 1.48 | 1.80 | 1.92 | | | |
| Peak Converted Wet Density* (t/m³) | 1.93 | 2.09 | 2.12 | | | |
| Optimum Moisture Content (%) | 26.5 | 19.0 | 10.5 | | | |
| Compactive Effort | Standard | Standard | Standard | | | |
| Moisture Ratio (%) | 100.5 | 90.0 | 73.5 | | | |
| Moisture Variation (%) | 0.0 | 2.0 dry | 3.0 dry | | | |
| Hilf Density Ratio (%) | 97.0 | 101.0 | 97.5 | | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Shaun Price
 Approved Signatory: Shaun Price
 (Laboratory Manager)
 NATA Accredited Laboratory Number:431
 Date of Issue: 22/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source:
Material:

Sample Data

| Sample ID | ABTM16S-00320 | ABTM16S-00321 |
|-----------------|---------------|---------------|
| Field Sample ID | 36 | 37 |
| Date Tested | 21/01/2016 | 21/01/2016 |
| Time Tested | 15:15 | 15:30 |
| Location | Stage 4 | Stage 4 |
| | Layer 2 | Layer 2 |
| | Grid N4 | Grid O4 |

Field and Laboratory Data


| | | |
|---|--------------|--------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 6 | 0 |
| Field Moisture Content (%) | 19.5 | 19.5 |
| Field Wet Density (t/m ³) | 1.92 | 1.98 |
| Field Dry Density (t/m ³) | 1.60 | 1.66 |
| Peak Converted Wet Density* (t/m ³) | 1.89 | 1.83 |
| Optimum Moisture Content (%) | 24.5 | 22.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 80.5 | 86.0 |
| Moisture Variation (%) | 4.5 dry | 3.0 dry |
| Hilf Density Ratio (%) | 101.0 | 108.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

| | |
|----------------------|--|
| Client: | Coffey Geotechnics Pty Ltd (Abbotsford) PO Box 40 Kew VIC 3101 |
| Principal: | SPIIRE/AMEX CORPORATION |
| Project No.: | INFOABTM00385AA |
| Project Name: | GEOTABTF09878AA - Little Green Estate - Level 1 |
| Lot No.: | TRN: |



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 23/01/2016

Sample Details

| | |
|------------------------------------|---|
| Location: | Little Green Estate, Tarneit, Vic |
| Client Request ID: | |
| Specification Requirements: | MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client) |
| Field Test procedures: | AS 1289.5.8.1 |
| Laboratory Test procedures: | AS 1289.5.7.1, AS 1289.2.1.1 |
| Sampling Method: | AS1289.1.2.1 Clause 6.4 (b) |
| Source: | On Site |
| Material: | General Fill |

Sample Data

| | | | |
|------------------------|---------------|--|--|
| Sample ID | ABTM16S-00341 | | |
| Field Sample ID | 00186 | | |
| Date Tested | 22/01/2016 | | |
| Time Tested | 11:30 | | |
| Location | Stage 4 | | |
| | Layer 2 | | |
| | N4 | | |

Field and Laboratory Data

| | | | |
|--|-------------|--|--|
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| Field Moisture Content (%) | 19.0 | | |
| Field Wet Density (t/m³) | 1.97 | | |
| Field Dry Density (t/m³) | 1.65 | | |
| Peak Converted Wet Density* (t/m³) | 2.05 | | |
| Optimum Moisture Content (%) | 19.0 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 99.0 | | |
| Moisture Variation (%) | 0.0 | | |
| Hilf Density Ratio (%) | 96.0 | | |


legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
 PO Box 40
 Kew VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**


 Accredited for compliance with ISO/IEC 17025.
 The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
K. B. Patel
 Approved Signatory: Krushik Patel
 (Senior Technician)
 NATA Accredited Laboratory Number:431
 Date of Issue: 28/01/2016

Sample Details

Location: Little Green, VIC
Client Request ID:
Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)
Field Test procedures: AS 1289.5.8.1
Laboratory Test procedures: AS 1289.2.1.1, AS 1289.5.7.1
Sampling Method: AS1289.1.2.1 Clause 6.4 (b)
Source: Imported
Material: Insitu

Sample Data

| Sample ID | ABTM16S-00357 | ABTM16S-00358 |
|-----------------|---------------|---------------|
| Field Sample ID | 39 | 40 |
| Date Tested | 27/01/2016 | 27/01/2016 |
| Time Tested | 15:15 | 15:25 |
| Location | Stage 4 | Stage 4 |
| | Layer 3 | Layer 3 |
| | Grid I (W) | Grid I |

Field and Laboratory Data

| | | |
|---|-------------|-------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 9 | 9 |
| Field Moisture Content (%) | 16.5 | 23.0 |
| Field Wet Density (t/m ³) | 2.00 | 2.02 |
| Field Dry Density (t/m ³) | 1.72 | 1.65 |
| Peak Converted Wet Density* (t/m ³) | 2.04 | 2.03 |
| Optimum Moisture Content (%) | 18.5 | 24.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 89.0 | 93.5 |
| Moisture Variation (%) | 2.0 dry | 1.5 dry |
| Hilf Density Ratio (%) | 98.0 | 99.5 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Report No: HDR:ABTM16W00116

Preliminary Report Issued - Issue No.:1,2 **Issue No: 3**

This report replaces all previous issues of report no 'HDR:ABTM16W00116'.


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025 - Testing.

The results of the tests, calibrations and/or measurements included in this document are traceable

Shaun Price

Approved Signatory: Shaun Price
(Senior Geotechnical Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 23/03/2017

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00432 | ABTM16S-00433 | ABTM16S-00434 |
|-----------------|---------------|---------------|---------------|
| Field Sample ID | 41 | 42 | 43 |
| Date Tested | 3/02/2016 | 3/02/2016 | 3/02/2016 |
| Time Tested | 16:00 | 16:15 | 16:25 |
| Location | Site 1 | Site 2 | Site 3 |

Field and Laboratory Data

| | | | |
|---|--------------|--------------|--------------|
| Depth of Test (mm) | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 |
| Field Moisture Content (%) | 26.0 | 21.0 | 22.5 |
| Field Wet Density (t/m ³) | 2.08 | 2.01 | 1.92 |
| Field Dry Density (t/m ³) | 1.65 | 1.66 | 1.57 |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.98 | 1.90 |
| Optimum Moisture Content (%) | 23.0 | 21.0 | 25.0 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 113.0 | 98.5 | 88.5 |
| Moisture Variation (%) | 3.0 wet | 0.5 dry | 3.0 dry |
| Hilf Density Ratio (%) | 104.0 | 101.5 | 101.0 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00126

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W00126'.

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 5/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00480 | ABTM16S-00481 | ABTM16S-00482 | | | |
|------------------------|---------------|---------------|---------------|--|--|--|
| Field Sample ID | 00044 | 00045 | 00046 | | | |
| Date Tested | 4/02/2016 | 4/02/2016 | 4/02/2016 | | | |
| Time Tested | 16:00 | 16:15 | 16:30 | | | |
| Location | Grid 4 | Grid N4 | Grid N4 | | | |
| | Layer 2 | West | East | | | |
| | | Layer 2 | Layer 2 | | | |

Field and Laboratory Data

| | | | | | | |
|--|--------------|--------------|--------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | 300 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | 8 | | | |
| Field Moisture Content (%) | 22.5 | 21.0 | 24.0 | | | |
| Field Wet Density (t/m³) | 1.95 | 1.95 | 2.04 | | | |
| Field Dry Density (t/m³) | 1.59 | 1.61 | 1.64 | | | |
| Peak Converted Wet Density* (t/m³) | 1.85 | 1.88 | 1.87 | | | |
| Optimum Moisture Content (%) | 26.5 | 25.5 | 25.0 | | | |
| Compactive Effort | Standard | Standard | Standard | | | |
| Moisture Ratio (%) | 84.5 | 83.0 | 96.5 | | | |
| Moisture Variation (%) | 4.0 dry | 4.0 dry | 1.0 dry | | | |
| Hilf Density Ratio (%) | 105.5 | 104.0 | 108.5 | | | |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00135

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 8/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00493 | ABTM16S-00494 | ABTM16S-00495 |
|------------------|---------------|---------------|---------------|
| Field Sample ID | 47 | 48 | 49 |
| Client Sample ID | 47 | 48 | 49 |
| Date Tested | 5/02/2016 | 5/02/2016 | 5/02/2016 |
| Time Tested | 13:40 | 13:55 | 14:15 |
| Location | Retest of 45 | Retest of 44 | Grid L4(E) |
| | Grid M4 | Grid L4(SE) | Layer 2 |
| | Layer 2 | Layer 2 | |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 |
| Oversize Wet (%) | 9 | 17 | |
| Field Moisture Content (%) | 24.4 | 20.3 | 25.2 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.75 | 1.88 | 1.84 |
| Field Dry Density (t/m ³) | 1.40 | 1.56 | 1.47 |
| Peak Converted Wet Density* (t/m ³) | 1.87 | 1.97 | 1.92 |
| Optimum Moisture Content (%) | 29.0 | 22.5 | 28.5 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 84.5 | 90.5 | 89.0 |
| Moisture Variation (%) | 4.0 dry | 2.0 dry | 3.0 dry |
| Hilf Density Ratio (%) | 93.5 | 95.0 | 96.0 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00146

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 10/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00530 | ABTM16S-00531 | ABTM16S-00532 | ABTM16S-00533 |
|------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 50 | 51 | 52 | 53 |
| Client Sample ID | 50 | 51 | 52 | 53 |
| Date Tested | 9/02/2016 | 9/02/2016 | 9/02/2016 | 9/02/2016 |
| Location | Retest of 47 | Layer 3 | Layer 3 | Layer 3 |
| | Layer 2 | Grid N4(SE) | Grid O3 | Grid N3 |
| | Grid M4 | | | |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 | 300 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.6 | 29.5 | 33.0 | 18.7 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.92 | 1.88 | 1.83 | 1.83 |
| Field Dry Density (t/m ³) | 1.55 | 1.45 | 1.37 | 1.54 |
| Peak Converted Wet Density* (t/m ³) | 2.03 | 1.90 | 1.94 | 1.88 |
| Optimum Moisture Content (%) | 20.5 | 29.5 | 31.0 | 23.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 115.0 | 101.0 | 106.0 | 82.0 |
| Moisture Variation (%) | 3.0 wet | 0.5 wet | 1.5 wet | 4.0 dry |
| Hilf Density Ratio (%) | 94.0 | 99.0 | 94.5 | 97.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00148

Issue No: 1

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 11/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00536 | ABTM16S-00537 | ABTM16S-00538 | ABTM16S-00539 |
|------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 54 | 55 | 56 | 57 |
| Client Sample ID | 54 | 55 | 56 | 57 |
| Date Tested | 10/02/2016 | 10/02/2016 | 10/02/2016 | 10/02/2016 |
| Time Tested | 15:45 | 16:15 | 16:30 | 16:40 |
| Location | Layer 2 | Layer 2 | Layer 3 | Layer 3 |
| | Grid L4 | Grid M4 | Grid O3 | Grid N3 (6) |
| | Retest of #29 | Retest of #50 | Retest of #52 | Retest of #53 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 | 300 |
| Oversize Wet (%) | 8 | 13 | 0 | 0 |
| Field Moisture Content (%) | 25.2 | 19.0 | 28.9 | 25.1 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.05 | 1.98 | 1.83 | 1.88 |
| Field Dry Density (t/m ³) | 1.64 | 1.66 | 1.42 | 1.51 |
| Peak Converted Wet Density* (t/m ³) | 2.01 | 2.01 | 1.91 | 1.90 |
| Optimum Moisture Content (%) | 23.0 | 14.5 | 28.0 | 25.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 109.0 | 130.0 | 103.0 | 101.5 |
| Moisture Variation (%) | 2.0 wet | 4.5 wet | 1.0 wet | 0.5 wet |
| Hilf Density Ratio (%) | 102.0 | 98.5 | 95.5 | 99.0 |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 12/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00567 | ABTM16S-00568 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 00058 | 00059 | | | |
| Client Sample ID | 00058 | 00059 | | | |
| Date Tested | 11/02/2016 | 11/02/2016 | | | |
| Time Tested | 13:50 | 13:55 | | | |
| Location | Retest of #55 | Stage 4 | | | |
| | Stage 4 | Layer 3 | | | |
| | Layer 2 | Grid O2 | | | |
| | Grid M4 | | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 22.4 | 20.4 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 1.85 | 1.91 | | | |
| Field Dry Density (t/m ³) | 1.51 | 1.59 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.88 | 1.84 | | | |
| Optimum Moisture Content (%) | 25.5 | 21.0 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 87.5 | 97.0 | | | |
| Moisture Variation (%) | 3.0 dry | 0.5 dry | | | |
| Hilf Density Ratio (%) | 98.5 | 103.5 | | | |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 15/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00600 | ABTM16S-00601 | ABTM16S-00602 |
|-----------------|---------------|---------------|---------------|
| Field Sample ID | 00060 | 00061 | 00062 |
| Date Tested | 12/02/2016 | 12/02/2016 | 12/02/2016 |
| Time Tested | 14:10 | 14:25 | 16:40 |
| Location | Grid L4 | Grid L4 (N/E) | Grid M4(N/E) |
| | Layer 3 | Layer 3 | Layer 3 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 |
| Oversize Wet (%) | 7 | 0 | 0 |
| Field Moisture Content (%) | 30.1 | 20.4 | 20.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.85 | 1.88 | 1.90 |
| Field Dry Density (t/m ³) | 1.42 | 1.56 | 1.57 |
| Peak Converted Wet Density* (t/m ³) | 1.93 | 1.93 | 1.89 |
| Optimum Moisture Content (%) | 29.0 | 21.0 | 22.0 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 104.5 | 97.5 | 95.5 |
| Moisture Variation (%) | 1.0 wet | 0.5 dry | 1.0 dry |
| Hilf Density Ratio (%) | 96.0 | 97.5 | 100.5 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00178

Issue No: 1

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Bryce Slinn

Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 16/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00635 | ABTM16S-00636 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 63 | 64 | | | |
| Client Sample ID | 63 | 64 | | | |
| Date Tested | 15/02/2016 | 15/02/2016 | | | |
| Location | Stage 4 | Stage 4 | | | |
| | Layer 3 | Layer 3 | | | |
| | Grid N4 | Grid M4 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 20.5 | 19.0 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.06 | 1.98 | | | |
| Field Dry Density (t/m ³) | 1.71 | 1.66 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 2.00 | | | |
| Optimum Moisture Content (%) | 22.5 | 21.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 92.0 | 88.5 | | | |
| Moisture Variation (%) | 1.5 dry | 2.5 dry | | | |
| Hilf Density Ratio (%) | 103.0 | 99.0 | | | |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00192

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 17/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00705 | ABTM16S-00706 | ABTM16S-00707 |
|------------------|--------------------------------|----------------------------|----------------------------|
| Field Sample ID | 65 | 66 | 67 |
| Client Sample ID | 65 | 66 | 67 |
| Date Tested | 16/02/2016 | 16/02/2016 | 16/02/2016 |
| Time Tested | 13:55 | 14:05 | 14:15 |
| Location | Stage 4 Layer 3 Grid L4 (E) | Stage 4 Layer 3 Grid K5 | Stage 4 Layer 3 Grid J5 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 |
| Oversize Wet (%) | 0 | 0 | 0 |
| Field Moisture Content (%) | 19.2 | 22.0 | 21.3 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.97 | 1.94 | 2.01 |
| Field Dry Density (t/m ³) | 1.65 | 1.59 | 1.66 |
| Peak Converted Wet Density* (t/m ³) | 1.98 | 1.99 | 2.01 |
| Optimum Moisture Content (%) | 21.5 | 22.5 | 21.5 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 89.5 | 97.0 | 99.0 |
| Moisture Variation (%) | 2.0 dry | 0.5 dry | 0.5 dry |
| Hilf Density Ratio (%) | 99.5 | 98.0 | 100.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00197

Issue No: 1

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Bryce Slinn
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 18/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00731 | ABTM16S-00732 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 68 | 69 | | | |
| Client Sample ID | 68 | 69 | | | |
| Date Tested | 17/02/2016 | 17/02/2016 | | | |
| Time Tested | 15:05 | 15:25 | | | |
| Location | Stage 4 | Stage 4 | | | |
| | Layer 4 | Layer 4 | | | |
| | Grid N4 | Grid M4 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 18.0 | 21.9 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.01 | 1.88 | | | |
| Field Dry Density (t/m ³) | 1.70 | 1.54 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.89 | | | |
| Optimum Moisture Content (%) | 20.0 | 25.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 89.5 | 86.0 | | | |
| Moisture Variation (%) | 2.0 dry | 3.5 dry | | | |
| Hilf Density Ratio (%) | 100.5 | 99.5 | | | |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



G. Samaradiwakara
Approved Signatory: G. Samaradiwakara
(Associate Engineering Technician)
NATA Accredited Laboratory Number: 431
Date of Issue: 19/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00747 | ABTM16S-00748 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 00070 | 00071 | | | |
| Client Sample ID | S-000747 | S-000748 | | | |
| Date Tested | 18/02/2016 | 18/02/2016 | | | |
| Time Tested | 13:40 | 14:00 | | | |
| Location | Stage 4 | Stage 4 | | | |
| | Layer 4 | Layer 4 | | | |
| | Grid M4 | Grid L4 | | | |
| | Retest of 69 | | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 22.8 | 12.5 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.05 | 2.04 | | | |
| Field Dry Density (t/m ³) | 1.67 | 1.81 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.95 | 2.08 | | | |
| Optimum Moisture Content (%) | 23.0 | 14.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 98.0 | 86.0 | | | |
| Moisture Variation (%) | 0.5 dry | 2.0 dry | | | |
| Hilf Density Ratio (%) | 105.0 | 98.0 | | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 22/02/2016



WORLD RECOGNISED ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00777 | ABTM16S-00778 | ABTM16S-00793 |
|-----------------|---------------|---------------|---------------|
| Field Sample ID | 00072 | 00073 | 00075 |
| Date Tested | 19/02/2016 | 19/02/2016 | 19/02/2016 |
| Time Tested | 13:40 | 14:00 | 14:40 |
| Location | Stage 4 | Stage 4 | Stage 4 |
| | Layer 3 | Layer 3 | Layer 3 |
| | Grid N5 | Grid M5 | Grid L5 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 | 300 |
| Oversize Wet (%) | 0 | 0 | 0 |
| Field Moisture Content (%) | 13.8 | 18.3 | 32.0 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.08 | 1.89 | 1.82 |
| Field Dry Density (t/m ³) | 1.83 | 1.60 | 1.38 |
| Peak Converted Wet Density* (t/m ³) | 2.16 | 1.93 | 1.91 |
| Optimum Moisture Content (%) | 14.0 | 21.5 | 34.0 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 99.0 | 86.0 | 93.5 |
| Moisture Variation (%) | 0.0 | 3.0 dry | 2.0 dry |
| Hilf Density Ratio (%) | 96.5 | 98.0 | 95.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00218

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number: 431
Date of Issue: 24/02/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| | | | |
|-----------------|---------------|--|--|
| Sample ID | ABTM16S-00819 | | |
| Field Sample ID | 00075 | | |
| Date Tested | 23/02/2016 | | |
| Time Tested | 12:40 | | |
| Location | Stage 4 | | |
| | Layer 5 | | |
| | Grid N4 | | |

Field and Laboratory Data

| | | | |
|---|---------------|--|--|
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| Oversize Wet (%) | 0 | | |
| Field Moisture Content (%) | 36.9 | | |
| Field Moisture Content Method | AS 1289.2.1.1 | | |
| Field Wet Density (t/m ³) | 1.92 | | |
| Field Dry Density (t/m ³) | 1.40 | | |
| Peak Converted Wet Density* (t/m ³) | 1.93 | | |
| Optimum Moisture Content (%) | 37.5 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 99.0 | | |
| Moisture Variation (%) | 0.5 dry | | |
| Hilf Density Ratio (%) | 99.5 | | |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00231

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 25/02/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00854 | ABTM16S-00857 |
|---|---|---|
| Field Sample ID | 00076 | 00077 |
| Date Tested | 24/02/2016 | 24/02/2016 |
| Time Tested | 14:15 | 14:35 |
| Location | Stage 4 | Stage 4 |
| | Layer 4 | Layer 4 |
| Soil Description | Grid O2 Light tan and brown coloured clay, silt and crushed rock | Grid O4 (E) Light tan and brown coloured clay, silt and crushed rock |
| Field and Laboratory Data | | |
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 20.0 | 21.6 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.04 | 1.82 |
| Field Dry Density (t/m ³) | 1.70 | 1.50 |
| Peak Converted Wet Density* (t/m ³) | 2.03 | 1.96 |
| Optimum Moisture Content (%) | 20.0 | 22.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 99.0 | 96.5 |
| Moisture Variation (%) | 0.0 | 1.0 dry |
| Hilf Density Ratio (%) | 100.5 | 93.0 |
| legend * adjusted for oversize material | | |

Comments

Report No: HDR:ABTM16W00246

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 26/02/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| | | | |
|-------------------------|-----------------------------|--|--|
| Sample ID | ABTM16S-00888 | | |
| Field Sample ID | 00078 | | |
| Date Tested | 25/02/2016 | | |
| Time Tested | 14:30 | | |
| Location | Stage 4 | | |
| | Layer 4 | | |
| | Grid O2 (E) | | |
| | Retest of #77 | | |
| Soil Description | Clay, silt and crushed rock | | |

Field and Laboratory Data

| | | | |
|--|---------------|--|--|
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| Oversize Wet (%) | 8 | | |
| Field Moisture Content (%) | 15.0 | | |
| Field Moisture Content Method | AS 1289.2.1.1 | | |
| Field Wet Density (t/m³) | 2.00 | | |
| Field Dry Density (t/m³) | 1.73 | | |
| Peak Converted Wet Density* (t/m³) | 1.94 | | |
| Optimum Moisture Content (%) | 17.5 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 86.0 | | |
| Moisture Variation (%) | 2.5 dry | | |
| Hilf Density Ratio (%) | 103.0 | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 29/02/2016



WORLD RECOGNISED ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| | | | |
|--|-------------------------|--|--|
| Sample ID | ABTM16S-00909 | | |
| Field Sample ID | 00079 | | |
| Date Tested | 26/02/2016 | | |
| Time Tested | 13:30 | | |
| Location | Stage 4 | | |
| | Layer 4 | | |
| | Grid O3 | | |
| Soil Description | Orange-brown clay, silt | | |
| Field and Laboratory Data | | | |
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| Oversize Wet (%) | 0 | | |
| Field Moisture Content (%) | 19.5 | | |
| Field Moisture Content Method | AS 1289.2.1.1 | | |
| Field Wet Density (t/m³) | 1.93 | | |
| Field Dry Density (t/m³) | 1.62 | | |
| Peak Converted Wet Density* (t/m³) | 2.06 | | |
| Optimum Moisture Content (%) | 19.5 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 100.0 | | |
| Moisture Variation (%) | 0.0 | | |
| Hilf Density Ratio (%) | 94.0 | | |
| legend * adjusted for oversize material | | | |

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 1/03/2016



NATA
WORLD RECOGNISED
ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-00931 | ABTM16S-00932 |
|---|--|---|
| Field Sample ID | 00080 | 00081 |
| Client Sample ID | 00080 | 00081 |
| Date Tested | 29/02/2016 | 29/02/2016 |
| Time Tested | 13:15 | 13:30 |
| Location | Stage 4 | Stage 4 |
| | Layer 4 | Layer 4 |
| | Grid O3 | Grid O4 |
| Soil Description | restest of Test #79 Orange-brown silt, clay and crushed rock. | Orange-brown silt, clay and crushed rock. |
| Field and Laboratory Data | | |
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 18.2 | 22.4 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.08 | 1.93 |
| Field Dry Density (t/m ³) | 1.76 | 1.58 |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.83 |
| Optimum Moisture Content (%) | 18.5 | 25.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 98.5 | 87.5 |
| Moisture Variation (%) | 0.5 dry | 3.0 dry |
| Hilf Density Ratio (%) | 104.0 | 105.5 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 2/03/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements:

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| | | | |
|-----------------|---------------|--|--|
| Sample ID | ABTM16S-00959 | | |
| Field Sample ID | 00084 | | |
| Date Tested | 1/03/2016 | | |
| Time Tested | 12:45 | | |
| Location | Stage 4 | | |
| | Layer 5 | | |
| | Grid O2 | | |
| | Box 760 | | |

Field and Laboratory Data

| | | | |
|---|---------------|--|--|
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| Oversize Wet (%) | 0 | | |
| Field Moisture Content (%) | 22.6 | | |
| Field Moisture Content Method | AS 1289.2.1.1 | | |
| Field Wet Density (t/m ³) | 1.89 | | |
| Field Dry Density (t/m ³) | 1.54 | | |
| Peak Converted Wet Density* (t/m ³) | 1.80 | | |
| Optimum Moisture Content (%) | 26.0 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 87.5 | | |
| Moisture Variation (%) | 3.0 dry | | |
| Hilf Density Ratio (%) | 105.0 | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 3/03/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-00994 | ABTM16S-00995 |
|------------------|---------------|---------------|
| Field Sample ID | 83 | 84 |
| Client Sample ID | 83 | 84 |
| Date Tested | 2/03/2016 | 2/03/2016 |
| Location | Layer 4 | Layer 4 |
| | Grid N5 | Grid M5 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 19.4 | 21.6 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.00 | 1.98 |
| Field Dry Density (t/m ³) | 1.67 | 1.63 |
| Peak Converted Wet Density* (t/m ³) | 2.01 | 2.06 |
| Optimum Moisture Content (%) | 20.0 | 22.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 96.5 | 98.5 |
| Moisture Variation (%) | 0.5 dry | 0.5 dry |
| Hilf Density Ratio (%) | 99.5 | 96.0 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00295

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 7/03/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-01022 | ABTM16S-01023 |
|------------------|---------------|---------------|
| Field Sample ID | 00085 | 00086 |
| Client Sample ID | 85 | 86 |
| Date Tested | 4/03/2016 | 4/03/2016 |
| Time Tested | 12:45 | 13:13 |
| Location | Layer 5 | Layer 5 |
| | Grid N5 | Grid L5 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 225 | 225 |
| Depth of Layer (mm) | 250 | 250 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 23.2 | 18.8 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.89 | 1.92 |
| Field Dry Density (t/m ³) | 1.53 | 1.61 |
| Peak Converted Wet Density* (t/m ³) | 1.98 | 2.01 |
| Optimum Moisture Content (%) | 23.5 | 19.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 98.0 | 97.0 |
| Moisture Variation (%) | 0.5 dry | 0.5 dry |
| Hilf Density Ratio (%) | 95.5 | 95.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00318

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W00318'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 8/03/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01103 | ABTM16S-01104 |
|------------------|---------------|---------------|
| Field Sample ID | 87 | 88 |
| Client Sample ID | 87 | 88 |
| Date Tested | 7/03/2016 | 7/03/2016 |
| Time Tested | 12:45 | 12:55 |
| Location | Layer 4 | Layer 4 |
| | Grid L5 | Grid N5 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 200 | 200 |
| Depth of Layer (mm) | 225 | 225 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 12.7 | 22.0 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.07 | 1.98 |
| Field Dry Density (t/m ³) | 1.84 | 1.62 |
| Peak Converted Wet Density* (t/m ³) | 2.08 | 2.03 |
| Optimum Moisture Content (%) | 13.5 | 21.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 93.0 | 102.0 |
| Moisture Variation (%) | 1.0 dry | 0.5 wet |
| Hilf Density Ratio (%) | 99.5 | 97.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W00330

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
PO Box 40
Kew VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 10/03/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction, +-3% OMC (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01135 | ABTM16S-01136 |
|-----------------|---------------|---------------|
| Field Sample ID | 00089 | 00090 |
| Date Tested | 9/03/2016 | 9/03/2016 |
| Time Tested | 12:45 | 13:15 |
| Location | Grid N5 | Grid N5 |
| | Layer 4 | Layer 4 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 225 | 225 |
| Depth of Layer (mm) | 250 | 250 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 22.1 | 19.3 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.88 | 1.92 |
| Field Dry Density (t/m ³) | 1.54 | 1.61 |
| Peak Converted Wet Density* (t/m ³) | 1.97 | 2.01 |
| Optimum Moisture Content (%) | 23.5 | 20.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 95.0 | 97.5 |
| Moisture Variation (%) | 1.0 dry | 0.5 dry |
| Hilf Density Ratio (%) | 95.5 | 95.5 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: COFFEY GEOTECHNICS PTY LTD (ABBOTSFORD)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 16/03/2016



NATA
WORLD RECOGNISED
ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01240 | ABTM16S-01241 |
|-----------------|---------------|---------------|
| Field Sample ID | 00091 | 00092 |
| Date Tested | 15/03/2016 | 15/03/2016 |
| Time Tested | 13:00 | 13:30 |
| Location | Grid N5 | Grid L5 |
| | Layer 5 | Layer 5 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 225 | 225 |
| Depth of Layer (mm) | 250 | 250 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 19.7 | 20.7 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.99 | 1.99 |
| Field Dry Density (t/m ³) | 1.66 | 1.65 |
| Peak Converted Wet Density* (t/m ³) | 2.03 | 2.04 |
| Optimum Moisture Content (%) | 20.0 | 21.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 99.5 | 99.0 |
| Moisture Variation (%) | 0.0 | 0.0 |
| Hilf Density Ratio (%) | 98.0 | 98.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: COFFEY GEOTECHNICS PTY LTD (ABBOTSFORD)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 18/03/2016



NATA
WORLD RECOGNISED
ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM DRY DENSITY RATIO OF 100% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01281 | ABTM16S-01282 |
|-----------------|-----------------|-----------------|
| Field Sample ID | 0093 | 0094 |
| Date Tested | 17/03/2016 | 17/03/2016 |
| Time Tested | 09:30 | 10:00 |
| Location | Layer 3 | Layer 3 |
| | Grid O4 | Grid O5 |
| | Bucket No.: 605 | Bucket No.: 764 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 23.7 | 19.5 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.95 | 1.95 |
| Field Dry Density (t/m ³) | 1.58 | 1.63 |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.93 |
| Optimum Moisture Content (%) | 26.5 | 22.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 89.5 | 87.0 |
| Moisture Variation (%) | 2.5 dry | 3.0 dry |
| Hilf Density Ratio (%) | 98.0 | 101.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

G. Samaradiwakara

Approved Signatory: G. Samaradiwakara
(Associate Engineering Technician)
NATA Accredited Laboratory Number: 431
Date of Issue: 22/03/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements:

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01331 | ABTM16S-01332 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 95 | 96 | | | |
| Date Tested | 21/03/2016 | 21/03/2016 | | | |
| Time Tested | 11:00 | 11:30 | | | |
| Location | layer 4 | layer 4 | | | |
| | grid O4 | grid O5 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 275 | 275 | | | |
| Depth of Layer (mm) | 300 | 300 | | | |
| Field Moisture Content (%) | 18.7 | 19.1 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 1.85 | 1.94 | | | |
| Field Dry Density (t/m ³) | 1.56 | 1.63 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.86 | 1.92 | | | |
| Optimum Moisture Content (%) | 22.5 | 21.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 82.5 | 89.5 | | | |
| Moisture Variation (%) | 4.0 dry | 2.0 dry | | | |
| Hilf Density Ratio (%) | 99.5 | 101.0 | | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 23/03/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements:

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material:

Sample Data

| Sample ID | ABTM16S-01340 | ABTM16S-01342 |
|-----------------|---------------|---------------|
| Field Sample ID | 0097 | 0098 |
| Date Tested | 22/03/2016 | 22/03/2016 |
| Location | Retest of 95 | Grid O4 |
| | Grid O4 | Layer 5 |
| | Layer 4 | |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 19.7 | 19.2 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.87 | 2.01 |
| Field Dry Density (t/m ³) | 1.56 | 1.69 |
| Peak Converted Wet Density* (t/m ³) | 1.91 | 2.00 |
| Optimum Moisture Content (%) | 22.5 | 19.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 86.5 | 99.0 |
| Moisture Variation (%) | 3.0 dry | 0.0 |
| Hilf Density Ratio (%) | 98.0 | 101.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 24/03/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: Insitu

Sample Data

| Sample ID | ABTM16S-01434 | ABTM16S-01435 |
|------------------|---------------|---------------|
| Field Sample ID | 0099 | 00100 |
| Client Sample ID | 99 | 100 |
| Date Tested | 23/03/2016 | 23/03/2016 |
| Time Tested | 12:45 | 13:00 |
| Location | Grid O4 | Grid O3 |
| | Layer 5 | Layer 4 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 275 | 275 |
| Depth of Layer (mm) | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Field Moisture Content (%) | 21.7 | 19.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.86 | 1.88 |
| Field Dry Density (t/m ³) | 1.53 | 1.57 |
| Peak Converted Wet Density* (t/m ³) | 1.92 | 1.91 |
| Optimum Moisture Content (%) | 22.0 | 20.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 98.5 | 99.5 |
| Moisture Variation (%) | 0.5 dry | 0.0 |
| Hilf Density Ratio (%) | 97.0 | 98.5 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number: 431
Date of Issue: 21/07/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-03484 | ABTM16S-03485 |
|---|---------------|---------------|
| Field Sample ID | 101 | 102 |
| Date Tested | 20/07/2016 | 20/07/2016 |
| Location | Layer 4 | Layer 3 |
| | Grid I5 | Grid J5 |
| Soil Description | Silty Clay | |
| Field and Laboratory Data | | |
| Depth of Test (mm) | 100 | 100 |
| Depth of Layer (mm) | 125 | 125 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Field Moisture Content (%) | 23.1 | 18.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.13 | 1.94 |
| Field Dry Density (t/m ³) | 1.73 | 1.63 |
| Peak Converted Wet Density* (t/m ³) | 1.98 | 1.97 |
| Optimum Moisture Content (%) | 23.0 | 20.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 100.0 | 95.5 |
| Moisture Variation (%) | 0.0 | 1.0 dry |
| Hilf Density Ratio (%) | 107.5 | 98.5 |
| legend * adjusted for oversize material | | |

Comments

HILF Density Ratio Report

| | |
|----------------------|--|
| Client: | Coffey Geotechnics Pty Ltd (Abbotsford) Level 1, 436 Johnston Street Abbotsford VIC 3101 |
| Principal: | |
| Project No.: | INFOABTM00532AA |
| Project Name: | GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4 |
| Lot No.: | TRN: |

| |
|----------------|
| Date of Issue: |
|----------------|

Sample Details

| | |
|------------------------------------|---|
| Location: | Little Green, VIC |
| Client Request ID: | |
| Specification Requirements: | MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client) |
| Field Test procedures: | AS 1289.5.8.1 |
| Laboratory Test procedures: | AS 1289.5.7.1, AS 1289.2.1.1 |
| Sampling Method: | AS1289.1.2.1 Clause 6.4 (b) |
| Source: | On Site |
| Material: | General Fill |

Sample Data

| Sample ID | ABTM16S-03506 | ABTM16S-03507 |
|------------------|---------------|---------------|
| Field Sample ID | 103 | 104 |
| Client Sample ID | 103 | 104 |
| Date Tested | 21/07/2016 | 21/07/2016 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Field Moisture Content (%) | 17.8 | 21.6 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.00 | 1.94 |
| Field Dry Density (t/m ³) | 1.70 | 1.60 |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.99 |
| Optimum Moisture Content (%) | 18.5 | 23.5 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 97.5 | 92.5 |
| Moisture Variation (%) | 0.5 dry | 1.5 dry |
| Hilf Density Ratio (%) | 100.0 | 97.5 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 27/07/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site Stockpile

Material: General Fill

Sample Data

| Sample ID | ABTM16S-03563 | ABTM16S-03564 | ABTM16S-03565 |
|---|--------------------|--------------------|--------------------|
| Field Sample ID | 105 | 106 | 107 |
| Date Tested | 26/07/2016 | 26/07/2016 | 26/07/2016 |
| Location | Grid J5 Layer 4 | Grid J5 Layer 5 | Grid K5 Layer 5 |
| Field and Laboratory Data | | | |
| Depth of Test (mm) | 125 | 275 | 275 |
| Depth of Layer (mm) | 150 | 300 | 300 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 |
| Field Moisture Content (%) | 25.5 | 15.8 | 26.2 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.97 | 1.95 | 2.05 |
| Field Dry Density (t/m ³) | 1.57 | 1.68 | 1.62 |
| Peak Converted Wet Density* (t/m ³) | 1.90 | 1.91 | 1.97 |
| Optimum Moisture Content (%) | 29.5 | 18.5 | 29.0 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 86.0 | 84.5 | 90.0 |
| Moisture Variation (%) | 3.5 dry | 3.0 dry | 2.5 dry |
| Hilf Density Ratio (%) | 103.5 | 102.5 | 104.0 |
| legend * adjusted for oversize material | | | |

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Ketan Kumar Patel

Approved Signatory: Ketankumar Patel
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 28/07/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source:

Material:

Sample Data

| Sample ID | ABTM16S-03568 | ABTM16S-03569 | ABTM16S-03570 |
|-----------------|---------------|---------------|---------------|
| Field Sample ID | 108 | 109 | 110 |
| Date Tested | 27/07/2016 | 27/07/2016 | 27/07/2016 |
| Location | Grid J6 | Grid K6 | Retest of 105 |
| | Layer 3 | Layer 3 | Grid J5 |
| | | | Layer 4 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 275 | 275 | 225 |
| Depth of Layer (mm) | 300 | 300 | 250 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 2 | 0 |
| Field Moisture Content (%) | 12.7 | 20.3 | 20.5 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.99 | 2.10 | 2.06 |
| Field Dry Density (t/m ³) | 1.77 | 1.74 | 1.71 |
| Peak Converted Wet Density* (t/m ³) | 2.23 | 2.00 | 1.96 |
| Optimum Moisture Content (%) | 12.5 | 22.0 | 22.5 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 101.5 | 93.0 | 91.5 |
| Moisture Variation (%) | 0.0 | 1.5 dry | 2.0 dry |
| Hilf Density Ratio (%) | 89.0 | 105.0 | 105.0 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01051

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 29/07/2016



Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source:

Material:

Sample Data

| | | | |
|-----------------|---------------|--|--|
| Sample ID | ABTM16S-03583 | | |
| Field Sample ID | 111 | | |
| Date Tested | 28/07/2016 | | |
| Location | Retest of 108 | | |
| | Grid J6 | | |
| | Layer 3 | | |

Field and Laboratory Data

| | | | |
|---|---------------|--|--|
| Depth of Test (mm) | 275 | | |
| Depth of Layer (mm) | 300 | | |
| AS Sieve Size (mm) | 19.0 | | |
| Field Moisture Content (%) | 16.8 | | |
| Field Moisture Content Method | AS 1289.2.1.1 | | |
| Field Wet Density (t/m ³) | 1.96 | | |
| Field Dry Density (t/m ³) | 1.68 | | |
| Peak Converted Wet Density* (t/m ³) | 2.02 | | |
| Optimum Moisture Content (%) | 15.0 | | |
| Compactive Effort | Standard | | |
| Moisture Ratio (%) | 111.0 | | |
| Moisture Variation (%) | 1.5 wet | | |
| Hilf Density Ratio (%) | 97.5 | | |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 17/08/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-03965 | ABTM16S-03966 |
|------------------|---------------|---------------|
| Field Sample ID | 00145 | 00146 |
| Client Sample ID | 112 | 113 |
| Date Tested | 16/08/2016 | 16/08/2016 |
| Time Tested | 14:25 | 14:30 |
| Location | Grid N4 | Grid O4 |
| | Layer 4 | Layer 4 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 225 | 225 |
| Depth of Layer (mm) | 250 | 250 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 25.1 | 27.4 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.01 | 2.00 |
| Field Dry Density (t/m ³) | 1.61 | 1.57 |
| Peak Converted Wet Density* (t/m ³) | 1.98 | 1.99 |
| Optimum Moisture Content (%) | 25.0 | 26.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 101.0 | 106.0 |
| Moisture Variation (%) | 0.0 | 1.5 wet |
| Hilf Density Ratio (%) | 101.5 | 100.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01190

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal: SPIIRE/AMEX CORPORATION

Project No.: INFOABTM00385AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1

Lot No.: TRN:

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 18/08/2016

Sample Details

Location: Little Green Estate, Tarneit, Vic

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: Submitted by client

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-03993 | ABTM16S-03994 |
|------------------|---------------|---------------|
| Field Sample ID | 00201 | 00202 |
| Client Sample ID | 114 | 115 |
| Date Tested | 17/08/2016 | 17/08/2016 |
| Time Tested | 11:55 | 12:10 |
| Location | Grid N 2 | Grid O2 |
| | Layer 6 | Layer 6 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 18.7 | 18.8 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.82 | 2.06 |
| Field Dry Density (t/m ³) | 1.53 | 1.73 |
| Peak Converted Wet Density* (t/m ³) | 2.04 | 2.06 |
| Optimum Moisture Content (%) | 18.5 | 19.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 101.0 | 99.5 |
| Moisture Variation (%) | 0.0 | 0.0 |
| Hilf Density Ratio (%) | 89.0 | 100.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

| | |
|----------------------|--|
| Client: | Coffey Geotechnics Pty Ltd (Abbotsford) Level 1, 436 Johnston Street Abbotsford VIC 3101 |
| Principal: | SPIIRE/AMEX CORPORATION |
| Project No.: | INFOABTM00385AA |
| Project Name: | GEOTABTF09878AA - Little Green Estate - Level 1 |
| Lot No.: | TRN: |



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 18/08/2016

Sample Details

| | |
|------------------------------------|---|
| Location: | Little Green Estate, Tarneit, Vic |
| Client Request ID: | |
| Specification Requirements: | MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client) |
| Field Test procedures: | AS 1289.5.8.1 |
| Laboratory Test procedures: | AS 1289.5.7.1, AS 1289.2.1.1 |
| Sampling Method: | Submitted by client |
| Source: | On Site |
| Material: | General Fill |

Sample Data

| Sample ID | ABTM16S-03989 | ABTM16S-03990 |
|------------------|---------------|---------------|
| Field Sample ID | 00199 | 00200 |
| Client Sample ID | 116 | 117 |
| Date Tested | 17/08/2016 | 17/08/2016 |
| Time Tested | 13:50 | 14:15 |
| Location | Grid O 4 | Grid O 3 |
| | Layer 1 | Layer 1 |

Field and Laboratory Data

| | | |
|---|---------------|---------------|
| Depth of Test (mm) | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 |
| Field Moisture Content (%) | 15.0 | 22.7 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.98 | 1.97 |
| Field Dry Density (t/m ³) | 1.72 | 1.60 |
| Peak Converted Wet Density* (t/m ³) | 2.02 | 1.98 |
| Optimum Moisture Content (%) | 15.5 | 25.0 |
| Compactive Effort | Standard | Standard |
| Moisture Ratio (%) | 96.5 | 90.0 |
| Moisture Variation (%) | 0.5 dry | 2.5 dry |
| Hilf Density Ratio (%) | 98.0 | 99.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01201

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01201'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04015 | ABTM16S-04016 | ABTM16S-04017 | ABTM16S-04018 | ABTM16S-04019 | ABTM16S-04020 |
|-----------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 118 | 119 | 120 | 121 | 122 | 123 |
| Date Tested | 18/08/2016 | 18/08/2016 | 18/08/2016 | 18/08/2016 | 18/08/2016 | 18/08/2016 |
| Time Tested | 07:45 | 08:00 | 08:15 | 08:30 | 08:45 | 11:55 |
| Location | O 4 | O 3 | O 5 | N 2 | O 2 | N 2 |
| | Layer 4 | Layer 5 | Layer 5 | Layer 7 | Layer 7 | retest of 121 |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 16.7 | 22.5 | 20.4 | 18.0 | 19.0 | 20.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.96 | 1.92 | 1.94 | 2.03 | 1.98 | 1.96 |
| Field Dry Density (t/m ³) | 1.68 | 1.57 | 1.61 | 1.72 | 1.66 | 1.62 |
| Peak Converted Wet Density* (t/m ³) | 2.02 | 2.00 | 2.04 | 2.01 | 1.98 | 1.96 |
| Optimum Moisture Content (%) | 17.5 | 23.0 | 21.0 | 18.0 | 21.0 | 23.0 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 96.5 | 99.0 | 98.0 | 98.5 | 91.5 | 91.5 |
| Moisture Variation (%) | 0.5 dry | 0.5 dry | 0.5 dry | 0.5 dry | 1.5 dry | 2.0 dry |
| Hilf Density Ratio (%) | 97.0 | 96.0 | 95.0 | 101.0 | 99.5 | 100.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01201

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01201'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04021 | ABTM16S-04022 | ABTM16S-04023 | ABTM16S-04024 | ABTM16S-04025 |
|-----------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 124 | 125 | 126 | 127 | 128 |
| Date Tested | 18/08/2016 | 18/08/2016 | 18/08/2016 | 18/08/2016 | 18/08/2016 |
| Time Tested | 02:00 | 02:15 | 02:30 | 02:50 | 03:10 |
| Location | O 3 | O 4 | O 5 | N 2 | O 2 |
| | Layer 6 | Layer 5 | Layer 6 | Layer 8 | Layer 8 |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.3 | 25.1 | 21.7 | 18.7 | 17.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.96 | 1.94 | 1.92 | 1.93 | 1.90 |
| Field Dry Density (t/m ³) | 1.59 | 1.55 | 1.58 | 1.63 | 1.61 |
| Peak Converted Wet Density* (t/m ³) | 2.02 | 2.01 | 2.03 | 1.93 | 1.94 |
| Optimum Moisture Content (%) | 23.0 | 24.5 | 22.0 | 19.5 | 22.0 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 101.0 | 101.5 | 98.0 | 95.0 | 80.5 |
| Moisture Variation (%) | 0.0 | 0.5 wet | 0.5 dry | 1.0 dry | 4.0 dry |
| Hilf Density Ratio (%) | 97.0 | 96.5 | 95.0 | 100.0 | 98.0 |

legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

K. B. Patel

Approved Signatory: Krushik Patel
(Senior Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 24/08/2016



NATA
WORLD RECOGNISED
ACCREDITATION

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method:

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04047 | ABTM16S-04070 | ABTM16S-04071 | ABTM16S-04072 | ABTM16S-04073 |
|------------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00158 | 00159 | 00160 | 00161 | 00162 |
| Client Sample ID | 129 | 130 | 131 | 132 | 133 |
| Date Tested | 23/08/2016 | 23/08/2016 | 23/08/2016 | 23/08/2016 | 23/08/2016 |
| Time Tested | 01:15 | 01:30 | 01:40 | 01:55 | 02:10 |
| Location | O5 West | O4 West | O3 West | O3 East | O4 East |
| | Layer 7 | Layer 6 | Layer 7 | Layer 4 | Layer 4 |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 37.5 | 19.0 | 19.0 |
| Oversize Wet (%) | | | 20 | | |
| Field Moisture Content (%) | 24.6 | 17.7 | 15.9 | 26.7 | 24.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.97 | 1.92 | 2.00 | 1.90 | 1.92 |
| Field Dry Density (t/m ³) | 1.58 | 1.63 | 1.73 | 1.50 | 1.53 |
| Peak Converted Wet Density* (t/m ³) | 1.85 | 2.02 | 2.04 | 1.94 | 1.88 |
| Optimum Moisture Content (%) | 27.5 | 18.0 | 16.0 | 25.0 | 28.0 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 89.0 | 99.5 | 100.5 | 106.5 | 88.5 |
| Moisture Variation (%) | 3.0 dry | 0.0 | 0.0 | 1.5 wet | 3.0 dry |
| Hilf Density Ratio (%) | 106.5 | 95.0 | 98.0 | 98.0 | 102.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01243

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01243'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04133 | ABTM16S-04134 | ABTM16S-04135 | ABTM16S-04136 | ABTM16S-04137 | ABTM16S-04138 |
|------------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00172 | 00173 | 00174 | 00175 | 00176 | 00177 |
| Client Sample ID | 134 | 135 | 136 | 137 | 138 | 139 |
| Date Tested | 24/08/2016 | 24/08/2016 | 24/08/2016 | 24/08/2016 | 24/08/2016 | 24/08/2016 |
| Time Tested | 09:50 | 10:05 | 10:30 | 10:45 | 11:10 | 11:30 |
| Location | N3 North | N3 South | N2 | O3 East | O4 East | O5 East |
| | Layer 5 | Layer 5 | Layer 8 | Layer 5 | Layer 5 | Layer 5 |
| | | | Retest 128 | | | |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 | 200 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.2 | 15.2 | 26.7 | 26.9 | 26.3 | 22.4 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.02 | 2.04 | 1.85 | 1.88 | 1.96 | 1.84 |
| Field Dry Density (t/m ³) | 1.64 | 1.77 | 1.46 | 1.48 | 1.55 | 1.50 |
| Peak Converted Wet Density* (t/m ³) | 2.05 | 2.09 | 1.97 | 2.00 | 1.91 | 1.97 |
| Optimum Moisture Content (%) | 22.0 | 15.0 | 25.0 | 26.5 | 28.5 | 23.0 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 104.5 | 101.0 | 106.0 | 101.5 | 92.5 | 98.0 |
| Moisture Variation (%) | 1.0 wet | 0.0 | 1.5 wet | 0.5 wet | 2.0 dry | 0.5 dry |
| Hilf Density Ratio (%) | 98.5 | 98.0 | 94.0 | 94.0 | 102.5 | 93.5 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01252

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01252'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04164 | ABTM16S-04165 | ABTM16S-04166 |
|------------------|---------------|---------------|---------------|
| Field Sample ID | 00181 | 00182 | 00183 |
| Client Sample ID | 143 | 144 | 145 |
| Date Tested | 25/08/2016 | 25/08/2016 | 25/08/2016 |
| Time Tested | 09:00 | 10:00 | 10:45 |
| Location | O2 | N3 South | N3 North |
| | Layer 10 | Layer 6 | Layer 6 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 |
| Oversize Wet (%) | 0 | 3 | 9 |
| Field Moisture Content (%) | 30.5 | 25.3 | 17.0 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.88 | 1.99 | 1.92 |
| Field Dry Density (t/m ³) | 1.44 | 1.58 | 1.64 |
| Peak Converted Wet Density* (t/m ³) | 1.87 | 1.89 | 1.95 |
| Optimum Moisture Content (%) | 33.5 | 27.5 | 19.5 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 91.0 | 92.0 | 87.0 |
| Moisture Variation (%) | 2.5 dry | 2.0 dry | 2.5 dry |
| Hilf Density Ratio (%) | 100.5 | 105.0 | 99.0 |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04204 | ABTM16S-04205 | ABTM16S-04206 | ABTM16S-04207 | ABTM16S-04218 | ABTM16S-04219 |
|------------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00184 | 00185 | 00187 | 00188 | 00189 | 00190 |
| Client Sample ID | 146 | 147 | 148 | 149 | 150 | 151 |
| Date Tested | 26/08/2016 | 26/08/2016 | 26/08/2016 | 26/08/2016 | 26/08/2016 | 26/08/2016 |
| Time Tested | 08:30 | 08:45 | 09:10 | 12:45 | 15:15 | 15:30 |
| Location | O3 East | O5 East | N2 | N2 | J6 | I6 |
| | Retest 137 | Retest 139 | Retest 136 | Layer 10 | Layer 1 | Layer1 |
| | Layer 5 | Layer 5 | Layer 9 | | | |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 | 200 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.9 | 19.8 | 19.8 | 23.4 | 22.3 | 20.6 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.98 | 1.93 | 2.06 | 1.99 | 1.98 | 1.97 |
| Field Dry Density (t/m ³) | 1.60 | 1.61 | 1.72 | 1.62 | 1.62 | 1.64 |
| Peak Converted Wet Density* (t/m ³) | 1.87 | 1.91 | 1.96 | 1.89 | 1.90 | 1.96 |
| Optimum Moisture Content (%) | 25.0 | 22.5 | 22.0 | 24.0 | 25.0 | 22.5 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 96.5 | 88.0 | 89.0 | 97.0 | 89.0 | 90.5 |
| Moisture Variation (%) | 1.0 dry | 2.5 dry | 2.5 dry | 1.0 dry | 2.5 dry | 2.0 dry |
| Hilf Density Ratio (%) | 106.0 | 101.0 | 104.5 | 105.5 | 104.0 | 101.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01280

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01280'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04225 | ABTM16S-04226 | ABTM16S-04227 | ABTM16S-04228 |
|------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00191 | 00192 | 00193 | 00194 |
| Client Sample ID | 152 | 153 | 154 | 155 |
| Date Tested | 29/08/2016 | 29/08/2016 | 29/08/2016 | 29/08/2016 |
| Time Tested | 09:30 | 14:15 | 15:10 | 15:30 |
| Location | K6 | I6 | J6 | I6 |
| | Layer 1 | Layer 2 | Layer 3 | Layer 3 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 10 | 8 | 13 |
| Field Moisture Content (%) | 21.3 | 19.8 | 18.3 | 17.3 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.88 | 1.98 | 1.95 | 2.03 |
| Field Dry Density (t/m ³) | 1.55 | 1.65 | 1.65 | 1.73 |
| Peak Converted Wet Density* (t/m ³) | 1.82 | 1.93 | 1.99 | 2.01 |
| Optimum Moisture Content (%) | 26.5 | 23.5 | 21.0 | 18.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 81.0 | 85.0 | 87.0 | 95.5 |
| Moisture Variation (%) | 5.0 dry | 3.0 dry | 2.5 dry | 0.5 dry |
| Hilf Density Ratio (%) | 103.5 | 103.0 | 98.0 | 101.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01283

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01283'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04235 | ABTM16S-04236 | ABTM16S-04237 | ABTM16S-04238 | ABTM16S-04239 | ABTM16S-04240 |
|------------------|---------------|---------------|---------------|---------------|---------------|-----------------------|
| Field Sample ID | 00195 | 00196 | 00197 | 00198 | 00199 | 00200 |
| Client Sample ID | 156 | 157 | 158 | 159 | 160 | 161 |
| Date Tested | 30/08/2016 | 30/08/2016 | 30/08/2016 | 30/08/2016 | 30/08/2016 | 30/08/2016 |
| Time Tested | 08:40 | 08:55 | 09:10 | 10:45 | 11:00 | 13:45 |
| Location | N4 | N3 North | N3 South | I6 | J6 | K6 |
| | Layer 4 | Layer 6 | Layer 6 | Layer 4 | Layer 4 | Retest 152 Layer 1 |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 4 | 0 | 10 | 5 | 0 |
| Field Moisture Content (%) | 20.3 | 21.4 | 16.2 | 20.6 | 22.1 | 23.1 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.96 | 1.98 | 1.99 | 1.89 | 1.91 | 2.05 |
| Field Dry Density (t/m ³) | 1.63 | 1.63 | 1.71 | 1.57 | 1.56 | 1.66 |
| Peak Converted Wet Density* (t/m ³) | 1.95 | 1.98 | 1.97 | 1.91 | 2.03 | 2.00 |
| Optimum Moisture Content (%) | 23.0 | 24.0 | 19.0 | 24.0 | 21.5 | 23.5 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 87.5 | 88.5 | 85.5 | 86.0 | 102.5 | 99.0 |
| Moisture Variation (%) | 3.0 dry | 2.5 dry | 2.5 dry | 3.0 dry | 0.5 wet | 0.0 |
| Hilf Density Ratio (%) | 100.5 | 100.0 | 101.0 | 99.0 | 94.0 | 102.5 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01283

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01283'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04241 | ABTM16S-04274 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 00201 | 00202 | | | |
| Client Sample ID | 162 | 163 | | | |
| Date Tested | 30/08/2016 | 30/08/2016 | | | |
| Time Tested | 14:30 | 14:45 | | | |
| Location | J6 | I6 | | | |
| | Layer 5 | Layer 5 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 175 | 175 | | | |
| Depth of Layer (mm) | 200 | 200 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 14 | 4 | | | |
| Field Moisture Content (%) | 23.5 | 17.2 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.01 | 1.93 | | | |
| Field Dry Density (t/m ³) | 1.63 | 1.65 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.03 | 1.96 | | | |
| Optimum Moisture Content (%) | 26.0 | 21.0 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 90.0 | 82.5 | | | |
| Moisture Variation (%) | 2.0 dry | 3.5 dry | | | |
| Hilf Density Ratio (%) | 99.5 | 98.5 | | | |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01299

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01299'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04303 | ABTM16S-04304 | ABTM16S-04305 | ABTM16S-04306 |
|------------------|---------------|---------------|----------------------------|---------------|
| Field Sample ID | 00204 | 00205 | 00206 | 00207 |
| Client Sample ID | 164 | 165 | 166 | 167 |
| Date Tested | 31/08/2016 | 31/08/2016 | 31/08/2016 | 31/08/2016 |
| Time Tested | 08:15 | 08:45 | 09:10 | 09:30 |
| Location | I6 | J6 | K6 | K6 |
| | Layer 6 | Layer 6 | Resample of 163 Layer 1 | Layer 2 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 8 | 11 | 6 |
| Field Moisture Content (%) | 20.7 | 21.5 | 26.6 | 17.8 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.88 | 1.87 | 1.91 | 1.89 |
| Field Dry Density (t/m ³) | 1.56 | 1.54 | 1.50 | 1.61 |
| Peak Converted Wet Density* (t/m ³) | 1.93 | 1.97 | 2.01 | 1.98 |
| Optimum Moisture Content (%) | 23.0 | 22.0 | 26.5 | 20.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 90.5 | 98.5 | 100.5 | 90.0 |
| Moisture Variation (%) | 2.0 dry | 0.5 dry | 0.0 | 2.0 dry |
| Hilf Density Ratio (%) | 98.0 | 95.0 | 95.0 | 96.0 |

legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01316

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01316'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04405 | ABTM16S-04406 | ABTM16S-04407 | ABTM16S-04408 |
|------------------|---------------|--------------------------|---------------|---------------|
| Field Sample ID | 00211 | 00212 | 00213 | 00214 |
| Client Sample ID | 168 | 169 | 170 | 171 |
| Date Tested | 1/09/2016 | 1/09/2016 | 1/09/2016 | 1/09/2016 |
| Time Tested | 07:45 | 08:00 | 08:15 | 08:30 |
| Location | I6 | J6 | J6 | K6 |
| | Layer 7 | Retest of 161 Layer 4 | Layer 7 | Layer 3 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 14.8 | 11.9 | 23.4 | 24.6 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.06 | 2.00 | 1.98 | 1.96 |
| Field Dry Density (t/m ³) | 1.79 | 1.79 | 1.61 | 1.57 |
| Peak Converted Wet Density* (t/m ³) | 1.92 | 1.91 | 2.02 | 1.97 |
| Optimum Moisture Content (%) | 19.0 | 12.0 | 23.0 | 26.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 77.5 | 98.0 | 102.5 | 94.0 |
| Moisture Variation (%) | 4.0 dry | 0.0 | 0.5 wet | 1.5 dry |
| Hilf Density Ratio (%) | 107.0 | 105.0 | 98.5 | 99.5 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01340

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01340'.

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04452 | ABTM16S-04453 | ABTM16S-04454 | ABTM16S-04455 |
|------------------|------------------------|---------------|---------------|---------------|
| Field Sample ID | 00215 | 00216 | 00217 | 00218 |
| Client Sample ID | 172 | 173 | 174 | 175 |
| Date Tested | 6/09/2016 | 6/09/2016 | 6/09/2016 | 6/09/2016 |
| Time Tested | 10:45 | 12:50 | 13:05 | 13:30 |
| Location | I6 | K6 | J6 | I6 |
| | Retest #168 Layer 7 | Layer 4 | Layer 8 | Layer 8 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| Oversize Wet (%) | 2 | 11 | 0 | 0 |
| Field Moisture Content (%) | 20.6 | 24.3 | 17.2 | 17.9 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.06 | 2.00 | 2.01 | 1.99 |
| Field Dry Density (t/m ³) | 1.71 | 1.61 | 1.71 | 1.69 |
| Peak Converted Wet Density* (t/m ³) | 1.97 | 1.97 | 1.94 | 1.94 |
| Optimum Moisture Content (%) | 23.0 | 26.5 | 21.5 | 21.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 90.0 | 92.5 | 80.0 | 84.5 |
| Moisture Variation (%) | 2.0 dry | 1.5 dry | 4.0 dry | 3.0 dry |
| Hilf Density Ratio (%) | 105.0 | 101.5 | 103.5 | 102.5 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01367

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01367'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:
Project No.: INFOABTM00532AA
Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4
Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04514 | ABTM16S-04517 | | | |
|------------------|-------------------|---------------|--|--|--|
| Field Sample ID | 00221 | 00224 | | | |
| Client Sample ID | 176 | 177 | | | |
| Date Tested | 8/09/2016 | 8/09/2016 | | | |
| Time Tested | 14:30 | 15:15 | | | |
| Location | J6 Retest of #174 | M6 East | | | |
| | Layer 8 | Layer 1 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 175 | 175 | | | |
| Depth of Layer (mm) | 200 | 200 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 18.1 | 21.7 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.05 | 1.93 | | | |
| Field Dry Density (t/m ³) | 1.74 | 1.59 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.06 | 1.91 | | | |
| Optimum Moisture Content (%) | 18.0 | 22.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 99.0 | 97.5 | | | |
| Moisture Variation (%) | 0.0 | 0.5 dry | | | |
| Hilf Density Ratio (%) | 99.5 | 101.0 | | | |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 20/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04623 | ABTM16S-04624 | | | |
|-----------------|---------------|---------------|--|--|--|
| Field Sample ID | 178 | 179 | | | |
| Date Tested | 19/09/2016 | 19/09/2016 | | | |
| Time Tested | 14:30 | 15:00 | | | |
| Location | L6 | M6 | | | |
| | Layer 1 | Layer 1 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 175 | 175 | | | |
| Depth of Layer (mm) | 200 | 200 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 4 | 7 | | | |
| Field Moisture Content (%) | 26.5 | 23.8 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 1.96 | 1.97 | | | |
| Field Dry Density (t/m ³) | 1.55 | 1.59 | | | |
| Peak Converted Wet Density* (t/m ³) | 1.95 | 1.98 | | | |
| Optimum Moisture Content (%) | 25.5 | 23.0 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 103.5 | 103.5 | | | |
| Moisture Variation (%) | 1.0 wet | 0.5 wet | | | |
| Hilf Density Ratio (%) | 100.5 | 99.5 | | | |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01420

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 21/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04627 | ABTM16S-04628 | | | | |
|------------------|---------------|---------------|--|--|--|--|
| Field Sample ID | 00226 | 00227 | | | | |
| Client Sample ID | 180 | 181 | | | | |
| Date Tested | 20/09/2016 | 20/09/2016 | | | | |
| Time Tested | 14:20 | 15:00 | | | | |
| Location | N6 | O6 | | | | |
| | Layer 1 | Layer 1 | | | | |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|--|--|--|--|
| Depth of Test (mm) | 175 | 175 | | | | |
| Depth of Layer (mm) | 200 | 200 | | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | | |
| Oversize Wet (%) | 7 | 6 | | | | |
| Field Moisture Content (%) | 18.7 | 18.2 | | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | | |
| Field Wet Density (t/m ³) | 1.93 | 1.90 | | | | |
| Field Dry Density (t/m ³) | 1.63 | 1.61 | | | | |
| Peak Converted Wet Density* (t/m ³) | 1.97 | 1.99 | | | | |
| Optimum Moisture Content (%) | 21.5 | 20.0 | | | | |
| Compactive Effort | Standard | Standard | | | | |
| Moisture Ratio (%) | 87.0 | 90.5 | | | | |
| Moisture Variation (%) | 2.5 dry | 2.0 dry | | | | |
| Hilf Density Ratio (%) | 98.5 | 95.5 | | | | |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 23/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04652 | ABTM16S-04653 | ABTM16S-04654 | ABTM16S-04655 | ABTM16S-04656 |
|------------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00230 | 00231 | 00232 | 00233 | 00234 |
| Client Sample ID | 182 | 183 | 184 | 185 | 186 |
| Date Tested | 22/09/2016 | 22/09/2016 | 22/09/2016 | 22/09/2016 | 22/09/2016 |
| Time Tested | 11:50 | 12:30 | 12:45 | 14:15 | 14:30 |
| Location | L5 South | M4 North | O6 | L6 | M6 |
| | Layer 2 | Layer 5 | Layer 2 | Layer 2 | Layer 2 |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 4 | 9 | 0 |
| Field Moisture Content (%) | 23.5 | 18.8 | 16.2 | 22.4 | 20.3 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 2.03 | 2.03 | 1.93 | 1.94 | 2.00 |
| Field Dry Density (t/m ³) | 1.64 | 1.71 | 1.66 | 1.58 | 1.66 |
| Peak Converted Wet Density* (t/m ³) | 2.01 | 2.03 | 1.98 | 2.02 | 1.91 |
| Optimum Moisture Content (%) | 23.0 | 17.5 | 18.0 | 22.0 | 22.5 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 102.5 | 108.0 | 90.0 | 102.0 | 91.0 |
| Moisture Variation (%) | 0.5 wet | 1.5 wet | 2.0 dry | 0.5 wet | 2.0 dry |
| Hilf Density Ratio (%) | 101.0 | 99.5 | 97.0 | 95.5 | 105.0 |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 26/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04673 | ABTM16S-04674 | ABTM16S-04675 | ABTM16S-04676 | ABTM16S-04677 |
|------------------|---------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00236 | 00237 | 00238 | 00239 | 00240 |
| Client Sample ID | 187 | 188 | 189 | 190 | 191 |
| Date Tested | 23/09/2016 | 23/09/2016 | 23/09/2016 | 23/09/2016 | 23/09/2016 |
| Time Tested | 12:15 | 12:30 | 12:45 | 13:00 | 13:15 |
| Location | L5 South | M4 North | O6 | O6 | N6 |
| | Layer 3 | Layer 6 | Layer 4 | Layer 3 | Layer 2 |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 6 | 3 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.4 | 23.5 | 21.4 | 19.8 | 16.3 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.93 | 1.96 | 2.02 | 2.00 | 2.05 |
| Field Dry Density (t/m ³) | 1.56 | 1.59 | 1.66 | 1.67 | 1.76 |
| Peak Converted Wet Density* (t/m ³) | 1.95 | 1.97 | 1.93 | 1.94 | 1.93 |
| Optimum Moisture Content (%) | 22.5 | 23.5 | 23.5 | 20.5 | 19.5 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 104.0 | 99.5 | 90.0 | 98.0 | 84.5 |
| Moisture Variation (%) | 1.0 wet | 0.0 | 2.0 dry | 0.5 dry | 3.0 dry |
| Hilf Density Ratio (%) | 98.5 | 99.5 | 104.5 | 103.0 | 106.5 |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:


Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 27/09/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04709 | ABTM16S-04710 | ABTM16S-04711 | ABTM16S-04712 |
|------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00241 | 00242 | 00243 | 00244 |
| Client Sample ID | 192 | 193 | 194 | 195 |
| Date Tested | 26/09/2016 | 26/09/2016 | 26/09/2016 | 26/09/2016 |
| Time Tested | 14:20 | 14:35 | 14:50 | 15:05 |
| Location | N6 | M6 | L6 | O6 |
| | Layer 3 | Layer 3 | Layer 3 | Layer 5 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 22.0 | 21.8 | 20.4 | 22.0 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.98 | 1.94 | 2.02 | 1.91 |
| Field Dry Density (t/m ³) | 1.62 | 1.59 | 1.68 | 1.56 |
| Peak Converted Wet Density* (t/m ³) | 1.99 | 2.08 | 1.95 | 1.98 |
| Optimum Moisture Content (%) | 22.0 | 19.5 | 21.0 | 22.5 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 99.0 | 112.5 | 96.0 | 98.0 |
| Moisture Variation (%) | 0.0 | 2.5 wet | 1.0 dry | 0.5 dry |
| Hilf Density Ratio (%) | 99.0 | 93.5 | 103.5 | 96.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01538

Issue No: 1

HILF Density Ratio Report


Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025 - Testing.

The results of the tests, calibrations and/or measurements included in this document are traceable

Shaun Price

Approved Signatory: Shaun Price
(Senior Geotechnical Technician)
NATA Accredited Laboratory Number:431
Date of Issue: 23/03/2017

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04909 | ABTM16S-04910 | ABTM16S-04911 |
|------------------|---------------|---------------|---------------|
| Field Sample ID | 00255 | 00256 | 00257 |
| Client Sample ID | 196 | 197 | 198 |
| Date Tested | 12/10/2016 | 12/10/2016 | 12/10/2016 |
| Time Tested | 08:15 | 08:30 | 08:45 |
| Location | N6 | M6 | L6 |
| | Layer 4 | Layer 4 | Layer 4 |

Field and Laboratory Data

| | | | |
|---|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 |
| Oversize Wet (%) | 0 | 0 | 0 |
| Field Moisture Content (%) | 22.2 | 23.6 | 19.0 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.98 | 1.98 | 1.97 |
| Field Dry Density (t/m ³) | 1.62 | 1.60 | 1.65 |
| Peak Converted Wet Density* (t/m ³) | 1.92 | 1.88 | 1.83 |
| Optimum Moisture Content (%) | 24.5 | 26.5 | 25.0 |
| Compactive Effort | Standard | Standard | Standard |
| Moisture Ratio (%) | 90.0 | 89.5 | 76.5 |
| Moisture Variation (%) | 2.5 dry | 2.5 dry | 5.5 dry |
| Hilf Density Ratio (%) | 103.0 | 105.5 | 108.0 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01541

Issue No: 2

This report replaces all previous issues of report no 'HDR:ABTM16W01541'.

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: TRN:

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number: 431
Date of Issue: 18/10/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04922 | ABTM16S-04923 | ABTM16S-04924 | ABTM16S-04925 | ABTM16S-04926 | ABTM16S-04927 |
|------------------|---------------|---------------|---------------|---------------|----------------|---------------|
| Field Sample ID | 00258 | 00259 | 00260 | 00261 | 00262 | 00263 |
| Client Sample ID | 199 | 200 | 201 | 202 | 203 | 204 |
| Date Tested | 13/10/2016 | 13/10/2016 | 13/10/2016 | 13/10/2016 | 13/10/2016 | 13/10/2016 |
| Time Tested | 09:15 | 09:30 | 09:45 | 15:00 | 15:15 | 15:30 |
| Location | N5 | M5 | L5 | M6-East | M6-West | L6 |
| | Layer 6 | Layer 6 | Layer 6 | Layer 5 | Layer 3 | Layer 5 |
| | | | | | Retest of #193 | |

Field and Laboratory Data

| | | | | | | |
|---|---------------|---------------|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 20.3 | 20.9 | 21.6 | 22.0 | 21.4 | 21.2 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.98 | 1.97 | 1.98 | 2.01 | 2.01 | 1.98 |
| Field Dry Density (t/m ³) | 1.64 | 1.63 | 1.63 | 1.65 | 1.65 | 1.64 |
| Peak Converted Wet Density* (t/m ³) | 2.00 | 1.93 | 1.92 | 1.86 | 1.88 | 1.83 |
| Optimum Moisture Content (%) | 22.5 | 23.0 | 24.0 | 25.0 | 24.5 | 26.0 |
| Compactive Effort | Standard | Standard | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 89.5 | 90.0 | 90.5 | 88.0 | 87.5 | 82.5 |
| Moisture Variation (%) | 2.5 dry | 2.0 dry | 2.0 dry | 3.0 dry | 3.0 dry | 4.5 dry |
| Hilf Density Ratio (%) | 98.5 | 102.5 | 103.0 | 108.5 | 107.0 | 108.0 |

Legend * adjusted for oversize material

Comments

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**



Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 18/10/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04934 | ABTM16S-04935 | ABTM16S-04936 | ABTM16S-04937 |
|------------------|---------------|---------------|---------------|---------------|
| Field Sample ID | 00264 | 00265 | 00266 | 00267 |
| Client Sample ID | 205 | 206 | 207 | 208 |
| Date Tested | 14/10/2016 | 14/10/2016 | 14/10/2016 | 14/10/2016 |
| Time Tested | 07:30 | 07:45 | 08:00 | 14:30 |
| Location | N5 | M5 | L5 | N6 South |
| | Layer 7 | Layer 7 | Layer 7 | Layer 7 |

Field and Laboratory Data

| | | | | |
|---|---------------|---------------|---------------|---------------|
| Depth of Test (mm) | 175 | 175 | 175 | 175 |
| Depth of Layer (mm) | 200 | 200 | 200 | 200 |
| AS Sieve Size (mm) | 19.0 | 19.0 | 19.0 | 19.0 |
| Oversize Wet (%) | 0 | 0 | 0 | 0 |
| Field Moisture Content (%) | 23.1 | 24.3 | 27.3 | 22.7 |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 | AS 1289.2.1.1 |
| Field Wet Density (t/m ³) | 1.97 | 2.04 | 1.99 | 2.01 |
| Field Dry Density (t/m ³) | 1.60 | 1.64 | 1.56 | 1.64 |
| Peak Converted Wet Density* (t/m ³) | 1.89 | 1.94 | 1.87 | 1.93 |
| Optimum Moisture Content (%) | 25.5 | 27.0 | 30.0 | 25.0 |
| Compactive Effort | Standard | Standard | Standard | Standard |
| Moisture Ratio (%) | 91.0 | 90.0 | 91.5 | 90.0 |
| Moisture Variation (%) | 2.0 dry | 2.5 dry | 2.5 dry | 2.5 dry |
| Hilf Density Ratio (%) | 104.0 | 105.0 | 106.0 | 104.5 |

Legend * adjusted for oversize material

Comments

Report No: HDR:ABTM16W01557

Issue No: 1

HILF Density Ratio Report

Client: Coffey Geotechnics Pty Ltd (Abbotsford)
Level 1, 436 Johnston Street
Abbotsford VIC 3101

Principal:

Project No.: INFOABTM00532AA

Project Name: GEOTABTF09878AA - Little Green Estate - Level 1 - Stage 4

Lot No.: **TRN:**

Accredited for compliance with ISO/IEC 17025.

The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



WORLD RECOGNISED ACCREDITATION

Marko Tomasevic
Approved Signatory: Marko Tomasevic
(Senior Geotechnician)
NATA Accredited Laboratory Number:431
Date of Issue: 19/10/2016

Sample Details

Location: Little Green, VIC

Client Request ID:

Specification Requirements: MINIMUM HILF DENSITY RATIO OF 95% of Standard Compaction (as advised by client)

Field Test procedures: AS 1289.5.8.1

Laboratory Test procedures: AS 1289.5.7.1, AS 1289.2.1.1

Sampling Method: AS1289.1.2.1 Clause 6.4 (b)

Source: On Site

Material: General Fill

Sample Data

| Sample ID | ABTM16S-04967 | ABTM16S-04968 | | | |
|------------------|---------------|---------------|--|--|--|
| Field Sample ID | 00270 | 00271 | | | |
| Client Sample ID | 209 | 210 | | | |
| Date Tested | 18/10/2016 | 18/10/2016 | | | |
| Time Tested | 09:30 | 09:45 | | | |
| Location | L5 North-East | L5 South-East | | | |
| | Layer 7 | Layer 7 | | | |

Field and Laboratory Data

| | | | | | |
|---|---------------|---------------|--|--|--|
| Depth of Test (mm) | 175 | 175 | | | |
| Depth of Layer (mm) | 200 | 200 | | | |
| AS Sieve Size (mm) | 19.0 | 19.0 | | | |
| Oversize Wet (%) | 0 | 0 | | | |
| Field Moisture Content (%) | 20.7 | 17.5 | | | |
| Field Moisture Content Method | AS 1289.2.1.1 | AS 1289.2.1.1 | | | |
| Field Wet Density (t/m ³) | 2.09 | 2.04 | | | |
| Field Dry Density (t/m ³) | 1.73 | 1.74 | | | |
| Peak Converted Wet Density* (t/m ³) | 2.08 | 2.03 | | | |
| Optimum Moisture Content (%) | 21.0 | 17.5 | | | |
| Compactive Effort | Standard | Standard | | | |
| Moisture Ratio (%) | 98.0 | 100.5 | | | |
| Moisture Variation (%) | 0.5 dry | 0.0 | | | |
| Hilf Density Ratio (%) | 100.5 | 101.0 | | | |

Legend * adjusted for oversize material

Comments



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-1R
 date of issue 24-Oct-2016

Client Coffey Services Australia Pty Ltd
 Client address 436 Johnston St, Abbotsford, 3067
 Project GEOTABTF09878AA Little Green Estate
 Location Tarniet

Feature Lot Fill
 Layer thickness (mm) 200

tested by JN, WF
 time 9.15 AM
 date 21-Oct-2016
 checked by RS

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431 Site Accreditation # 1151

| Test No | | 210 | 211 | 212 | 213 | | |
|--|------------------|---------|---------|---------|---------|--|--|
| location | Lot No/ Line No | N5 | N5 | O6 | O6 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | Layer 9 | Layer 9 | Layer 6 | Layer 6 | | |
| measurement depth | mm | 175 | 175 | 175 | 175 | | |
| field wet density | t/m ³ | 2.01 | 1.97 | 1.98 | 1.98 | | |
| field dry density | t/m ³ | 1.70 | 1.63 | 1.63 | 1.63 | | |
| field moisture content | % | 18.4 | 20.7 | 21.3 | 21.3 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 4 | 4 | 6 | 3 | | |
| peak converted wet density | t/m ³ | - | - | - | - | | |
| adjusted peak converted wet density | t/m ³ | 2.05 | 1.98 | 2.04 | 2.01 | | |

| | | | | | | | |
|--|--|-----|------|-----|------|--|--|
| moisture variation from OMC (-dry,+wet)% | | 0.0 | -1.0 | 0.5 | -0.5 | | |
|--|--|-----|------|-----|------|--|--|

| | | | | | | | |
|-----------------------|----------|--------------|-------------|--------------|-------------|--|--|
| Moisture ratio | % | 100.0 | 95.5 | 102.5 | 97.0 | | |
|-----------------------|----------|--------------|-------------|--------------|-------------|--|--|

| | | | | | | | |
|--|----------|-------------|-------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 98.0 | 99.5 | 96.5 | 98.5 | | |
|--|----------|-------------|-------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

Approved Signature

R Schembri



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-2
 date of issue 27-Feb-2017

| | |
|----------------|-------------------------------------|
| Client | Coffey Services Australia Pty Ltd |
| Client address | 436 Johnston St, Abbotsford, 3067 |
| Project | GEOTABTF09878AA Little Green Estate |
| Location | Tarniet |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | WH |
| time | ALL DAY |
| date | 22-Feb-2017 |
| checked by | RS |

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431, Site Accreditation # 1151

| Test No | RW1 | RW2 | RW3 | RW4 | | |
|--|----------|----------|---------|---------|--|--|
| location | 05 North | 05 South | 4 | 3 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | Layer 1 | Layer 1 | Layer 1 | Layer 1 | | |
| measurement depth | 275 | 275 | 275 | 275 | | |
| field wet density | 1.92 | 1.92 | 1.93 | 1.92 | | |
| field dry density | 1.63 | 1.60 | 1.60 | 1.52 | | |
| field moisture content | 17.5 | 19.6 | 20.7 | 26.7 | | |

laboratory compaction procedure AS1289 5.7.1

| compactive effort | standard | standard | standard | standard | | |
|--|----------|----------|----------|----------|--|--|
| oversize material retained on AS sieve | 19.0 | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | 4 | 6 | 0 | 4 | | |
| peak converted wet density | - | - | 1.95 | - | | |
| adjusted peak converted wet density | 1.98 | 2.00 | - | 1.92 | | |

| | | | | | | |
|--|------|------|------|------|--|--|
| moisture variation from OMC (-dry,+wet)% | -0.5 | -1.5 | -0.5 | -0.5 | | |
|--|------|------|------|------|--|--|

| | | | | | | |
|-----------------------|----------|-------------|-------------|-------------|-------------|--|
| Moisture ratio | % | 98.0 | 91.0 | 97.0 | 97.5 | |
|-----------------------|----------|-------------|-------------|-------------|-------------|--|

| | | | | | | |
|--|----------|-------------|-------------|-------------|--------------|--|
| Hilf density ratio (R_{HD}) | % | 97.0 | 95.5 | 99.0 | 100.0 | |
|--|----------|-------------|-------------|-------------|--------------|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

Approved Signature
 R Schembri



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-3
 date of issue 27-Feb-2017

| | |
|----------------|-------------------------------------|
| Client | Coffey Services Australia Pty Ltd |
| Client address | 436 Johnston St, Abbotsford, 3067 |
| Project | GEOTABTF09878AA Little Green Estate |
| Location | Tarniet |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | WH |
| time | ALL DAY |
| date | 23-Feb-2017 |
| checked by | RS |

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431, Site Accreditation # 1151

| Test No | RW5/220 | RW6/221 | RW7/222 | RW8/223 | | |
|--|----------|----------|---------|---------|--|--|
| location | 03 North | 03 South | 4 | 5 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. m | Layer 2 | Layer 2 | Layer 2 | Layer 2 | | |
| measurement depth mm | 275 | 275 | 275 | 275 | | |
| field wet density t/m ³ | 1.93 | 1.90 | 1.90 | 1.91 | | |
| field dry density t/m ³ | 1.62 | 1.57 | 1.60 | 1.59 | | |
| field moisture content % | 19.5 | 20.6 | 19.0 | 20.1 | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|----------|----------|----------|----------|--|--|
| compactive effort | standard | standard | standard | standard | | |
| oversize material retained on AS sieve mm | 19.0 | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material wet | 0 | 0 | 0 | 0 | | |
| peak converted wet density t/m ³ | 1.92 | 1.9 | 1.93 | 1.9 | | |
| adjusted peak converted wet density t/m ³ | - | - | - | - | | |

| | | | | | | |
|--|------|-----|------|------|--|--|
| moisture variation from OMC (-dry,+wet)% | -2.0 | 0.5 | -3.0 | -2.0 | | |
|--|------|-----|------|------|--|--|

| | | | | | | |
|-------------------------|-------------|--------------|-------------|-------------|--|--|
| Moisture ratio % | 90.5 | 102.0 | 86.5 | 91.5 | | |
|-------------------------|-------------|--------------|-------------|-------------|--|--|

| | | | | | | |
|--|--------------|-------------|-------------|--------------|--|--|
| Hilf density ratio (R_{HD}) % | 100.5 | 99.5 | 98.5 | 100.5 | | |
|--|--------------|-------------|-------------|--------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

Approved Signature
 R Schembri



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-4
 date of issue 28-Feb-2017

| | |
|----------------|-------------------------------------|
| Client | Coffey Services Australia Pty Ltd |
| Client address | 436 Johnston St, Abbotsford, 3067 |
| Project | GEOTABTF09878AA Little Green Estate |
| Location | Tarniet |

| | |
|----------------------|------------|
| Feature | Block Fill |
| Layer thickness (mm) | 200 |

| | |
|------------|-------------|
| tested by | WH |
| time | ALL DAY |
| date | 24-Feb-2017 |
| checked by | RS |

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431, Sit Accreditation # 1151

| Test No | | 224,RW9 | 225,RW10 | 226,RW11 | | |
|--|------------------|---------|----------|----------|--|--|
| location | Chainage(m) | 3 | 4 | 5 | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | Layer 3 | Layer 3 | Layer 3 | | |
| measurement depth | mm | 175 | 175 | 175 | | |
| field wet density | t/m ³ | 1.94 | 1.96 | 1.94 | | |
| field dry density | t/m ³ | 1.66 | 1.71 | 1.64 | | |
| field moisture content | % | 16.8 | 14.4 | 18.1 | | |

| laboratory compaction procedure AS1289 5.7.1 | | | | | | |
|--|------------------|----------|----------|----------|--|--|
| compactive effort | | standard | standard | standard | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | | |
| percent of oversize material | wet | 8 | 12 | 8 | | |
| peak converted wet density | t/m ³ | - | - | - | | |
| adjusted peak converted wet density | t/m ³ | 2.01 | 2.01 | 1.97 | | |

| | | | | | | |
|--|--|------|------|------|--|--|
| moisture variation from OMC (-dry,+wet)% | | -2.5 | -2.5 | -1.5 | | |
|--|--|------|------|------|--|--|

| | | | | | | |
|-----------------------|----------|-------------|-------------|-------------|--|--|
| Moisture ratio | % | 85.5 | 84.5 | 90.5 | | |
|-----------------------|----------|-------------|-------------|-------------|--|--|

| | | | | | | |
|--|----------|-------------|-------------|-------------|--|--|
| Hilf density ratio (R_{HD}) | % | 96.5 | 98.0 | 98.5 | | |
|--|----------|-------------|-------------|-------------|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

LABORATORY ACCREDITATION No 15357


 Approved Signature
 R Schembri



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-6
 date of issue 06-Mar-2017

Client Coffey Services Australia Pty Ltd
 Client address 436 Johnston St, Abbotsford, 3067
 Project GEOTABTF09878AA Little Green Estate
 Location Tarniet

Feature Lot Fill
 Layer thickness (mm) 300

tested by WH
 time All Day
 date 27-Feb-2017
 checked by RS

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431, Site Accreditation # 1151

| Test No | | 227 | 228 | 229 | 230 | 231 | 232 |
|--|------------------|---------|---------|---------|---------|---------|---------|
| location | Lot No | Grid 03 | Grid 04 | Grid 05 | Grid 03 | Grid 04 | Grid 05 |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | | |
| depth from F.S.L. | m | Layer 4 | Layer 4 | Layer 4 | Layer 5 | Layer 5 | Layer 5 |
| measurement depth | mm | 275 | 275 | 275 | 275 | 275 | 275 |
| field wet density | t/m ³ | 1.93 | 1.89 | 1.89 | 1.89 | 1.92 | 1.90 |
| field dry density | t/m ³ | 1.61 | 1.47 | 1.63 | 1.61 | 1.66 | 1.61 |
| field moisture content | % | 20.1 | 28.7 | 16.0 | 17.2 | 15.6 | 18.2 |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | | |
|--|------------------|----------|----------|----------|----------|----------|----------|
| compactive effort | | standard | standard | standard | standard | standard | standard |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 | 19.0 |
| percent of oversize material | wet | 8 | 3 | 11 | 5 | 6 | 11 |
| peak converted wet density | t/m ³ | - | - | - | - | - | - |
| adjusted peak converted wet density | t/m ³ | 1.87 | 1.87 | 1.92 | 1.99 | 2.02 | 1.99 |

| | | | | | | | |
|--|--|------|-----|------|-----|------|-----|
| moisture variation from OMC (-dry,+wet)% | | -3.0 | 2.5 | -3.0 | 1.5 | -2.5 | 1.0 |
|--|--|------|-----|------|-----|------|-----|

| | | | | | | | |
|-----------------------|----------|-------------|--------------|-------------|--------------|-------------|--------------|
| Moisture ratio | % | 86.5 | 110.0 | 84.0 | 109.5 | 85.5 | 106.0 |
|-----------------------|----------|-------------|--------------|-------------|--------------|-------------|--------------|

| | | | | | | | |
|--|----------|--------------|--------------|-------------|-------------|-------------|-------------|
| Hilf density ratio (R_{HD}) | % | 103.0 | 101.5 | 98.5 | 95.0 | 95.0 | 95.0 |
|--|----------|--------------|--------------|-------------|-------------|-------------|-------------|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

Approved Signature
 R Schembri



COMPACTION ASSESSMENT

BY NUCLEAR GAUGE METHOD

Terraforma Laboratories - Deer Park Laboratory
 Factory 6 / 22-24 Westwood Drive, Deer Park Phone No: 8348 5596

report No 9227-5
 date of issue 06-Mar-2017

| | |
|----------------|-------------------------------------|
| Client | Coffey Services Australia Pty Ltd |
| Client address | 436 Johnston St, Abbotsford, 3067 |
| Project | GEOTABTF09878AA Little Green Estate |
| Location | Tarniet |

| | |
|----------------------|----------|
| Feature | Lot Fill |
| Layer thickness (mm) | 300 |

| | |
|------------|-------------|
| tested by | WH |
| time | All Day |
| date | 28-Feb-2017 |
| checked by | RS |

Field density test procedure AS1289.2.1.1 and 5.8.1 by Coffey, Coffey Corporate Accreditation # 431, Site Accreditation # 1151

| Test No | | 233 | 234 | | | |
|--|------------------|---------|---------|--|--|--|
| location | Lot No | Grid 05 | Grid 04 | | | |
| Sampling procedures AS1289.1.1,1.2.1-Clause 6.4(b) | | | | | | |
| depth from F.S.L. | m | Layer 6 | Layer 6 | | | |
| measurement depth | mm | 275 | 275 | | | |
| field wet density | t/m ³ | 1.88 | 1.90 | | | |
| field dry density | t/m ³ | 1.61 | 1.58 | | | |
| field moisture content | % | 17.0 | 20.3 | | | |

laboratory compaction procedure AS1289 5.7.1

| | | | | | | |
|--|------------------|----------|----------|--|--|--|
| compactive effort | | standard | standard | | | |
| oversize material retained on AS sieve | mm | 19.0 | 19.0 | | | |
| percent of oversize material | wet | 0 | 0 | | | |
| peak converted wet density | t/m ³ | 1.95 | 1.93 | | | |
| adjusted peak converted wet density | t/m ³ | - | - | | | |

| | | | | | | |
|--|--|------|------|--|--|--|
| moisture variation from OMC (-dry,+wet)% | | -2.5 | -2.0 | | | |
|--|--|------|------|--|--|--|

| | | | | | | |
|-----------------------|----------|-------------|-------------|--|--|--|
| Moisture ratio | % | 86.0 | 90.5 | | | |
|-----------------------|----------|-------------|-------------|--|--|--|

| | | | | | | |
|--|----------|-------------|-------------|--|--|--|
| Hilf density ratio (R_{HD}) | % | 96.5 | 98.5 | | | |
|--|----------|-------------|-------------|--|--|--|

material description

Silty CLAY



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards requirements.
 Accredited for compliance with ISO/IEC 17025

Approved Signature

R Schembri

**Appendix B - “Little Green Residential Precinct 1
Stage 4 - Civil works 7 & 8” civil drawings**



LITTLE GREEN STAGE 7 PEET NO. 1895 PTY LTD

GENERAL NOTES:

- ALL LEVELS ARE TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO MAP GRID OF AUSTRALIA (MGA) ZONE 55.
- ALL EXISTING SURFACE LEVELS SHOWN ON THE ENGINEERING DRAWINGS HAVE BEEN INTERPOLATED FROM A DIGITAL TERRAIN MODEL. THESE LEVELS HAVE BEEN USED AS THE BASIS FOR ALL ENGINEERING DESIGN AND DETERMINATION OF QUANTITIES AND ARE ACCURATE TO WITHIN ±0.05m.
- ALL WORKS TO BE CARRIED OUT IN ACCORDANCE WITH AS2124-1992 GENERAL CONDITIONS OF CONTRACT, THE ROAD & DRAINAGE SPECIFICATION, APPROVED MUNICIPALITY SPECIFICATIONS AND STANDARD DRAWINGS AND TO THE SATISFACTION OF THE SUPERINTENDENT AND THE MUNICIPAL ENGINEER OR HIS REPRESENTATIVE.
- ROAD CHAINAGES REFER TO ROAD CENTRELINES. CHAINAGES FOR INTERSECTIONS AND CUL-DE-SACS REFER TO THE LIP OF KERB.
- THE LOCATION OF EXISTING SERVICES SHOULD BE DETERMINED BY THE CONTRACTOR PRIOR TO COMMENCING ANY EXCAVATION BY CONTACTING ALL LOCAL SERVICE AUTHORITIES. ANY EXISTING SERVICES SHOWN ON THESE DRAWINGS ARE OFFERED AS A GUIDE ONLY AND ARE NOT GUARANTEED AS CORRECT.
- WHERE REQUIRED ANY BUILDINGS, TRENCHES, FENCES AND OTHER STRUCTURES ON SITE ARE TO BE REMOVED AS DIRECTED BY THE ENGINEER. THE COST OF REMOVAL IS TO BE INCLUDED IN THE OVERALL EARTHWORKS FIGURE UNLESS A SPECIFIC ITEM FOR REMOVAL IS DENOTED IN THE SCHEDULE.
- ALL EXCAVATED ROCK AND SURPLUS SPOIL TO BE REMOVED AND DISPOSED OFF SITE UNLESS NOTED OTHERWISE.
- ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 200mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISION AND BE COMPLETED IN ACCORDANCE WITH AS 3798-2007. FILL AREAS ARE TO BE STRIPPED OF TOPSOIL, FILLED AND REPLACED WITH TOPSOIL (WHERE REQUIRED) TO OBTAIN THE FINAL LEVELS SHOWN ON THE DRAWINGS.
- FILLING MATERIAL IS TO BE IN ACCORDANCE WITH THE SPECIFICATION, AS 3798-2007 & TO THE SATISFACTION OF COUNCIL AND THE SUPERINTENDENT.
- ALL BATTERS SHALL BE 1 IN 6, UNLESS OTHERWISE SHOWN.
- NO FILL OR STOCKPILING OF MATERIAL IS TO BE PLACED ON ANY RESERVE FOR PUBLIC OPEN SPACE UNLESS OTHERWISE DIRECTED OR APPROVED BY THE SUPERINTENDENT.
- TBM'S TO BE RE-ESTABLISHED BY THE LICENSED SURVEYOR IF FOUND TO BE MISSING AT THE COMMENCEMENT OF CONSTRUCTION. THE CONTRACTOR WILL BE RESPONSIBLE FOR CARE AND MAINTENANCE OF T.B.M.'S THEREAFTER.
- AT LEAST 3 DAYS PRIOR TO COMMENCING WORK ON EXCAVATIONS IN EXCESS OF 150mm DEEP, A NOTIFICATION FORM MUST BE SENT TO WORKSAFE. THE CONTRACTOR IS TO COMPLY WITH WORKSAFE, THE MINES (TRENCHES) REGULATION 1982, THE MINES ACT 1958 AND OCCUPATIONAL HEALTH AND SAFETY ACT 1985, 2004.
- ALL SERVICE TRENCHES UNDER DRIVEWAYS, FOOTPATHS AND PARKING BAYS TO BE BACKFILLED WITH CLASS 2 CRUSHED ROCK. SERVICE TRENCHES LESS THAN 750mm BEHIND KERB AND CHANNEL OR PAVED TRAFFIC AREAS ARE ALSO TO BE BACKFILLED WITH COMPACTED CLASS 2 CRUSHED ROCK.
- WHERE REQUIRED, ALL EXISTING DAMS, DEPRESSIONS AND DRAINS ARE TO BE BREACHED, DRAINED, DESLUDGED AND SHALL BE EXCAVATED TO A CLEAN FIRM BASE. THE SURFACE SHALL BE INSPECTED, APPROVED AND LEVELED BY THE ENGINEER PRIOR TO COMMENCEMENT OF FILLING. THE FILL SHALL BE APPROVED SELECTED ON SITE MATERIAL OR APPROVED IMPORTED MATERIAL. THE FILL SHALL BE PLACED UNDER CONTROLLED MOISTURE CONDITIONS IN ACCORDANCE WITH THE SPECIFICATION.
- NO BLASTING TO BE CARRIED OUT WITHIN THE MUNICIPALITY WITHOUT OBTAINING COUNCIL'S PERMISSION.
- GAS AND WATER CONDUITS ARE TO BE:
 - Ø50mm - CLASS 12 P.V.C. - SINGLE SERVICE
 - Ø100mm - CLASS 12 P.V.C. - DUAL SERVICE (DRINKING AND NON DRINKING WATER)
 WITH THE FOLLOWING MINIMUM COVER TO FINISHED SURFACE LEVELS:
 - ROAD PAVEMENT - 0.80m
 - VERGE, FOOTPATHS - 0.45m
- ALL SERVICE CONDUIT TRENCHES UNDER ROAD PAVEMENTS TO BE BACKFILLED IN ACCORDANCE WITH RELEVANT MUNICIPALITY OR ROAD AUTHORITY SPECIFICATION.
- AG/SUBSOIL DRAIN TO BE LAID BEHIND KERB WHERE REQUIRED IN ACCORDANCE WITH THE COUNCIL STANDARD DRAWINGS AND CONNECTED TO UNDERGROUND DRAINAGE.
- ALL STORMWATER DRAINS ARE TO BE CLASS '2' R.C. PIPES UNLESS OTHERWISE SHOWN. ALL R.C. JOINTS ARE TO BE RUBBER RING JOINTED (R.R.J.).
- CENTRELINES OF ALL EASEMENT DRAINS ARE OFFSET 1.0m OR 2.2m (WHERE OUTSIDE OF SEWER) FROM THE PROPERTY LINE UNLESS SHOWN OTHERWISE.
- WHERE CURVED PIPE ALIGNMENTS ARE SHOWN ON THE FACE PLANS THEY ARE TO BE LAID PARALLEL TO THE BACK OF KERB, EXCEPT WHERE A RADIUS HAS BEEN SPECIFICALLY NOMINATED. CURVED PIPES ARE TO BE APPROVED BY COUNCIL AND IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS.
- WATER TAPPINGS TO BE LOCATED IN CENTRE OF ALLOTMENTS UNLESS OTHERWISE SHOWN.
- TELSTRA IS TO BE NOTIFIED 7 DAYS PRIOR TO PLACEMENT OF CONCRETE WORKS.
- PAVEMENT DEPTHS MAY BE MODIFIED AS DIRECTED BY THE SUPERINTENDENT. PAVEMENT TO BE BOXED OUT TO MINIMUM DEPTH DENOTED, INSPECTED AND IF

- SUBGRADE IS IN QUESTION, FURTHER TESTING CARRIED OUT TO DETERMINE FINAL PAVEMENT DEPTH.
- WHERE PAVEMENT IS CONSTRUCTED ON FILLING, FILL MATERIAL IS TO BE APPROVED BY THE SUPERINTENDENT AND COUNCIL. FILLING TO BE CONSTRUCTED IN LAYERS 150mm THICK WITH COMPACTION ACHIEVING 95% AUSTRALIAN STANDARD DENSITY.
- WHEN PAVEMENT EXCAVATION IS IN ROCK, ALL LOOSE MATERIAL (INCLUDING ROCKS AND CLAY) MUST BE REMOVED. THE SUB-GRADE MUST THEN BE REGULATED WITH COUNCIL APPROVED MATERIAL.
- LINEMARKING AND SIGNAGE TO BE INSTALLED IN ACCORDANCE WITH AS 1742 SERIES UNLESS NOTED OTHERWISE. STREET SIGNS ARE TO BE INSTALLED IN ACCORDANCE WITH COUNCIL STANDARDS.
- ALL TEMPORARY WARNING SIGNS USED DURING CONSTRUCTION SHALL BE SUPPLIED AND MAINTAINED IN ACCORDANCE WITH AS 1742-3.
- TACTILE GROUND SURFACE INDICATORS ARE TO BE INSTALLED IN ACCORDANCE WITH THE DISABILITY DISCRIMINATION ACT AND RELEVANT COUNCIL STANDARD DRAWINGS.
- CONTRACTOR TO PROVIDE AN ENVIRONMENTAL MANAGEMENT PLAN INCLUDING SILT AND SEDIMENT RUNOFF PROTECTION ETC. PRIOR TO THE COMMENCEMENT OF WORKS.
- ALL TREES AND SHRUBS ARE TO BE RETAINED UNLESS OTHERWISE SHOWN. IF ROAD AND DRAINAGE CONSTRUCTION NECESSITATES THEIR REMOVAL, WRITTEN PERMISSION MUST BE OBTAINED FROM THE SUPERINTENDENT.
- TREES NOT SPECIFIED FOR REMOVAL ARE TO BE PROTECTED WITH APPROPRIATE EXCLUSION FENCING PRIOR TO COMMENCEMENT OF ANY WORKS.
- THE CONTRACTOR IS REQUIRED TO OBTAIN A 'PERMIT TO WORK' FROM MELBOURNE WATER'S SURVEILLANCE OFFICER AT THE PRE-COMMENCEMENT MEETING. THE CONTRACTOR IS REQUIRED TO ENSURE THAT THE 'PERMIT TO WORK' IS KEPT UP TO DATE FOR THE DURATION OF THE CONTRACT.

| SHEET LIST TABLE | | |
|------------------|--------------------------------------|----------|
| SHEET NUMBER | SHEET DESCRIPTION | REVISION |
| 01 | FACE SHEET | 2 |
| 02 | FACE PLAN | 2 |
| 03 | ROAD LONG SECTIONS | 1 |
| 04 | ROAD LONG SECTIONS | 1 |
| 05 | ROAD CROSS SECTIONS | 1 |
| 06 | ROAD CROSS SECTIONS | 1 |
| 07 | ROAD CROSS SECTIONS | 1 |
| 08 | INTERSECTION DETAIL | 1 |
| 09 | DRAINAGE LONG SECTION | 1 |
| 10 | DRAINAGE LONG SECTION & PIT SCHEDULE | 1 |
| 11 | STANDARD DETAILS | 1 |
| 12 | CATCH DRAIN DETAIL | 1 |
| 13 | RAISED PAVEMENT DETAIL | 1 |
| 14 | RETAINING WALL DETAIL | 1 |
| 15 | SIGNAGE & LINE MARKING | 1 |



LOCALITY PLAN COPYRIGHT MELWAY PUBLISHING Pty. Ltd. REPRODUCED WITH PERMISSION

LEGEND

| | | | |
|--|--|--|--------------------------------------|
| | EXISTING WATER MAIN, VALVE AND HYDRANT | | PROPOSED WATER MAIN |
| | EXISTING WATER RECYCLED | | PROPOSED WATER RECYCLED |
| | EXISTING UNDERGROUND ELECTRICITY | | PROPOSED UNDERGROUND ELECTRICITY |
| | EXISTING OVERHEAD ELECTRICITY, POLE AND STAY | | PROPOSED OVERHEAD ELECTRICITY & POLE |
| | EXISTING TELSTRA & SERVICE PIT | | PROPOSED TELSTRA |
| | EXISTING OPTIC FIBRE | | PROPOSED OPTIC FIBRE CONDUIT |
| | EXISTING GAS MAIN | | PROPOSED GAS MAIN |
| | EXISTING SEWER & MANHOLE | | PROPOSED SEWER AND MANHOLE |
| | EXISTING SEWER RISING MAIN | | PROPOSED SEWER RISING MAIN |
| | EXISTING CATCH DRAIN | | PROPOSED CATCH DRAIN |
| | EXISTING BIO RETENTION | | PROPOSED BIO RETENTION |
| | EXISTING SWALE DRAIN | | PROPOSED SWALE DRAIN |
| | EXISTING OPEN INVERT | | PROPOSED OPEN INVERT |
| | EXISTING STORMWATER DRAIN & SIDE ENTRY PIT | | PROPOSED STORMWATER DRAIN & PIT |
| | EXISTING HOUSE DRAIN | | PROPOSED DRAINAGE INLET |
| | EXISTING TRACK | | PROPOSED HOUSE DRAIN |
| | EXISTING CONCRETE VEHICLE CROSSING | | PROPOSED STORMWATER PIT NUMBER |
| | EXISTING FOOTPATH | | PROPOSED DRIVEWAY |
| | EXISTING KERB & CHANNEL | | PROPOSED FOOTPATH |
| | EXISTING SURFACE CONTOUR | | KERB & CHANNEL - TYPE |
| | TANGENT POINT ROAD CHAINAGE | | FINISHED SURFACE CONTOUR MINOR |
| | EXISTING SURFACE LEVEL | | FINISHED SURFACE CONTOUR MAJOR |
| | EXISTING FILL LEVEL | | FINISHED SURFACE LEVEL |
| | EXISTING SIGN AND POST | | TOP/TOE OF BATTER LEVEL |
| | EXISTING LIGHT & POLE | | PROPOSED SIGN & POST |
| | STREET SIGN | | PROPOSED LIGHT & POLE (BY OTHERS) |
| | EXISTING PERMANENT SURVEY MARK | | STREET SIGN |
| | ALLOTMENT NUMBER | | PROPOSED PERMANENT SURVEY MARK |
| | ROAD CHAINAGE | | TEMPORARY BENCH MARK (TBM) |
| | EXISTING TOP OF BATTER | | PROPOSED BOLLARD |
| | EXISTING LIMIT / TOE OF BATTER | | TOP OF BATTER |
| | EXISTING TREE & SURVEYED CANOPY TO BE RETAINED | | LIMIT / TOE OF BATTER |
| | EXISTING TREE TO BE REMOVED | | RIDGE / CHANGE OF GRADE |
| | EXISTING VEGETATION LINE | | INTERSECTION SET-OUT POINT |
| | TELECOMMUNICATIONS CONDUIT | | LOT GRADE |
| | ELECTRICAL CONDUIT | | ROAD RESERVE |
| | GAS & WATER CONDUIT | | LOT BOUNDARY |
| | IRRIGATION CONDUIT | | EASEMENT |
| | AG DRAIN CONDUIT | | SAW CUT PAVEMENT |
| | PROPOSED AG DRAIN & FLUSHER | | LIMIT OF WORKS |
| | CRUSHED ROCK BACKFILL TO STORMWATER TRENCH | | EXISTING FENCE |
| | ROCK BEACHING | | PROPOSED ESTATE FENCING |
| | PARKING BAY / PAVED AREA | | VEHICLE EXCLUSION FENCE |
| | GRANITIC SAND / SAND FILTER | | PROTECTIVE TREE FENCING |
| | EXPOSED AGGREGATE CONCRETE | | FUTURE STORMWATER DRAIN & PIT |
| | | | MWC DRAIN & PIT |
| | | | PROPOSED SLEEPER RETAINING WALL |
| | | | PROPOSED ROCK RETAINING WALL |
| | | | EXCAVATION GREATER THAN 200mm |
| | | | FILLING GREATER THAN 200mm |
| | | | FILLING GREATER THAN 300mm |

SERVICE LOCATION TABLE

| ROAD NAME | POTABLE WATER | | RECYCLED WATER | | GAS | | NBN (TELECOM) | | ELECTRICITY | | | |
|--------------------|---------------|--------|----------------|--------|------|--------|---------------|--------|-------------|-----------|------|--------|
| | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | POLE | U/G CABLE | SIDE | OFFSET |
| STYLE WAY | S | 3.15 | S | 2.68 | S | 2.25 | N | 1.84 | N | 100x | N | 2.55 |
| ORANGETREE TERRACE | E | 3.15 | E | 2.68 | E | 2.25 | W | 1.84 | W | 100x | W | 2.55 |
| MODERN CRESCENT | S | 4.15 | S | 3.70 | S | 3.30 | S | 1.84 | N | 100x | S | 2.40 |

- TELECOMMUNICATIONS AND ELECTRICITY CABLES TO BE CONSTRUCTED IN A COMMON TRENCH IN ACCORDANCE WITH ELECTRICITY AUTHORITY STANDARD DRG'S.
- GAS AND WATER MAINS TO BE CONSTRUCTED IN A COMMON TRENCH.
- x = OFFSET FROM BACK OF KERB

WARNING

BEWARE OF UNDERGROUND/OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



| Rev | Amendments | App'd | Date |
|-----|---|-------|----------|
| 2 | REMOVED NORTH RRL BUFFER FOOTPATH | M.Z. | 1/03/17 |
| 1 | AS CONSTRUCTED | M.Z. | 16/01/17 |
| 0 | CONSTRUCTION ISSUE | M.Z. | 2/08/16 |
| B | AMENDMENTS AS PER COUNCIL & VALIDATORS COMMENTS | M.Z. | 8/07/16 |
| A | ISSUED TO COUNCIL | M.Z. | 31/05/16 |

file name 302831R1-FS.dwg layout name R1-1
file location \\bentfu01\p\data\Drawings\302831\ACAD
plotted by Simon Davies plot date 1/3/2017 4:13 PM
© Spiire Australia Pty Ltd
Standard Drawing RDA1 - Version 20120911

NOT TO SCALE

Designed 27/05/16
S. DAVIES
Checked 30/05/16
B. IBBS
Authorised 31/05/16
M. ZAMMATARO



Map Reference MELWAY 359 B12
Sheet Number 01
Drg Status PRELIMINARY



spiire ABN 55 050 029 635
469 La Trobe Street PO Box 16084 Melbourne Victoria 8007 Australia T 61 3 9993 7888
spiire.com.au




LITTLE GREEN
STAGE 7
FACE SHEET
PEET NO. 1895 PTY LTD
WYNDHAM CITY COUNCIL
Rev 2
Drg No 302831R01



| Rev | Amendments | App'd | Date |
|-----|---|-------|----------|
| 2 | REMOVED NORTH RRL BUFFER FOOTPATH | M.Z. | 1/03/17 |
| 1 | AS CONSTRUCTED | M.Z. | 16/01/17 |
| 0 | CONSTRUCTION ISSUE | M.Z. | 2/08/16 |
| B | REVISED 702 HOUSE DRAIN, 1.5m FOOTPATH, TGS, LOT HATCH, BE LEVELS | M.Z. | 8/07/16 |
| A | ISSUED TO COUNCIL | M.Z. | 31/05/16 |

file name 302831R2-FP.dwg layout name R2-1
 file location G:\302831\ACAD
 plotted by Simon Davies plot date 1/3/2017 4:13 PM
 © Spiire Australia Pty Ltd
 Standard Drawing RDA1 - Version 20120911



Designed 27/05/16
 S. DAVIES
 Checked 30/05/16
 B. IBBS
 Authorised 31/05/16
 M. ZAMMATARO

PEET spiire

Map Reference MELWAY 359 B12
 Sheet Number 02
 Drg Status PRELIMINARY

spiire ABN 55 050 029 635
 469 La Trobe Street PO Box 16084 Melbourne Victoria 8007 Australia T 61 3 9993 7888
 spiire.com.au

**LITTLE GREEN
 STAGE 7
 FACE PLAN**

PEET NO. 1895 PTY LTD
 WYNDHAM CITY COUNCIL

Rev 2
 Drg No 302831R02


LITTLE GREEN STAGE 8 PEET NO. 1895 PTY LTD

GENERAL NOTES:

- ALL LEVELS ARE TO AUSTRALIAN HEIGHT DATUM AND ALL COORDINATES ARE TO MAP GRID OF AUSTRALIA (MGA) ZONE 55.
- ALL EXISTING SURFACE LEVELS SHOWN ON THE ENGINEERING DRAWINGS HAVE BEEN INTERPOLATED FROM A DIGITAL TERRAIN MODEL. THESE LEVELS HAVE BEEN USED AS THE BASIS FOR ALL ENGINEERING DESIGN AND DETERMINATION OF QUANTITIES AND ARE ACCURATE TO WITHIN ±0.05m.
- ALL WORKS TO BE CARRIED OUT IN ACCORDANCE WITH AS2124-1992 GENERAL CONDITIONS OF CONTRACT, THE ROAD & DRAINAGE SPECIFICATION, APPROVED MUNICIPALITY SPECIFICATIONS AND STANDARD DRAWINGS AND TO THE SATISFACTION OF THE SUPERINTENDENT AND THE MUNICIPAL ENGINEER OR HIS REPRESENTATIVE.
- ROAD CHAINAGES REFER TO ROAD CENTRELINES. CHAINAGES FOR INTERSECTIONS AND CUL-DE-SACS REFER TO THE LIP OF KERB.
- THE LOCATION OF EXISTING SERVICES SHOULD BE DETERMINED BY THE CONTRACTOR PRIOR TO COMMENCING ANY EXCAVATION BY CONTACTING ALL LOCAL SERVICE AUTHORITIES. ANY EXISTING SERVICES SHOWN ON THESE DRAWINGS ARE OFFERED AS A GUIDE ONLY AND ARE NOT GUARANTEED AS CORRECT.
- WHERE REQUIRED ANY BUILDINGS, TRENCHES, FENCES AND OTHER STRUCTURES ON SITE ARE TO BE REMOVED AS DIRECTED BY THE ENGINEER. THE COST OF REMOVAL IS TO BE INCLUDED IN THE OVERALL EARTHWORKS FIGURE UNLESS A SPECIFIC ITEM FOR REMOVAL IS DENOTED IN THE SCHEDULE.
- ALL EXCAVATED ROCK AND SURPLUS SPOIL TO BE REMOVED AND DISPOSED OFF SITE UNLESS NOTED OTHERWISE.
- ALL FILLING ON LOTS AND WITHIN ROAD RESERVES GREATER THAN 200mm IS TO BE UNDERTAKEN USING LEVEL 1 SUPERVISED AND BE COMPLETED IN ACCORDANCE WITH AS 3798-2007. FILL AREAS ARE TO BE STRIPPED OF TOPSOIL, FILLED AND REPLACED WITH TOPSOIL (WHERE REQUIRED) TO OBTAIN THE FINAL LEVELS SHOWN ON THE DRAWINGS.
- FILLING MATERIAL IS TO BE IN ACCORDANCE WITH THE SPECIFICATION, AS 3798-2007 & TO THE SATISFACTION OF COUNCIL AND THE SUPERINTENDENT.
- ALL BATTERS SHALL BE 1 IN 6, UNLESS OTHERWISE SHOWN.
- NO FILL OR STOCKPILING OF MATERIAL IS TO BE PLACED ON ANY RESERVE FOR PUBLIC OPEN SPACE UNLESS OTHERWISE DIRECTED OR APPROVED BY THE SUPERINTENDENT.
- TBM'S TO BE RE-ESTABLISHED BY THE LICENSED SURVEYOR IF FOUND TO BE MISSING AT THE COMMENCEMENT OF CONSTRUCTION. THE CONTRACTOR WILL BE RESPONSIBLE FOR CARE AND MAINTENANCE OF T.B.M.'S THEREAFTER.
- AT LEAST 3 DAYS PRIOR TO COMMENCING WORK ON EXCAVATIONS IN EXCESS OF 1.50m DEEP, A NOTIFICATION FORM MUST BE SENT TO WORKSAFE. THE CONTRACTOR IS TO COMPLY WITH WORKSAFE, THE MINES (TRENCHES) REGULATION 1982, THE MINES ACT 1958 AND OCCUPATIONAL HEALTH AND SAFETY ACT 1985, 2004.
- ALL SERVICE TRENCHES UNDER DRIVEWAYS, FOOTPATHS AND PARKING BAYS TO BE BACKFILLED WITH CLASS 2 CRUSHED ROCK. SERVICE TRENCHES LESS THAN 750mm BEHIND KERB AND CHANNEL OR PAVED TRAFFIC AREAS ARE ALSO TO BE BACKFILLED WITH COMPACTED CLASS 2 CRUSHED ROCK.
- WHERE REQUIRED, ALL EXISTING DAMS, DEPRESSIONS AND DRAINS ARE TO BE BREACHED, DRAINED, DESLUDGED AND SHALL BE EXCAVATED TO A CLEAN FIRM BASE. THE SURFACE SHALL BE INSPECTED, APPROVED AND LEVELED BY THE ENGINEER PRIOR TO COMMENCEMENT OF FILLING. THE FILL SHALL BE APPROVED SELECTED ON SITE MATERIAL OR APPROVED IMPORTED MATERIAL. THE FILL SHALL BE PLACED UNDER CONTROLLED MOISTURE CONDITIONS IN ACCORDANCE WITH THE SPECIFICATION.
- NO BLASTING TO BE CARRIED OUT WITHIN THE MUNICIPALITY WITHOUT OBTAINING COUNCIL'S PERMISSION.
- GAS AND WATER CONDUITS ARE TO BE 050mm CLASS 12 P.V.C. - SINGLE SERVICE 0100mm CLASS 12 P.V.C. - DUAL SERVICE (DRINKING AND NON DRINKING WATER) WITH THE FOLLOWING MINIMUM COVER TO FINISHED SURFACE LEVELS:
ROAD PAVEMENT - 0.80m
VERGE, FOOTPATHS - 0.45m
- ALL SERVICE CONDUIT TRENCHES UNDER ROAD PAVEMENTS TO BE BACKFILLED IN ACCORDANCE WITH RELEVANT MUNICIPALITY OR ROAD AUTHORITY SPECIFICATION.
- AG/SUBSOIL DRAIN TO BE LAID BEHIND KERB WHERE REQUIRED IN ACCORDANCE WITH THE COUNCIL STANDARD DRAWINGS AND CONNECTED TO UNDERGROUND DRAINAGE.
- ALL STORMWATER DRAINS ARE TO BE CLASS '2' R.C. PIPES UNLESS OTHERWISE SHOWN. ALL R.C. JOINTS ARE TO BE RUBBER RING JOINTED (R.R.J.).
- CENTRELINES OF ALL EASEMENT DRAINS ARE OFFSET 1.0m OR 2.2m (WHERE OUTSIDE OF SEWER) FROM THE PROPERTY LINE UNLESS SHOWN OTHERWISE.
- WHERE CURVED PIPE ALIGNMENTS ARE SHOWN ON THE FACE PLANS THEY ARE TO BE LAID PARALLEL TO THE BACK OF KERB, EXCEPT WHERE A RADIUS HAS BEEN SPECIFICALLY NOMINATED. CURVED PIPES ARE TO BE APPROVED BY COUNCIL AND IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS.
- WATER TAPPINGS TO BE LOCATED IN CENTRE OF ALLOTMENTS UNLESS OTHERWISE SHOWN.
- TELSTRA IS TO BE NOTIFIED 7 DAYS PRIOR TO PLACEMENT OF CONCRETE WORKS.
- PAVEMENT DEPTHS MAY BE MODIFIED AS DIRECTED BY THE SUPERINTENDENT. PAVEMENT TO BE BOXED OUT TO MINIMUM DEPTH DENOTED, INSPECTED AND IF

- SUBGRADE IS IN QUESTION, FURTHER TESTING CARRIED OUT TO DETERMINE FINAL PAVEMENT DEPTH.
- WHERE PAVEMENT IS CONSTRUCTED ON FILLING, FILL MATERIAL IS TO BE APPROVED BY THE SUPERINTENDENT AND COUNCIL. FILLING TO BE CONSTRUCTED IN LAYERS 150mm THICK WITH COMPACTION ACHIEVING 95% AUSTRALIAN STANDARD DENSITY.
- WHEN PAVEMENT EXCAVATION IS IN ROCK, ALL LOOSE MATERIAL (INCLUDING ROCKS AND CLAY) MUST BE REMOVED. THE SUB-GRADE MUST THEN BE REGULATED WITH COUNCIL APPROVED MATERIAL.
- LINEMARKING AND SIGNAGE TO BE INSTALLED IN ACCORDANCE WITH AS 1742 SERIES UNLESS NOTED OTHERWISE. STREET SIGNS ARE TO BE INSTALLED IN ACCORDANCE WITH COUNCIL STANDARDS.
- ALL TEMPORARY WARNING SIGNS USED DURING CONSTRUCTION SHALL BE SUPPLIED AND MAINTAINED IN ACCORDANCE WITH AS 1742-3.
- TACTILE GROUND SURFACE INDICATORS ARE TO BE INSTALLED IN ACCORDANCE WITH THE DISABILITY DISCRIMINATION ACT AND RELEVANT COUNCIL STANDARD DRAWINGS.
- CONTRACTOR TO PROVIDE AN ENVIRONMENTAL MANAGEMENT PLAN INCLUDING SILT AND SEDIMENT RUNOFF PROTECTION ETC. PRIOR TO THE COMMENCEMENT OF WORKS.
- ALL TREES AND SHRUBS ARE TO BE RETAINED UNLESS OTHERWISE SHOWN. IF ROAD AND DRAINAGE CONSTRUCTION NECESSITATES THEIR REMOVAL, WRITTEN PERMISSION MUST BE OBTAINED FROM THE SUPERINTENDENT.
- TREES NOT SPECIFIED FOR REMOVAL ARE TO BE PROTECTED WITH APPROPRIATE EXCLUSION FENCING PRIOR TO COMMENCEMENT OF ANY WORKS.
- THE CONTRACTOR IS REQUIRED TO OBTAIN A 'PERMIT TO WORK' FROM MELBOURNE WATER'S SURVEILLANCE OFFICER AT THE PRE-COMMENCEMENT MEETING. THE CONTRACTOR IS REQUIRED TO ENSURE THAT THE 'PERMIT TO WORK' IS KEPT UP TO DATE FOR THE DURATION OF THE CONTRACT.

| SHEET NUMBER | SHEET DESCRIPTION | REVISION |
|--------------|---------------------------------|----------|
| 01 | FACE SHEET | 0 |
| 02 | FACE PLAN | 0 |
| 03 | LONGITUDINAL SECTIONS | 0 |
| 04 | LONGITUDINAL SECTIONS | 0 |
| 05 | ROAD CROSS SECTIONS | 0 |
| 06 | ROAD CROSS SECTIONS | 0 |
| 07 | ROAD CROSS SECTIONS | 0 |
| 08 | INTERSECTION DETAILS | 0 |
| 09 | INTERSECTION DETAILS | 0 |
| 10 | INTERSECTION DETAILS | 0 |
| 11 | DRAINAGE LONG SECTIONS | 0 |
| 12 | DRAINAGE PIT SCHEDULE | 0 |
| 13 | STANDARD DETAILS | 0 |
| 13A | RETAINING WALL DETAILS | 0 |
| 14 | CATCH DRAIN & RETAINING WALL LS | 0 |
| 15 | SIGNAGE & LINEMARKING | 0 |



LOCALITY PLAN COPYRIGHT MELWAY PUBLISHING Pty Ltd. REPRODUCED WITH PERMISSION

SERVICE LOCATION TABLE

| ROAD NAME | POTABLE WATER | | RECYCLED WATER | | GAS | | NBN (TELECOM) | | ELECTRICITY | | | | |
|-------------------------------|---------------|--------|----------------|--------|------|--------|---------------|--------|-------------|-------|------|-------|--|
| | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | SIDE | OFFSET | U/G CABLE | | POLE | | |
| STYLE WAY | S | 3.15 | S | 2.68 | S | 2.25 | N | 1.84 | N | 2.55 | N | 1.00x | |
| MODERN CRESCENT (NORTH-SOUTH) | E | 3.15 | E | 2.68 | E | 2.25 | W | 1.84 | W | 2.55 | W | 1.00x | |
| MODERN CRESCENT (EAST-WEST) | S | 4.15 | S | 3.70 | S | 3.30 | S | 1.84 | S | 2.40 | N | 1.00x | |
| MAINTOP WAY | N | 3.15 | N | 2.68 | N | 2.25 | S | 1.84 | S | 2.55 | S | 1.00x | |
| APPLEGATE CRESCENT | W | 3.15 | W | 2.85 | W | 2.35 | W | 1.84 | E | 1.25x | E | 1.00x | |

- TELECOMMUNICATIONS AND ELECTRICITY CABLES TO BE CONSTRUCTED IN A COMMON TRENCH IN ACCORDANCE WITH ELECTRICITY AUTHORITY STANDARD DRG'S.
- GAS AND WATER MAINS TO BE CONSTRUCTED IN A COMMON TRENCH
- x = OFFSET FROM BACK OF KERB

LEGEND

EXISTING WATER MAIN, VALVE AND HYDRANT
EXISTING WATER RECYCLED
EXISTING UNDERGROUND ELECTRICITY
EXISTING OVERHEAD ELECTRICITY, POLE AND STAY
EXISTING TELSTRA & SERVICE PIT
EXISTING OPTIC FIBRE
EXISTING GAS MAIN
EXISTING SEWER & MANHOLE
EXISTING SEWER RISING MAIN
EXISTING CATCH DRAIN
EXISTING BIO RETENTION
EXISTING SWALE DRAIN
EXISTING OPEN INVERT
EXISTING STORMWATER DRAIN & SIDE ENTRY PIT
EXISTING HOUSE DRAIN
EXISTING TRACK
EXISTING CONCRETE VEHICLE CROSSING
EXISTING FOOTPATH
EXISTING KERB & CHANNEL
EXISTING SURFACE CONTOUR
TANGENT POINT ROAD CHAINAGE
EXISTING SURFACE LEVEL
EXISTING FILL LEVEL
EXISTING SIGN AND POST
EXISTING LIGHT & POLE
STREET SIGN
EXISTING PERMANENT SURVEY MARK
ALLOTMENT NUMBER
ROAD CHAINAGE
EXISTING TOP OF BATTER
EXISTING LIMIT / TOE OF BATTER
EXISTING TREE & SURVEYED CANOPY TO BE RETAINED
EXISTING TREE TO BE REMOVED
EXISTING VEGETATION LINE
TELECOMMUNICATIONS CONDUIT
ELECTRICAL CONDUIT
GAS & WATER CONDUIT
IRRIGATION CONDUIT
AG DRAIN CONDUIT
PROPOSED AG DRAIN & FLUSHER
CRUSHED ROCK BACKFILL TO STORMWATER TRENCH
ROCK BEACHING
PARKING BAY/PAVED AREA
GRANITIC SAND/SAND FILTER
EXPOSED AGGREGATE CONCRETE

PROPOSED WATER MAIN
PROPOSED WATER RECYCLED
PROPOSED UNDERGROUND ELECTRICITY
PROPOSED OVERHEAD ELECTRICITY & POLE
PROPOSED TELSTRA
PROPOSED OPTIC FIBRE CONDUIT
PROPOSED GAS MAIN
PROPOSED SEWER AND MANHOLE
PROPOSED SEWER RISING MAIN
PROPOSED CATCH DRAIN
PROPOSED BIO RETENTION
PROPOSED SWALE DRAIN
PROPOSED OPEN INVERT
PROPOSED STORMWATER DRAIN & PIT
PROPOSED DRAINAGE INLET
PROPOSED HOUSE DRAIN
PROPOSED STORMWATER PIT NUMBER
PROPOSED DRIVEWAY
PROPOSED FOOTPATH
KERB & CHANNEL - TYPE
FINISHED SURFACE CONTOUR MINOR
FINISHED SURFACE CONTOUR MAJOR
FINISHED SURFACE LEVEL
TOP/TOE OF BATTER LEVEL
PROPOSED SIGN & POST
PROPOSED LIGHT & POLE (BY OTHERS)
STREET SIGN
PROPOSED PERMANENT SURVEY MARK
TEMPORARY BENCH MARK (TBM)
PROPOSED BOLLARD
TOP OF BATTER
LIMIT / TOE OF BATTER
RIDGE / CHANGE OF GRADE
INTERSECTION SET-OUT POINT
LOT GRADE
ROAD RESERVE
LOT BOUNDARY
EASEMENT
SAW CUT PAVEMENT
LIMIT OF WORKS
EXISTING FENCE
PROPOSED ESTATE FENCING
VEHICLE EXCLUSION FENCE
PROTECTIVE TREE FENCING
FUTURE STORMWATER DRAIN & PIT
MWC DRAIN & PIT
PROPOSED SLEEPER RETAINING WALL
PROPOSED ROCK RETAINING WALL
EXCAVATION GREATER THAN 200mm
FILLING GREATER THAN 200mm
FILLING GREATER THAN 300mm
EXISTING ROAD SHOULDER EDGE
EXISTING WINGWALL

WARNING
BEWARE OF UNDERGROUND/OVERHEAD SERVICES

THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL CONSIDERATION SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.

DIAL BEFORE YOU DIG
www.1100.com.au

| Rev | Amendments | App'd | Date |
|-----|---|-------|----------|
| 0 | CONSTRUCTION ISSUE | M.Z. | 4/10/16 |
| D | REVISED RETAINING WALL DETAILS TO MATCH STRUCTURAL DESIGN | M.Z. | 27/09/16 |
| C | REVISED RESERVE FOOTPATH | M.Z. | 9/09/16 |
| B | REVISED AS PER COUNCIL AND VALIDATOR COMMENTS | M.Z. | 26/08/16 |
| A | ISSUED FOR APPROVAL | M.Z. | 1/07/16 |

file name 302850R1-FS.dwg layout name R1-1
file location G:\30302850\ACAD
plotted by Simon Davies plot date 4/10/2016 3:48 PM
© Spiire Australia Pty Ltd
Standard Drawing RDA1 - Version 20120911

Scale
NOT TO SCALE

Designed 27/06/16
S. DAVIES
Checked 01/07/16
B. IBBS
Authorised 01/07/16
M. ZAMMATARO

Map Reference MELWAY 359 B12
Sheet Number 01
Drg Status PRELIMINARY



PEET

spiire ABN 55 050 029 635
469 La Trobe Street PO Box 16084 Melbourne Victoria 8007 Australia T 61 3 9993 7888
spiire.com.au

spiire


**LITTLE GREEN
STAGE 8
FACE SHEET**

PEET NO. 1895 PTY LTD
WYNDHAM CITY COUNCIL
Rev 0
Drg No 302850R01



| Rev | Amendments | App'd | Date |
|-----|--|-------|----------|
| 0 | CONSTRUCTION ISSUE | M.Z. | 4/10/16 |
| C | REVISED RESERVE FOOTPATH | M.Z. | 9/09/16 |
| B | REVISED PRAM CROSSING, FOOTPATH NOTE & PIT 6-2, REMOVED LMARKING | M.Z. | 26/08/16 |
| A | ISSUED FOR APPROVAL | M.Z. | 1/07/16 |

file name 302850R2-FP.dwg layout name R2-1
 file location G:\30\302850\ACAD
 plotted by Simon Davies plot date 4/10/2016 3:49 PM
 © Spiire Australia Pty Ltd
 Standard Drawing RDA1 - Version 20120911



Designed 27/06/16
 S. DAVIES
 Checked 01/07/16
 B. IBBS
 Authorised 01/07/16
 M. ZAMMATARO

Map Reference MELWAY 359 B12
 Sheet Number 02
 Drg Status PRELIMINARY

PEET


spiire

spiire ABN 55 050 029 635
 469 La Trobe Street PO Box 16084 Melbourne Victoria 8007 Australia T 61 3 9993 7888
 spiire.com.au

**LITTLE GREEN
 STAGE 8
 FACE PLAN**

PEET NO. 1895 PTY LTD
 WYNDHAM CITY COUNCIL

Rev 0
 Drg No 302850R02



LEGEND

S1 STREET NAME PLATES TO BE IN ACCORDANCE WITH WCC SDR12, INCLUDING "NO THROUGH ROAD" NOMINATION WHERE APPLICABLE

TACTILE GROUND SURFACE INDICATORS (TGSIs)

RETROREFLECTIVE PAVEMENT MARKERS (RRPM's)

NOTE:
1. STREET SIGNS ARE TO BE MOUNTED ON LIGHT POLES, WITH A COUNCIL APPROVED BRACKET, IN LIEU OF SIGN POLES WHERE THE TWO POLES ARE IN CLOSE PROXIMITY AND WHERE THE STREET SIGN WOULD NOT BE COMPROMISED IN ITS PURPOSE BY THE RELOCATION.

| Rev | Amendments | App'd | Date |
|-----|--|-------|----------|
| 0 | CONSTRUCTION ISSUE | M.Z. | 4/10/16 |
| B | REMOVED INTERSECTION LINEMARKING & GIVEWAY SIGNS | M.Z. | 26/08/16 |
| A | ISSUED FOR APPROVAL | M.Z. | 1/07/16 |

file name 302850R8-LMARK.dwg layout name R8-1
file location G:\30\302850\ACAD
plotted by Simon Davies plot date 4/10/2016 3:50 PM
© Spiire Australia Pty Ltd
Standard Drawing RDA1 - Version 20120911

Scale
NOT TO SCALE

Designed 27/06/16
S. DAVIES
Checked 01/07/16
B. IBBS
Authorised 01/07/16
M. ZAMMATARO

Map Reference MELWAY 359 B12
Sheet Number 15
Drq Status PRELIMINARY



spiire ABN 55 050 029 635
469 La Trobe Street PO Box 16084 Melbourne Victoria 8007 Australia T 61 3 9993 7888
spiire.com.au


**LITTLE GREEN
STAGE 8
SIGNAGE & LINEMARKING**

PEET NO. 1895 PTY LTD
WYNDHAM CITY COUNCIL


Rev 0
Drq No 302850R15


Stage 4 – Stripped surface Survey levels



| | | | | | | | | | | | | |
|----------|-------------|-------|----------|------|---|---------------|-----------|---|-------------|--|------------|--|
| revision | description | drawn | approved | date | Source: Stage 4 – Stripped surface survey levels as extracted from CAD files provided by SPIIRE | drawn | I.I. |  A TETRA TECH COMPANY | client: | PEET 1895 Pty Ltd | | |
| | | | | | | approved | S.P. | | project: | STAGE 4 BULK (CIVIL STAGES 7 AND 8) LEVEL 1 LITTLE GREEN ESTATE | | |
| | | | | | | date | 23/3/2017 | | title: | STRIPPED SURFACE SURVEY PLAN | | |
| | | | | | | scale | NTS | | project no: | GEOTABTF09878AA - A1 | figure no: | |
| | | | | | | original size | A3 | | | | | |

Stage 4 – Finished surface Survey levels



| | | | | | | | | | | |
|----------|--|-------------|-------|----------|------|---|---------------|------------------|--|---|
| revision | | description | drawn | approved | date | Source: Stage 4 – Finished surface survey levels as extracted from CAD files provided by SPIIRE | drawn | I.I. |  <small>A TETRA TECH COMPANY</small> | client: PEET 1895 Pty Ltd |
| | | | | | | | approved | S.P. | | project: STAGE 4 BULK (CIVIL STAGES 7 AND 8) LEVEL 1 LITTLE GREEN ESTATE |
| | | | | | | | date | 23/3/2017 | | title: FINISHED SURFACE SURVEY PLAN |
| | | | | | | | scale | NTS | | project no: GEOTABTF09878AA - A1 figure no: |
| | | | | | | | original size | A3 | | |

Appendix C - Summary of imported fill material

GEOTABTF09878AA - LITTLE GREEN - IMPORT MATERIAL SUMMARY

| Fill source | Dates observed | Estimated volume (m3) by Coffey | Volume (m3) | Stage placed |
|--|----------------|---------------------------------|-------------|--------------|
| Ravenshall Prison | 25/09/2015 | 1250 | | 3 |
| Ravenshall Prison | 28/09/2015 | 1000 | | 3 |
| Ravenshall Prison | 30/09/2015 | 1500 | | 3 |
| Ravenshall Prison | 1/10/2015 | 950 | | 3 |
| Caroline Springs | 6/10/2015 | 150 | | 3 |
| Werribee, Caroline Springs | 7/10/2015 | 210 | | 3 |
| St Albans, Caroline Springs, | 8/10/2015 | 880 | | 3 |
| St Albans, Caroline Springs, | 9/10/2015 | 820 | | 3 |
| St Albans, Werribee | 10/10/2015 | 1500 | | 3 |
| St Albans, Werribee | 12/10/2015 | 1400 | | 3 |
| St Albans, Vinedex Sunshine | 13/10/2015 | 650 | | 3 |
| St Albans, Vinedex Sunshine, Ravenshall Prison | 14/10/2015 | 2300 | | 3 |
| St Albans, Werribee | 15/10/2015 | x | | 3 |
| St Albans, Vinedex Sunshine | 16/10/2015 | x | | 3 |
| Vinedex Sunshine, St Albans | 20/10/2015 | 160 | | 3 |
| Ravenshall Prison, St Albans | 21/10/2015 | 2190 | | 3 |
| South Yarra, Ravenshall Prison, St Albans | 22/10/2015 | 810 | | 1 & 3 |
| South Yarra, Ravenshall Prison | 23/10/2015 | 550 | | 1 & 3 |
| South Yarra, Ravenshall Prison, Werribee | 26/10/2015 | 1900 | | 1 & 3 |
| Coburg, South Melbourne, Werribee Plaza | 27/10/2015 | 1150 | | 1 & 3 |
| Coburg, South Melbourne | 28/10/2015 | 1150 | | 1 & 3 |
| Altona, South Melbourne, Werribee | 29/10/2015 | 2020 | | 1 & 3 |
| Altona, Coburg, On-site (Stage 1 only) | 30/10/2015 | 1040 | | 1 & 3 |
| Coburg, South Melbourne, On-site (Stage 1 only) | 4/11/2015 | 740 | | 1 & 3 |
| St Albans, Coburg, South Melbourne, On-site (Stage 1 only) | 10/11/2015 | 1380 | | 1 & 3 |
| Ravenshall Prison, Ivanhoe, Laverton, On-site (Stage 1 only) | 16/11/2015 | 940 | | 1 & 3 |
| Ivanhoe, Ravenshall Prison, | 18/11/2015 | 2180 | | 1 & 3 |
| Melton, South Melbourne, Ravenshall Prison | 19/11/2015 | 3000 | | 3 |
| Coburg, South Melbourne, Ravenshall Prison | 20/11/2015 | 2880 | | 3 |
| Coburg | 23/11/2015 | 840 | | 3 |
| South Melbourne, Ravenshall Prison, on-site (Stage 1 only) | 24/11/2015 | 940 | | 1 & 3 |
| South Melbourne, Ravenshall Prison, on-site (Stage 1 only) | 25/11/2015 | 1340 | | 1 & 3 |
| South Melbourne, Ravenshall Prison, on-site (Stage 1 only) | 26/11/2015 | 1840 | | 1 & 3 |
| Ravenshall Prison, Niddrie | 27/11/2015 | 1680 | | 3 |
| Ravenshall Prison | 28/11/2015 | 600 | | 3 |

| Fill source | Dates observed | Estimated volume (m3) by Coffey | Volume (m3) | Stage placed |
|-------------------------------|----------------|---------------------------------|-------------|--------------|
| Galvin Park, Ravenhall Prison | 30/11/2015 | 2060 | | 3 & 4 |
| Ravenhall Prison | 1/12/2015 | 1460 | | 3 & 4 |
| Coburg, Ravenhall Prison | 2/12/2015 | 1810 | | 3 & 4 |
| South Yarra, St Albans | 8/12/2015 | 1100 | | 3 & 4 |
| Coburg | 11/12/2015 | 530 | | 3 & 4 |
| Coburg, St Albans | 15/12/2015 | 230 | | 3 & 4 |
| Ravenhall Prison, St Albans | 16/12/2015 | 1550 | | 3 & 4 |
| St Albans | 4/01/2016 | 60 | | 3 & 4 |
| St Albans | 5/01/2016 | 20 | | 4 |
| Coburg, St Albans | 6/01/2016 | 790 | | 3 & 4 |
| Coburg | 7/01/2016 | 1080 | | 3 & 4 |
| Coburg | 8/01/2016 | 200 | | 3 & 4 |

GEOTABTF09878AA - LITTLE GREEN - IMPORT MATERIAL SUMMARY (DRAFT)

| Fill source | Dates observed | Estimated volume (m3) by Coffey | Stage placed | Environmental report | Geotech report | Comment |
|---|----------------|---------------------------------|--------------|----------------------|----------------|---------|
| x | 1/05/2015 | x | x | | | |
| | 2/05/2015 | | | | | |
| x | 3/05/2015 | x | x | | | |
| Werribee Plaza, Point Cook | 4/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit | 5/05/2015 | 2500-3000 | 1 | | | |
| Epping, Werribee plaza, Point Cook, Truganina, Broadmedows, Tarneit | 6/05/2015 | 2500-3000 | 1 | | | |
| Epping, Werribee plaza, Point Cook, Truganina, Broadmedows, Tarneit | 7/05/2015 | x | 1 | | | |
| x | 8/05/2015 | x | 1 | | | |
| | 9/05/2015 | | | | | |
| x | 10/05/2015 | x | 1 | | | |
| Epping, Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, Preston | 11/05/2015 | x | 1 | | | |
| x | 12/05/2015 | x | 1 | | | |
| Epping, Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, Preston, Werribee Hospital | 13/05/2015 | 2900 | 1 | | | |
| x | 14/05/2015 | x | 1 | | | |
| | 15/05/2015 | | | | | |
| | 16/05/2015 | | | | | |
| Epping, Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, Preston, Werribee Hospital | 17/05/2015 | x | 1 | | | |
| x | 18/05/2015 | x | 1 | | | |
| Epping, Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, Preston, Werribee Hospital | 19/05/2015 | x | 1 | | | |
| x | 20/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook | 21/05/2015 | 1980 | 1 | | | |
| Tarneit, Broadmeadows | 22/05/2015 | x | 1 | | | |
| | 23/05/2015 | | | | | |
| Tarneit, Broadmeadows | 24/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 25/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 26/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 27/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 28/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 29/05/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 30/05/2015 | x | 1 | | | |
| | 31/05/2015 | | | | | |
| | 1/06/2015 | | | | | |
| x | 2/06/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 3/06/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 4/06/2015 | x | 1 | | | |
| | 5/06/2015 | | | | | |
| | 6/06/2015 | | | | | |
| | 7/06/2015 | | | | | |
| | 8/06/2015 | | | | | |
| | 9/06/2015 | | | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 10/06/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 11/06/2015 | x | 1 | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 12/06/2015 | x | 1 | | | |
| | 13/06/2015 | | | | | |
| | 14/06/2015 | | | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 15/06/2015 | x | 1 | | | |
| x | 16/06/2015 | x | 1 | | | |
| x | 17/06/2015 | x | 1 | | | |
| | 18/06/2015 | | | | | |
| | 19/06/2015 | | | | | |
| | 20/06/2015 | | | | | |
| | 21/06/2015 | | | | | |
| Werribee Plaza, Point Cook, Truganina, Broadmedows, Tarneit, *BMD sources | 22/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 23/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 24/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 25/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 26/06/2015 | x | 1 | | | |
| | 27/06/2015 | | | | | |
| | 28/06/2015 | | | | | |
| BMD roadworks (parallel road) | 29/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 30/06/2015 | x | 1 | | | |
| BMD roadworks (parallel road) | 1/07/2015 | x | 1 | | | |
| BMD roadworks (parallel road), local BMD project | 2/07/2015 | x | 1 | | | |
| BMD roadworks (parallel road), local BMD project | 3/07/2015 | x | 1 | | | |
| | 4/07/2015 | | | | | |
| | 5/07/2015 | | | | | |
| | 6/07/2015 | | | | | |
| | 7/07/2015 | | | | | |
| BMD roadworks (parallel road), local BMD project | 8/07/2015 | x | 1 | | | |

| | | | |
|--|------------|--------|-------|
| BMD roadworks (parallel road), local BMD project | 9/07/2015 | x | 1 |
| BMD roadworks (parallel road), local BMD project | 10/07/2015 | x | 1 |
| | 11/07/2015 | | |
| | 12/07/2015 | | |
| | 13/07/2015 | | |
| | 14/07/2015 | | |
| | 15/07/2015 | | |
| | 16/07/2015 | | |
| | 17/07/2015 | | |
| | 18/07/2015 | | |
| | 19/07/2015 | | |
| | 20/07/2015 | | |
| | 21/07/2015 | | |
| | 22/07/2015 | | |
| | 23/07/2015 | | |
| Wootten road (local BMD project) | 24/07/2015 | x | 1 & 2 |
| | 25/07/2015 | | |
| | 26/07/2015 | | |
| Wootten road (local BMD project) | 27/07/2015 | x | 2 |
| Wootten road (local BMD project) | 28/07/2015 | x | 2 |
| Wootten road (local BMD project) | 29/07/2015 | x | 2 |
| Ivanhoe, Ravenhall Prison | 30/07/2015 | 1640 | 2 |
| x | 31/07/2015 | x | 2 |
| | 1/08/2015 | | |
| | 2/08/2015 | | |
| x | 3/08/2015 | x | 2 |
| Werribee Plaza | 4/08/2015 | 2520 | 2 |
| x | 5/08/2015 | x | 2 |
| Werribee Plaza | 6/08/2015 | 1970 | 2 |
| Werribee Plaza | 7/08/2015 | 2300 | 2 |
| | 8/08/2015 | | |
| | 9/08/2015 | | |
| Werribee Plaza, Ivanhoe | 10/08/2015 | 1700 | 2 |
| Werribee Plaza, Ivanhoe | 11/08/2015 | 200 | 2 |
| Werribee Plaza, Ivanhoe | 12/08/2015 | 920 | 2 |
| Werribee Plaza, Ivanhoe, South Yarra (Landtrack) | 13/08/2015 | 840 | 2 |
| Werribee Plaza, Ivanhoe, South Yarra (Landtrack) | 14/08/2015 | 940 | 2 |
| | 15/08/2015 | | |
| | 16/08/2015 | | |
| Leakes roadworks | 17/08/2015 | 1534.5 | 1 & 2 |
| Leakes roadworks, Werribee Plaza, Essendon | 18/08/2015 | 2163 | 1 & 2 |
| Leakes roadworks, Werribee Plaza, Essendon | 19/08/2015 | 2704 | 2 |
| Leakes radworks, Werribee Plaza | 20/08/2015 | 3721 | 2 |
| Leakes roadworks, Ravenhall Prison | 21/08/2015 | 2620 | 2 |
| | 22/08/2015 | | |
| | 23/08/2015 | | |
| Werribee Plaza, South Yarra (Landtrack) | 24/08/2015 | 2530 | 2 |
| Werribee Plaza, Ivanhoe Prison | 25/08/2015 | 1330 | 2 |
| Glen Iris (Chappell street), Leakes roadworks | 26/08/2015 | 1000 | 2 |
| Glen Iris (Chappell street), Leakes roadworks | 27/08/2015 | 1000 | 2 |
| Glen Iris (Chappell street), Leakes roadworks | 28/08/2015 | 730 | 2 |
| | 29/08/2015 | | |
| | 30/08/2015 | | |
| South Yarra, Ranvenshall Prison, Wooten road | 31/08/2015 | 780 | 2 |
| Werribee Plaza, Ravenhall Prison | 1/09/2015 | 1740 | 2 |
| Werribee Plaza, South Yarra (Chapel street) | 2/09/2015 | 1430 | 2 |
| x | 3/09/2015 | x | x |
| x | 4/09/2015 | x | x |
| | 5/09/2015 | | |
| | 6/09/2015 | | |
| x | 7/09/2015 | x | x |
| | 8/09/2015 | | |
| x | 9/09/2015 | x | 2 |
| x | 10/09/2015 | x | 2 |
| | 11/09/2015 | | |
| | 12/09/2015 | | |
| | 13/09/2015 | | |
| | 14/09/2015 | | |
| | 15/09/2015 | | |
| | 16/09/2015 | | |
| | 17/09/2015 | | |
| | 18/09/2015 | | |
| | 19/09/2015 | | |
| | 20/09/2015 | | |
| | 21/09/2015 | | |
| | 22/09/2015 | | |

| | | | |
|---|------------|------|-------|
| | 23/09/2015 | | |
| x | 24/09/2015 | x | 3 |
| Ravenhall Prison | 25/09/2015 | 1250 | 3 |
| | 26/09/2015 | | |
| | 27/09/2015 | | |
| Ravenhall Prison | 28/09/2015 | 1000 | 3 |
| | 29/09/2015 | | |
| Ravenhall Prison | 30/09/2015 | 1500 | 3 |
| Ravenhall Prison | 1/10/2015 | 950 | 3 |
| | 2/10/2015 | | |
| | 3/10/2015 | | |
| | 4/10/2015 | | |
| | 5/10/2015 | | |
| Caroline Springs | 6/10/2015 | 150 | 3 |
| Werribee, Caroline Springs | 7/10/2015 | 210 | 3 |
| St Albans, Caroline Springs, | 8/10/2015 | 880 | 3 |
| St Albans, Caroline Springs, | 9/10/2015 | 820 | 3 |
| St Albans, Werribee | 10/10/2015 | 1500 | 3 |
| | 11/10/2015 | | |
| St Albans, Werribee | 12/10/2015 | 1400 | 3 |
| St Albans, Vinedex Sunshine | 13/10/2015 | 650 | 3 |
| St Albans, Vinedex Sunshine, Ravenhall Prison | 14/10/2015 | 2300 | 3 |
| St Albans, Werribee | 15/10/2015 | x | 3 |
| St Albans, Vinedex Sunshine | 16/10/2015 | x | 3 |
| | 17/10/2015 | | |
| | 18/10/2015 | | |
| x | 19/10/2015 | x | 3 |
| Vinedex Sunshine, St Albans | 20/10/2015 | 160 | 3 |
| Ravenhall Prison, St Albans | 21/10/2015 | 2190 | 3 |
| South Yarra, Ravenhall Prison, St Albans | 22/10/2015 | 810 | 1 & 3 |
| South Yarra, Ravenhall Prison | 23/10/2015 | 550 | 1 & 3 |
| | 24/10/2015 | | |
| | 25/10/2015 | | |
| South Yarra, Ravenhall Prison, Werribee | 26/10/2015 | 1900 | 1 & 3 |
| Coburg, South Melbourne, Werribee Plaza | 27/10/2015 | 1150 | 1 & 3 |
| Coburg, South Melbourne | 28/10/2015 | 1150 | 1 & 3 |
| Altona, South Melbourne, Werribee | 29/10/2015 | 2020 | 1 & 3 |
| Altona, Coburg, On-site (Stage 1 only) | 30/10/2015 | 1040 | 1 & 3 |
| | 31/10/2015 | | |
| | 1/11/2015 | | |
| | 2/11/2015 | | |
| | 3/11/2015 | | |
| Coburg, South Melbourne, On-site (Stage 1 only) | 4/11/2015 | 740 | 1 & 3 |
| | 5/11/2015 | | |
| | 6/11/2015 | | |
| | 7/11/2015 | | |
| | 8/11/2015 | | |
| On-site (Stage 1 only) | 9/11/2015 | | |
| St Albans, Coburg, South Melbourne, On-site (Stage 1 only) | 10/11/2015 | 1380 | 1 & 3 |
| On-site (Stage 1 only) | 11/11/2015 | | |
| On-site (Stage 1 only) | 12/11/2015 | | |
| On-site (Stage 1 only) | 13/11/2015 | | |
| | 14/11/2015 | | |
| | 15/11/2015 | | |
| Ravenhall Prison, Ivanhoe, Laverton, On-site (Stage 1 only) | 16/11/2015 | 940 | 1 & 3 |
| On-site (Stage 1 only) | 17/11/2015 | | 3 |
| Ivanhoe, Ravenhall Prison, | 18/11/2015 | | 1 & 3 |
| Melton, South Melbourne, Ravenhall Prison | 19/11/2015 | 3000 | 3 |
| Coburg, South Melbourne, Ravenhall Prison | 20/11/2015 | 2880 | 3 |
| | 21/11/2015 | | |
| | 22/11/2015 | | |
| Coburg | 23/11/2015 | 840 | 3 |
| South Melbourne, Ravenhall Prison, on-site (Stage 1 only) | 24/11/2015 | 940 | 1 & 3 |
| South Melbourne, Ravenhall Prison, on-site (Stage 1 only) | 25/11/2015 | 1340 | 1 & 3 |
| South Melbourne, Ravenhall Prison, on-site (Stage 1 only) | 26/11/2015 | 1840 | 1 & 3 |
| Ravenhall Prison, Niddrie | 27/11/2015 | 1680 | 3 |
| Ravenhall Prison | 28/11/2015 | 600 | 3 |
| | 29/11/2015 | | |
| Galvin Park, Ravenhall Prison | 30/11/2015 | 2060 | 3 & 4 |
| Ravenhall Prison | 1/12/2015 | 1460 | 3 & 4 |
| Coburg, Ravenhall Prison | 2/12/2015 | 1810 | 3 & 4 |
| South Yarra, St Albans | 3/12/2015 | 1310 | 4 |
| South Yarra, Ravenhall Prison | 4/12/2015 | 1760 | 4 |
| | 5/12/2015 | | |
| | 6/12/2015 | | |
| | 7/12/2015 | | |

| | | | |
|---|------------|------|-------|
| South Yarra, St Albans | 8/12/2015 | 1100 | 3 & 4 |
| Werribee Plaza, St Albans, Coburg | 9/12/2015 | 2370 | 4 |
| Werribee Plaza, St Albans, Coburg | 10/12/2015 | 1590 | 4 |
| Coburg | 11/12/2015 | 530 | 3 & 4 |
| | 12/12/2015 | | |
| | 13/12/2015 | | |
| Coburg, St Albans | 14/12/2015 | 630 | 4 |
| Coburg, St Albans | 15/12/2015 | 230 | 3 & 4 |
| Ravenhall Prison, St Albans | 16/12/2015 | 1550 | 3 & 4 |
| South Yarra, South Melbourne | 17/12/2015 | 1580 | 4 |
| Werribee Plaza, Essendon, South Melbourne, South Yarra, St Albans | 18/12/2015 | 5160 | 4 |
| | 19/12/2015 | | |
| | 20/12/2015 | | |
| Port Melbourne, South Yarra | 21/12/2015 | 1950 | 4 |
| Ravenhall Prison, South Melbourne | 22/12/2015 | 2020 | 4 |
| | 23/12/2015 | | |
| | 24/12/2015 | | |
| | 25/12/2015 | | |
| | 26/12/2015 | | |
| | 27/12/2015 | | |
| | 28/12/2015 | | |
| | 29/12/2015 | | |
| | 30/12/2015 | | |
| | 31/12/2015 | | |
| | 1/01/2016 | | |
| | 2/01/2016 | | |
| | 3/01/2016 | | |
| St Albans | 4/01/2016 | 60 | 3 & 4 |
| St Albans | 5/01/2016 | 20 | 4 |
| Coburg, St Albans | 6/01/2016 | 790 | 3 & 4 |
| Coburg | 7/01/2016 | 1080 | 3 & 4 |
| Coburg | 8/01/2016 | 200 | 3 & 4 |
| | 9/01/2016 | | |
| | 10/01/2016 | | |
| South Melbourne | 11/01/2016 | 430 | 4 |
| South Melbourne | 12/01/2016 | 750 | 4 |
| | 13/01/2016 | 0 | |
| South Yarra, Werribee | 14/01/2016 | 1120 | 4 |
| Ravenhall Prison | 15/01/2016 | 740 | 4 |
| | 16/01/2016 | | |
| | 17/01/2016 | | |
| Ravenhall Prison, South Melbourne | 18/01/2016 | 1050 | 4 |
| Ravenhall Prison, South Melbourne, South Yarra, onsite BMD | 19/01/2016 | 2210 | 4 |
| | 20/01/2016 | 0 | |
| Ravenhall Prison, South Yarra, onsite BMD | 21/01/2016 | 1350 | 4 |
| Ravenhall Prison | 22/01/2016 | 320 | 4 |
| | 23/01/2016 | | |
| | 24/01/2016 | | |
| | 25/01/2016 | | |
| | 26/01/2016 | | |
| Ravenhall Prison, St. Albans | 27/01/2016 | 2320 | 4 |
| | 28/01/2016 | 0 | |
| | 29/01/2016 | 0 | |
| | 30/01/2016 | | |
| | 31/01/2016 | | |
| | 1/02/2016 | | |
| Essendon, South Melbourne, South Yarra | 2/02/2016 | 1810 | 4 |
| Onsite BMD, Werribee, South Melbourne | 3/02/2016 | 1230 | 4 |
| Onsite BMD, St. Albans, South Melbourne | 4/02/2016 | 2990 | 4 |
| Onsite BMD, St. Albans, Boral processed St. Albans | 5/02/2016 | 1880 | 4 |
| | 6/02/2016 | | |
| BMD onsite | 8/02/2016 | 180 | 4 |
| Onsite BMD, St. Albans, South Melbourne, Werribee, Essendon | 9/02/2016 | 1490 | 4 |
| | 10/02/2016 | | |
| | 11/02/2016 | | |
| Onsite BMD, St. Albans, South Melbourne, Essendon | 12/02/2016 | 1240 | 4 |
| Essendon, onsite BMD, St. Albans | 15/02/2016 | 1120 | 4 |
| Essendon | 16/02/2016 | 1700 | 4 |
| Essendon, St. Albans | 17/02/2016 | 630 | 4 |
| Onsite BMD | 18/02/2016 | 350 | 4 |
| Onsite BMD | 19/02/2016 | 1640 | 4 |