



Appointment of PCA - Notice of Intention to commence work

NOT (C) (10) (Name of council (local government address)) Name QUEANBEYAN CITY COUNCIL Address KEITH DAVIES 257 CRAWFORD ST QUEANBEYAN ACT	NOT (C) (10) (Name of BCA certifier (local address)) Name BCA Certifiers Annette Owen Address 13 A Aintree Court Phillip ACT 2600
--	---

SECTION A - Development details

Address
LOT 4 GOOGONG ROAD
GOOGONG NSW 2620

Description of the building work
WATER RECYCLING PLANT

SECTION B - Development consent (DA) (Not applicable to CDD)

Name of council
Director Infrastructure (NSW government)

Date DC issued
Planning & Environment

DC number/identifier
MP08-0236 *modified 9/7/14*

SECTION C - Construction certificate (CC) or Compliance Development Certificate (CDC)

Name of certifying authority
BCA Certifiers Annette Owen

Date of approval
26/9/14

CC number/identifier
CC140503-1

SECTION D - Details of principal contractor or owner/builder

Principal contractor Owner/builder

Name
JOHN HOLLAND PTY

Address
LEVEL 3, 65 PIRRAMA ROAD
PYRMONT NSW 2001

Phone
02 9552 4288


Fax
02 9660 0410

Email
steve.merange@jhg.com.au

SECTION E - Compliance with conditions

I, **Annette Owen**
 (Insert name of PCA)

confirm that all conditions of the above development consent that are required to be satisfied prior to the work commencing have been satisfied.

Signed by the PCA


Date
26/9/14

SECTION F - Notice of commencement

The building described above is intended to commence on* (*Note: Not less than 2 business days from the date of the notice)
28/09/2014

SECTION G - Details of person giving notice of PCA appointment & notice to commence work


Name (the person having the benefit of the development consent)
STEPHEN MERANGE

Address
303/1 SYLVAN AVE.
BALGOWLAH NSW 2093

Phone
0420 395 388

Fax

Email
steve.merange@jhg.com.au

Signature


Date
22/09/2014

CONSTRUCTION CERTIFICATE

CERTIFICATE NO: CC140503-1

Date of Certificate: 26 September 2014

Description of the Proposed development: **Bioreactor**
Associated with Water Recycling Plant

Classification under the *Building Code of Australia*: 10b

APPLICANT

Name: Mr S Merange
Address: John Holland Pty Ltd
303/1 Sylvan Ave
BALGOWLAH NSW 2093

PROPERTY (The Land)

Address: Lot 4 Googong Dam Road GOOGONG

Lot/Sec/DP: lot 4 DP 1179941

DEVELOPMENT CONSENT


Development Consent Number: MP 08-0236

Date of Consent: 24/11/2011 modified 09/07/14

Consent authority: NSW Planning & Environment Director of
Infrastructure Projects as a delegate for the Minister
for Planning

CERTIFYING AUTHORITY

Name: Annette Owen

Signature: 

Accreditation No: **BPB 1771**

Accred: **Building Professionals Board**

CERTIFICATION

Annette Owen of BCA Certifiers Australia Pty Ltd certifies

That work completed in accordance with the documentation accompanying the application for this certificate (with such modifications, if any, verified by me as may be shown on that documentation) will comply with the requirements of the *Environmental Planning & Assessment Regulation 2000* as referred to in s.81A(5) of the *Environmental Planning & Assessment Act 1979*.

The documents listed below accompanied the application for this certificate.

Note: The certificate is to be endorsed upon all relevant plans and specifications.

ATTACHMENTS

(Tick as appropriate)

- Schedule of Approved Plans and Specifications
- The conditions of the certificate
- Fire Safety Schedule

SCHEDULE OF APPROVED PLANS AND SPECIFICATIONS

	Prepared By
Architectural Plans	Site Plan MWH ref no: 83500349-01-001G102 dated 11/08/14
Structural Plans	MWH ref no: 83502156-01-G003-4 S003-5 100101 103 -107 109 dated 19/09/14

Inspections

The builder is to notify BCA Certifiers upon reaching each inspection stage outlined below by telephoning 62851199. **The builder is not to proceed beyond an inspection stage until written approval to proceed has been given by BCA Certifiers.**

The stages are:

- After excavation for, and prior to the placement of any footings.
- Prior to the pouring of any in-situ reinforced concrete building element.
- Prior to the covering of any stormwater drainage connections.
- After the building work has been completed and prior to any occupation certificate being issued in relation to the building.

NOTES


1. REFER TO 8350034-01-001-G003 FOR CRITICAL YARD PIPING.
2. CONTOURS SHOWN ARE FOR EXISTING GROUND LEVELS.
3. DIMENSIONS ARE INDICATIVE ONLY
4. NOT USED
5. RETAINING WALL TO VARY IN HEIGHT TO MATCH EXISTING GROUND LEVEL
6. NOT USED
7. LOCATION AND HEIGHT OF VENT STACK TO BE CONFIRMED
8. GL GOVERNED BY PERMEATE PUMP AND MEMBRANE RECIRC PUMP SUCTION HYDRAULICS
9. ALL LEVELS ARE INDICATIVE ONLY
10. AREA & LOCATION LIGHTING TO BE ORIENTATED AWAY FROM SURROUNDING DEVELOPMENT & LOCATED AS CLOSE TO GROUND AS POSSIBLE TO MINIMISE LIGHT POLLUTION.
11. NOT ALL AREA PROCESS UNITS HAVE BEEN SHOWN FOR CLARITY. REFER TO REFERENCE GENERAL ARRANGEMENT DRAWINGS.
12. REFER DRG 83500349-01-001-G003.
13. CRANE PADS DESIGNED FOR TADANO GT-550E 55 TON CAPACITY HYDRAULIC TRUCK CRANE.
14. ALL ROADS ARE SEALED AT STAGE AB C/W STANDARD KERB & GUTTER WITH DRAINAGE TO STORMWATER SYSTEM. AUSTRROADS TURNING CIRCLE BASED ON 5 ARTICULATED 19M SEMITRAILER CB3
15. THIS DRAWING IS TO BE READ IN CONJUNCTION WITH THE FOLLOWING DRAWINGS: 83500349-01-001-G102 & G103 AND 83500349-01-001-G001 TO G017
16. NOT USED
17. MEMBRANE CASSETTE LAYDOWN AREA WATER RETAINING CONCRETE SLAB DRAINS TO FIRST FLUSH
18. NOT USED
19. NOT USED
20. WASTEWATER MODELLING OF ULTIMATE DEVELOPMENT INDICATE A POTENTIAL NEED FOR A TOTAL OF 2800HL OF STORAGE.
21. NOT USED.
22. EXPOSED FACE TO BE STABILISED BEHIND SHOTCRETE
23. PROVIDE LAYBACK KERB
24. LANDSCAPE WITH NATIVE SHRUBERY
25. LANDSCAPE AS LAWN
26. PROVIDE BUNDED CONCRETE SLAB DRAINING TO FIRST FLUSH TANK
27. NOT USED
28. FINISH OFF WITH CRUSHED AGGREGATE OVER COMPACTED ROADBASE
29. ALL TEMPORARY BATTERS CREATED AS PART OF STAGE AB WORKS SHALL BE STABILISED WITH STABILISATION MEASURES WITH A DESIGN LIFE OF 20 YEARS
30. FOR SITE SECURITY AND CCTV REQUIREMENTS REFER TO SPECIFICATION
31. ACCESS TO ALL ELEVATED STRUCTURES SHALL BE RESTRICTED BY LOCKABLE SWING GATE COMPLETE WITH SIGNAGE
32. 1200x600x1200H SERVICE MAIN PROTECTION KIOSK (LY SIDE)
33. SECURITY LIGHTING TO BE PROVIDED AT AGREED LOCATIONS COMPLETE WITH INFRA RED DETECTION.
34. FOR PERSONNEL ACCESS GATES REFER DRAWING 83500349-01-001-C002

ORIGINAL SIZE A1

DO NOT SCALE - IF IN DOUBT, ASK

SCALE 1:250

BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771



STAGE D PLAN
SCALE 1:250

NOT FOR CONSTRUCTION

REV	DESCRIPTION	DRN	CHK	APP	DATE
0A	ISSUED FOR DETAILED DESIGN REPORT				
0	ISSUED FOR TENDER				
C	DRAFT ISSUE FOR TENDER				
D	DRAFT ISSUE FOR TENDER				
A	ISSUED FOR REVIEW				

REV	DESCRIPTION	DRN	CHK	APP	DATE
AG	SC	SC	11.08.14		
TS	RV	TB	17.02.14		
PS	CS	CS	14.10.13		
PS	PC	PC	30.09.13		
PS	PC	CS	12.08.13		

MWH **GOOGONG**

WATER RECYCLING PLANT
GOOGONG TOWNSHIP
STAGE AB LAYOUT PLAN

Status Stamp	FOR TENDER
Date Stamp	11.08.14
Scales	AS SHOWN
Drawing No	83500349-01-001-G102
Rev	0A



REPORT ALL INCIDENTS TO THE ENVIRONMENT MANAGER

RELEVANT TOOLBOXES/TRAINING TO BE COMPLETED

1. Erosion and Sediment Control
2. Air Quality
3. Cultural Heritage
4. Noise and Vibration
5. Spill Response

Have you attended the above toolbox talks?

CONTACTS

Project Environmental Manager:
Sen Keomongkhoun—0459 809 201

Supervisor:
David Penno— 0427 055 016

Project Manager:
Steve Merange— 0420 395-388

Do not enter any area outside of the project boundary

Overarching Controls

- Place all spill kits in locations as per this SEP map
- Turn off all plant when not in use
- Segregate, recycle and minimise waste
- Keep to designated access roads and speed limits
- Work inside of approved hours
- Minimise use of plant/equipment near residents
- All plant and equipment must be clean on arrival—free of weeds and seeds
- Notify the project manager of any complaints received
- No mud to be tracked outside the site area

Flora and Fauna

- No clearing outside project boundary
- No clearing within No Go areas unless approved
- Minimise disturbance areas
- Report injured fauna to PER
- Progressively revegetate disturbed areas

Concrete Works

- Washout at designated areas only (area to be bunded and lined)

Excavation & Trenching

- Use dust suppression measures
- Repair any damaged erosion and sediment controls
- Segregate and stockpile significantly different material
- Imported material must be verified clean, weed and ASS free
- Clearly sign areas of contamination
- Notify Environment Manager of any unusual finds (odours, discoloured soil, asbestos, remains, suspected artefacts)
- No dewatering or pumping without Environment Manager approval
- No works within No Go areas

Incident Response

- Spills: Control source, contain spill, clean up, dispose of waste, Restock spill kits
- Report all incidents to supervisor

Hazardous Substances

- Place generators in bunds— refuel at designated areas only
- Store all chemicals in bunded storage
- Segregate all contaminated and regulated waste
- Collect all waste dockets/waste transport certificates and forward to Environment Manager
- Obtain approval from PER prior to bringing hazardous substances on site





Key Environmental Risks & Controls

No works or access is permitted outside the project boundary

SURFACE AND GROUND WATER:

- Hazardous substances must be stored in accordance with the relevant regulations
- No water to be pumped without a permit

SOIL AND LAND:

- Stockpiles to be stabilised
- ERS/ED controls to be installed as per this SEP

FLORA AND FAUNA:

- No vegetation to be cleared without a permit
- Any fauna sightings to be reported to the Environment Manager

HERITAGE:

- Unexpected finds to be reported immediately and works to cease

AIR QUALITY:

- Dust suppression measures must be used to prevent impacting nearby residents

NOISE AND VIBRATION:

- Working hours are 7am to 6pm M-F; 8am—1pm Sat
- No works Sundays or Public Holidays
- No works outside these areas
- No idling or parking outside residential properties

TRAFFIC:

- Parking only within designated areas
- Approved heavy vehicle routes to be used

WASTE:

- All waste to be put in bins provided

ABN: 58 119 755 734

CONSTRUCTION CERTIFICATE

CC140503-1
26 September 2014

Principal Certifying Authority
Annette Owen BPB1771

Legend

- Project Boundary
- Sensitive Receiver
- Water Course
- Site Office and Amenities
- Workshop and Storage
- Parking
- Stabilised Site Access
- Hazardous Chemical Store
- Heritage Site
- Spill Kit
- Sediment Basin
- Topsoil-Stockpile
- Fill Stockpile
- Sediment Fence
- Flow Direction
- Weather Station
- Laydown Area
- Googong Fore shores Area
- No Access

N
Not to scale

Position & Name	Signature	Date
Project Manager Steve Merange		
Supervisor David Penno		
Construction Mgr Sarah McNish		
Environment Mgr Sen Keomongkhoun		

GENERAL

- G1. THESE DRAWINGS SHALL BE READ IN CONJUNCTION WITH ALL OTHER DRAWINGS AND SPECIFICATIONS AND WITH SUCH OTHER WRITTEN INSTRUCTIONS AS MAY BE ISSUED DURING THE COURSE OF THE CONTRACT. ANY DISCREPANCY SHALL BE REFERRED TO THE SUPERINTENDENT BEFORE PROCEEDING WITH THE WORK.
- G2. ALL MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE WITH THE RELEVANT AND CURRENT SAA CODES, AND WITH THE BY-LAWS AND ORDINANCES OF THE RELEVANT BUILDING AUTHORITIES EXCEPT WHERE VARIED BY THESE DRAWINGS AND THE SPECIFICATION.
- G3. ALL SETOUT DIMENSIONS SHOWN SHALL BE VERIFIED BY THE CONTRACTOR ON SITE BEFORE WORK COMMENCES. DRAWINGS SHALL NOT BE SCALED FOR DIMENSIONS.
- G4. DURING CONSTRUCTION THE STRUCTURE SHALL BE MAINTAINED IN A STABLE CONDITION AND NO PART SHALL BE OVERSTRESSED. TEMPORARY BRACING, BATTERS AND MEANS OF FLOATATION PREVENTION FOR INGROUND TANKS SHALL BE PROVIDED BY THE CONTRACTOR TO KEEP THE WORKS AND EXCAVATIONS STABLE AT ALL TIMES. THE DESIGN AND INSTALLATION OF TEMPORARY WORKS IS THE RESPONSIBILITY OF THE CONTRACTOR.
- G5. ALL DIMENSIONS ARE IN MILLIMETRES. ALL LEVELS ARE IN METRES AND ARE TO AUSTRALIAN HEIGHT DATUM (AHD). CO-ORDINATES ARE TO MGA (MAP GRID OF AUSTRALIA)
- G6. ALL IN GROUND STRUCTURES/PITS SUBJECT TO UPLIFT FORCES SHALL BE MAINTAINED IN STABLE CONDITION DURING CONSTRUCTION AND PRIOR TO BACKFILLING AROUND THE STRUCTURES.
- G7. NOMINATION OF PROPRIETARY ITEMS DOES NOT INDICATE PREFERENCE AND ONLY INDICATES THE REQUIRED PROPERTIES/STANDARD. ALTERNATIVES HAVING SIMILAR PROPERTIES MAY BE OFFERED FOR APPROVAL.

SITE PREPARATION AND FOUNDATIONS

- F1. FOR SITE SOIL CONDITIONS AND RECOMMENDATIONS FOR EARTHWORKS, TEMPORARY SLOPES ETC. REFER TO GEOTECHNICAL INVESTIGATION REPORT BY DOUGLAS PARTNERS- PROJECT 46285.05 DATED JULY 2013.
- F2. THE FOUNDATION MATERIAL SHALL BE INSPECTED AND APPROVED BY THE GEOTECHNICAL ENGINEER FOR THE ALLOWABLE CAPACITY AND SUITABILITY FOR CONSTRUCTION PRIOR TO PLACING REINFORCEMENT OR CONCRETE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LIASING WITH THE GEOTECHNICAL ENGINEER TO ORGANISE INSPECTIONS AS NECESSARY.
- F3. WHERE EXCAVATED SURFACES REQUIRED TO SUPPORT FOUNDATIONS HAVE BECOME SOFTENED OR LOOSENED DUE TO ADVERSE WEATHER, GROUND SEEPAGE OR OTHER CAUSES, ALL SUCH SOFT OR LOOSE MATERIAL SHALL BE REMOVED DOWN TO ACCEPTABLE BEARING AND BE REPLACED IMMEDIATELY WITH A LAYER OF CONCRETE BLINDING.
- F4. ALL FOOTING EXCAVATIONS SHALL BE MAINTAINED FREE OF WATER BY PROVISION OF RELIEF DRAINS, OR DRAINAGE TO SUITABLE COLLECTION SUMPS FOR REMOVAL BY PUMPING OR MANUAL MEANS.
- F5. THE GEOTECHNICAL ENGINEER SHALL INSPECT BATTERS AND ADJUST SLOPES AS NECESSARY DURING CONSTRUCTION TO ENSURE STABILITY IS MAINTAINED WITH THE DESIRED FACTOR OF SAFETY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LIASING WITH THE GEOTECHNICAL ENGINEER TO ORGANISE INSPECTIONS AS NECESSARY.
- F6. FOUNDATION LEVELS AS SHOWN ON THE DRAWINGS SHALL NOT BE VARIED OR CHANGED WITHOUT THE APPROVAL OF THE SUPERINTENDENT.
- F7. UNLESS NOTED OTHERWISE, AS SOON AS PRACTICABLE THE COMPACTED FORMATION SHALL BE SEALED WITH A 50mm THICK MIN LAYER OF BLINDING CONCRETE.
- F8. UNLESS SHOWN OTHERWISE ON DRAWINGS A 0.2mm THICK POLYTHENE MOISTURE BARRIER FORTICON OR EQUAL APPROVED LAPPED 200mm AND TAPED AT JOINTS SHALL BE PROVIDED BETWEEN THE BLINDING CONCRETE AND THE STRUCTURAL CONCRETE.
- F9. WHERE INDICATED ON DRAWING, SLABS MAY BE CAST ON 50mm MINIMUM THICK COMPACTED SAND WITH A MOISTURE BARRIER (DESCRIBED IN F8. ABOVE) BETWEEN THE SAND AND SLAB.
- F10. DO NOT USE HEAVY COMPACTION EQUIPMENT (GREATER THAN 1 TONNE STATIC WEIGHT) WITHIN 2 METERS OF ANY BURIED STRUCTURE.

RETAINING WALLS - BACKFILLING

- B1. COMPACTION OF FILL WITHIN 2m OF THE BACKFACE OF ALL RETAINING WALLS SHALL BE RESTRICTED TO HAND OPERATED VIBRATING ROLLERS OR TAMPING BY HAND. HEAVY VIBRATING EQUIPMENT SHALL NOT BE USED WITHIN A DISTANCE OF 2m MINIMUM FROM THE BACKFACE OF ALL RETAINING WALLS UNLESS NOTED OTHERWISE.
- B2. THE FILTER MATERIAL TO SUB-SOIL DRAINS BEHIND RETAINING WALLS SHALL BE AN APPROVED CLEAN, NON-PLASTIC, FREE DRAINING, GRADED GRANULAR MATERIAL, WITH A D85 SIZE GREATER THAN THE DIAMETER OF THE DRAIN PIPE PERFORATIONS.
- B3. THE SUB-SOIL DRAINS BEHIND RETAINING WALLS SHALL BE WRAPPED WITH AN APPROVED GEOTEXTILE MEMBRANE.
- B4. ALL SUBSOIL DRAINS ARE TO BE CONNECTED TO DISCHARGE POINTS BEFORE BACKFILLING OF THE RETAINING WALL COMMENCES.
- B5. BACKFILL WITHIN A MINIMUM OF 300mm OF THE BACK FACE OF ANY RETAINING WALL SHALL BE AN APPROVED NON-PLASTIC, FREE DRAINING GRAVEL MATERIAL, FREE OF DELETERIOUS AND ORGANIC MATTER UNLESS NOTED OTHERWISE.

CONCRETE

- C1. ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS 3600 & AS 3600 SUPPLEMENT, AS 3735 & SUPPLEMENT, AS 1379:1997 & SUPPLEMENT, EXCEPT WHERE VARIED BY THE SUB CONTRACT DOCUMENTS.
- C2. CONCRETE SHALL BE FROM AN APPROVED SOURCE AND SHALL COMPLY WITH THE REQUIREMENTS OF THE PROJECT SPECIFICATIONS AND STANDARDS REFERRED TO THEREIN.
- C3. CONCRETE SHALL BE SUPPLIED ON A PERFORMANCE BASIS TO THE CONCRETE GRADES NOTED ON THE DRAWINGS.
- C4. CONCRETE MIX DESIGN, INCLUDING PROPORTIONS OF ADDITIVES AND CEMENTITIOUS REPLACEMENT MATERIALS, SHALL BE SUBMITTED TO THE SUPERINTENDENT FOR APPROVAL 2 WEEKS PRIOR TO THE PLACEMENT.
- C5. UNLESS NOTED OTHERWISE CONCRETE GRADES SHALL BE AS FOLLOWS

ELEMENT	GRADE
MASS CONCRETE - FOR OVER-BREAK, BLINDING CONC. AND OVER-EXCAVATION.	N15
PIPELINE THRUST (ANCHOR) BLOCK, PIPELINE ENCASEMENT, SCREEDING & BENCHING, KERB, GUTTER & ROAD FOOTPATH PAVEMENT	N25
WATER RETAINING STRUCTURES.	S40
PILE SHAFT (MIN GR)	N40
ALL OTHER REINFORCED CONCRETE STRUCTURES NOT SPECIFIED ABOVE	N32

ALLOWABLE SLUMP 80mm TO 120mm : +/- 20mm

- C6. CONCRETE MIX GRADE S40:

MIX	S40
CEMENT TYPE	SR/SL
MINIMUM BINDER CONTENT (kg/m ³)	450
MAXIMUM AGGREGATE SIZE (mm)	20
MAXIMUM WATER BINDER RATIO	0.42
MINIMUM CHARACTERISTIC STRENGTH AT 28 DAYS (MPa)	40
MAXIMUM DRYING SHRINKAGE AT 56 DAYS	600x10 ⁻⁶
MAXIMUM FLY ASH CONTENT OF TOTAL BINDER (%)	25%

- C7. CONCRETE COVER TO REINFORCEMENT SHALL BE AS SHOWN ON THE DRAWINGS. MAINTAIN COVER TO ALL REINFORCEMENT AT CHAMFERS, DRIP GROOVES, REGLETS, CHASES AND THE LIKE.
- C8. SIZES OF CONCRETE ELEMENTS SHOWN ON THE DRAWINGS DO NOT INCLUDE THICKNESSES OF APPLIED FINISHES.
- C9. THE FINISHED CONCRETE SHALL BE A DENSE HOMOGENEOUS MASS, COMPLETELY FILLING THE FORMWORK, THOROUGHLY EMBEDDING THE REINFORCEMENT AND FREE OF ANY STONE POCKETS OR VOIDS. CONCRETE SHALL BE VIBRATED BY MECHANICAL VIBRATORS DURING PLACEMENT.
- C10. ALL FORMED EXPOSED EDGES AND RE-ENTRANT CORNERS SHALL BE CHAMFERED OR FILLETED 20mm UNLESS NOTED OTHERWISE. DRIP GROOVES SHALL BE PROVIDED IN SOFFITS OF ALL BEAMS AND SLABS TO THE PERIMETER OF THE BUILDING.
- C11. NO PENETRATIONS, CHASES OR TEMPORARY FIXTURES OTHER THAN THOSE SHOWN ON THE DRAWINGS ARE PERMITTED IN THE CONCRETE MEMBERS WITHOUT PRIOR APPROVAL OF THE SUPERINTENDENT.
- C12. CONDUITS, PIPES, ETC. SHALL ONLY BE LOCATED IN THE MIDDLE ONE THIRD OF SLAB DEPTH AND SPACED AT NOT LESS THAN 3 DIAMETERS.
- C13. CONSTRUCTION JOINTS SHALL BE PROPERLY FORMED AND USED ONLY WHERE SHOWN ON THE DRAWINGS OR SPECIFICALLY APPROVED BY THE SUPERINTENDENT. CONCRETE SURFACES AGAINST WHICH NEW CONCRETE IS TO BE PLACED SHALL BE CLEAN, FREE OF ALL LAITANCE, AND BE DAMPENED DOWN PRIOR TO PLACING NEW CONCRETE.
- C14. ALL CONCRETE INTERFACES ARE TO BE ROUGHENED TO A MINIMUM AMPLITUDE OF 5mm, TO ENSURE SATISFACTORY BOND BETWEEN INSITU CONCRETE AND PRECAST CONCRETE OR BETWEEN DIFFERENT POURS OF INSITU CONCRETE UNLESS NOTED OTHERWISE.
- C15. ALL PROPRIETARY FIXINGS TO CONCRETE MEMBERS (eg CHEMICAL ANCHORS) SHALL BE INSTALLED STRICTLY IN ACCORDANCE WITH THE FIXING MANUFACTURER'S RECOMMENDATIONS.

CONCRETE (CONT)

- C16. CHEMICAL ANCHORS FOR FIXINGS TO CONCRETE SHALL BE AS SHOWN ON THE DRAWINGS.
- C17. ALL CONCRETE, INCLUDING SLABS ON GROUND & FOOTINGS, SHALL BE COMPACTED USING VIBRATION EQUIPMENT AS FOLLOWS :-
 - A - FOR SLABS USE IMMERSION TYPE VIBRATORS VERTICALLY, IN OVERLAPPING SPOT PATTERN AND/OR VIBRATING SCREED.
 - B - FOR ALL OTHER ELEMENTS USE IMMERSION TYPE VIBRATOR VERTICALLY. VIBRATION IN EACH LOCATION SHOULD CONTINUE UNTIL AIR BUBBLES CEASE TO APPEAR (GENERALLY AFTER 20-30 SECONDS).
- C18. CURING OF CONCRETE IN WATER RETAINING STRUCTURES SHALL BE BY KEEPING SURFACES CONTINUOUSLY WET FOR A PERIOD OF 10 DAYS OR UNTIL 75% OF CONCRETE 28 DAY STRENGTH IS ATTAINED (WHICHEVER IS LONGER), AND PREVENTION OF LOSS OF MOISTURE FOR A TOTAL OF 14 DAYS FOLLOWED BY GRADUAL DRYING OUT. CURING OF HORIZONTAL SURFACES SHALL BE ACHIEVED BY USING SEALED POLYTHENE SHEETING OVER A WET SURFACE OR BY PONDING. IF ELEMENTS ARE TO BE CURED BY LEAVING FORMWORK IN PLACE, THE FORMWORK SHALL BE KEPT WET CONTINUOUSLY AND EXPOSED SURFACES SHALL BE KEPT COVERED. CURING MUST COMMENCE IMMEDIATELY AFTER PLACING AND FINISHING CONCRETE.
- C19. CURING COMPOUNDS SHALL NOT BE USED ON THE BIOREACTOR STRUCTURE. CURING COMPOUNDS MAY BE USED ON OTHER STRUCTURES IN LIEU OF WET CURING PROVIDED THAT CURING IS CARRIED OUT FOR A MINIMUM OF 14 DAYS AND THE REQUIREMENTS OF THE SPECIFICATION ARE STRICTLY OBSERVED.
 - A ON FORMED SURFACES, THE CONCRETE SURFACE SHALL BE WETTED IMMEDIATELY AFTER STRIPPING AND THE COMPOUND APPLIED AS SOON AS THE FREE WATER HAD EVAPORATED.
 - B THE COMPOUND SHALL BE APPLIED UNIFORMLY IN AT LEAST TWO APPLICATIONS AT RIGHT ANGLES TO EACH OTHER, SO AS TO ACHIEVE A COMPLETE UNIFORM COVER, IN ACCORDANCE WITH THE MANUFACTURER'S INSTRUCTIONS.
- C20. CONCRETE SHALL NOT BE PLACED IF THE AMBIENT TEMPERATURE IS BELOW 5°C OR ABOVE 35°C. THE CONCRETE TEMPERATURE AT THE POINT OF DISCHARGE SHALL NOT BE LESS THAN 10°C OR MORE THAN 32°C. WHEN THE AMBIENT TEMPERATURE IS EXPECTED TO FALL BELOW 5°C IN THE 24 HOURS AFTER PLACEMENT, ALL EXPOSED SURFACES SHALL BE PROTECTED AGAINST COLD WITH INSULATION MATS FOR A MINIMUM PERIOD OF 48 HOURS. FOR WALL FACES WITH PLYWOOD FORMWORK, NO PROTECTIVE MEASURES WILL BE REQUIRED.
- C21. COMPLIANCE TESTING AND SAMPLING OF CONCRETE SHALL BE IN ACCORDANCE WITH AS 3600, AS 1379, AS 1012, AND THE SPECIFICATION.
- C22. FOR PROTECTIVE COATINGS TO INTERNAL CONCRETE SURFACES OF LIQUID RETAINING STRUCTURES REFER TO WORKING DRAWINGS. WHERE INDICATED ON DRAWINGS, THE INTERNAL SURFACES OF STRUCTURES (SURFACES WITH EXPOSURE CLASSIFICATION D; AS PER AS 3735 TABLE 4.2) SHALL BE PROVIDED WITH A PROTECTIVE COATING.

FORMWORK


- K1. ALL FORMWORK MATERIALS, WORKMANSHIP AND STRIPPING OF FORMWORK SHALL BE IN ACCORDANCE WITH AS 3600 AND AS 3610 INCLUDING ALL AMENDMENTS AND SUPPLEMENTS.
- K2. FORMWORK SHALL NOT BE STRIPPED OR BACKPROPS REMOVED UNTIL THE CONCRETE IS SUFFICIENTLY CURED TO SUPPORT THE DESIGN LOADS WITHOUT DISTORTION OR CRACKING.
- K3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN, CERTIFICATION, CONSTRUCTION AND PERFORMANCE OF ALL FORMWORK AND FALSEWORK.
- K4. THE FORMWORK SHALL NOT BE DESIGNED TO RELY ON SUPPORT FROM THE PERMANENT STRUCTURES UNLESS PRIOR APPROVAL HAS BEEN GRANTED.

WATERSTOPS


- W1. UNLESS OTHERWISE INDICATED ON DRAWINGS ALL CENTRALLY AND EXTERNALLY PLACED WATERSTOPS SHALL BE PVC SUPERCASST WATERSTOPS BY PARCHEM OR APPROVED EQUIVALENT.
- W2. HYDROPHILIC WATERSTOPS, WHERE SHOWN ON DRAWINGS SHALL BE HYDROTITE (CJ-0725-3K) SUPPLIED BY PARCHEM OR APPROVED EQUIVALENT

REINFORCEMENT

- R1. REINFORCEMENT IS REPRESENTED DIAGRAMMATICALLY AND NOT NECESSARILY IN TRUE PROJECTION
- R2. THE FOLLOWING ABBREVIATIONS HAVE BEEN USED IN THE STRUCTURAL DRAWINGS
 - T DENOTES TOP LAYER
 - B DENOTES BOTTOM LAYER
 - T2 DENOTES TOP LAYER LAID SECOND
 - T1 DENOTES TOP LAYER LAID FIRST
 - B2 DENOTES BOTTOM LAYER LAID SECOND
 - B1 DENOTES BOTTOM LAYER LAID FIRST
 - EF DENOTES EACH FACE
 - EW DENOTES EACH WAY
 - NF DENOTES NEAR FACE
 - FF DENOTES FAR FACE
 - V DENOTES VERTICAL
 - H DENOTES HORIZONTAL
 - C DENOTES CENTRALLY PLACED
- R3. REINFORCEMENT SYMBOLS:-
 - N DENOTES GRADE 500N DEFORMED BARS IN ACCORDANCE WITH AS/NZ4671;
 - SL DENOTES GRADE 500L DEFORMED WELDED WIRE MESH TO AS/NZS 4671.
 - LTM DENOTES GRADE 500L DEFORMED WIRE TRENCH MESH TO AS/NZS4671.



- R4. ALL REINFORCEMENT FABRIC/WELDED WIRE MESH SHALL BE SUPPLIED AS FLAT SHEETS.



- R5. FABRIC/WELDED WIRE MESH SHALL BE LAPPED 2 TRANSVERSE WIRES PLUS 25mm.
- R6. REINFORCING MESH SHALL NOT BE PULLED INTO POSITION THROUGH THE WET CONCRETE.
- R7. REINFORCEMENT CHAIRS SHALL BE PLASTIC OR APPROVED CONCRETE CHAIRS WHICH ARE COMPATIBLE WITH THE RELEVANT CONCRETE GRADE. SLAB REINFORCEMENT SHALL BE FIRMLY SUPPORTED ON SUCH CHAIRS AT NO GREATER THAN 750mm CENTRES BOTH WAYS. THE USE OF CHAIRS IN THE SUPPORT OF WALL REINFORCEMENT SHALL BE LIMITED TO THAT REQUIRED TO ENSURE THAT THE CONCRETE COVER REQUIREMENTS ARE MET.
- R8. WELDING OF REINFORCEMENT IS NOT PERMITTED UNLESS SHOWN ON DRAWINGS OR APPROVED IN WRITING BY THE SUPERINTENDENT. WELDING OF REINFORCEMENT WHERE SHOWN/APPROVED SHALL COMPLY WITH AS1554.3
- R9. SPLICES IN THE REINFORCEMENT SHALL BE MADE ONLY IN THE POSITIONS SHOWN. THE WRITTEN APPROVAL OF THE SUPERINTENDENT SHALL BE OBTAINED FOR ANY OTHER SPLICES.
- R10. REINFORCEMENT SHALL BE LAPPED ONLY IN THE LOCATIONS SHOWN ON THE DRAWINGS OR AS OTHERWISE APPROVED BY THE SUPERINTENDENT. WHERE THE LAP LENGTH IS NOT SHOWN IT SHALL BE SUFFICIENT TO DEVELOP THE FULL STRENGTH OF THE REINFORCEMENT. BAR LAP LENGTHS SHALL BE AS SHOWN BELOW UNLESS NOTED OTHERWISE :-

BAR Ø	HORIZONTAL BARS WITH MORE THAN 300mm OF CONCRETE CAST BELOW THE BAR		ALL OTHER BARS	
	f'c = 32MPa	f'c = 40MPa	f'c = 32MPa	f'c = 40MPa
10	500	450	375	350
12	600	525	450	450
16	800	725	625	600
20	1050	925	800	750
24	1300	1150	1000	900
28	1550	1400	1200	1075
32	1850	1650	1425	1275

- R11. REBENDING OF REINFORCEMENT BY MECHANICAL OR ANY OTHER MEANS IS NOT PERMITTED WITHOUT THE APPROVAL OF THE SUPERINTENDENT.
- R12. MECHANICAL SPLICES SHALL ONLY BE USED WHERE APPROVED BY THE SUPERINTENDENT.

BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771

REV	APPROVED FOR CONSTRUCTION	REVISIONS	DATE	PROF REGISTRATION	Client	Project Name	Status Stamp
1	MWS	AD	SC	19.09.14	MWH	GOOGONG WATER RECYCLING PLANT STAGE AB	FOR CONSTRUCTION
					Client	GOOGONG	Date Stamp: 19.09.14
					GENERAL NOTES		Scales
					SHEET 1 OF 2		Drawing No: 83502156-01-001-G.003
							Rev: 1

ORIGINAL SIZE A1

REINFORCED AND UNREINFORCED MASONRY

- M1. REINFORCED MASONRY SHALL COMPLY WITH THE REQUIREMENTS OF THE PROJECT SPECIFICATIONS AND STANDARDS REFERRED TO THEREIN.
- M2. UNLESS NOTED OTHERWISE, BLOCKS SHALL HAVE A MINIMUM CHARACTERISTIC STRENGTH f_c OF 15 MPa.
- M3. ALL PERPENDS, EXCEPT WHERE REQUIRED FOR WEEPHOLES ARE TO BE FULLY FILLED WITH MORTAR. LAY BOTTOM COURSE OF BLOCKS ON FULL BED OF MORTAR.
- M4. PROVIDE TEMPORARY PROPPING TO WALLS WHERE REQUIRED FOR STABILITY DURING CONSTRUCTION.
- M5. CONCRETE INFILL GROUT SHALL HAVE A MINIMUM PORTLAND CEMENT CONTENT OF 300kg/m³, SUFFICIENT SLUMP TO COMPLETELY FILL THE CORES AND A MINIMUM COMPRESSIVE CYLINDER STRENGTH OF 20 MPa.
- M6. INFILL GROUT SHALL BE COMPACTED BY CAREFUL RODDING OF EVERY CORE.
- M7. GROUTING LIFTS SHALL BE LIMITED TO A MAXIMUM HEIGHT OF 1.2m. WHERE CORE FILLING IS CARRIED OUT BY PUMPING USING AN APPROVED PUMP MIX, THE MAXIMUM LIFT SHALL BE 3.0m. NO BLOCKWORK SHALL BE FILLED TO A HEIGHT GREATER THAN 1.2m WITHOUT SUITABLE SHORING / TEMPORARY WORKS.
- M8. CLEAN-OUT BLOCKS ARE TO BE PROVIDED AT THE BOTTOM OF ALL CORES IN ANY LIFT TO BE GROUTED. PARTICULAR CARE SHALL BE TAKEN TO ENSURE THAT ALL CORES ARE FREE FROM OBSTRUCTIONS AND THE BOTTOMS ARE COMPLETELY CLEANED OF ALL MORTAR FINIS, DUST AND DIRT ETC, IMMEDIATELY PRIOR TO COMMENCEMENT OF GROUTING.
- M9. FULLY BED FACE SHELLS AND CROSSWEBS.
- M10. UNLESS NOTED OTHERWISE, OPENINGS LARGER THAN 400mm IN HEIGHT OR WIDTH SHALL BE REINFORCED AS FOLLOWS :-
 A- FILL ONE CORE EACH SIDE OF OPENING AND REINFORCE WITH 1 BAR OF THE SAME GRADE AND DIAMETER AS THE MAIN VERTICAL REINFORCEMENT IN THE WALL PANEL, AS SHOWN ON THE DRAWINGS.
 B- THE TOP OF THE OPENING SHALL HAVE A REINFORCED LINTEL BEAM, ARCH BEAM OR STEEL ANGLE SUPPORT AS SHOWN ON THE DRAWINGS
- M11. NO CHASES OR HOLES SHALL BE MADE WITHOUT THE PRIOR APPROVAL OF THE STRUCTURAL ENGINEER.
- M12. UNLESS NOTED OTHERWISE, VERTICAL CONTROL JOINT SPACING SHALL NOT BE GREATER THAN 16m FOR VERTICALLY REINFORCED WALLS, AND NOT GREAT THAN 8m FOR HORIZONTALLY REINFORCED WALLS.
- M13. ALL WALLS SHALL BE BONDED OR TIED AT THEIR INTERSECTIONS.
- M14. CEMENT MORTAR SHALL BE TYPE GP PORTLAND CEMENT COMPLYING WITH AS 3972 UNO, AND SHALL BE OF THE FOLLOWING PROPORTIONS UNO:
 CEMENT 1 PART BY VOLUME
 FINE AGGREGATE 4 PARTS BY VOLUME + WATER THICKENER
 WATER THICKENER SHALL BE METHYL CELLULOSE BASED.
- M15. PROVIDE 50mm MIN. CLEAR COVER TO ALL TIES AND MAIN REINFORCEMENT TO OUTSIDE FACE OF BLOCKWORK UNLESS NOTED OTHERWISE.
- M16. MASONRY WALLS TO BE CONSTRUCTED ON SUSPENDED SLABS SHALL NOT BE BUILT UNTIL ALL FORMWORK AND BACKPROPPING HAVE BEEN REMOVED.
- M17. WHERE STEEL MEMBERS ARE PROVIDED FOR LATERAL SUPPORT TO MASONRY PANELS, THE CONTRACTOR SHALL ENSURE THE MASONRY IS TIED BACK TO THE STEELWORK, AS SHOWN ON THE DRAWINGS, BEFORE CONSTRUCTING THE LIFT ABOVE THE STEEL RESTRAINT LEVEL.
- M18. ALL REINFORCEMENT TO BE LAPPED MIN 40 BAR DIAMETERS UNLESS NOTED OTHERWISE.

PRECAST CONCRETE

- T1. PRECAST PANEL MANUFACTURE, FITTINGS, FIXINGS, REINFORCEMENT, LIFTING, HANDLING, ERECTION AND SAFETY MEASURES SHALL COMPLY WITH AS3600, AS3850 AND "WORKCOVER SAFETY GUIDANCE NOTE".
- T2. CONCRETE STRESS THROUGH HANDLING SHALL NOT CAUSE CRACKING.
- T3. PROVIDE 15x15mm CHAMFER TO ALL EDGES OF PANELS UNLESS NOTED OTHERWISE.
- T4. REINFORCEMENT SHOWN ON THE DRAWINGS IS THE MINIMUM REQUIRED FOR STRUCTURAL ACTIONS IN PLACE. THE CONTRACTOR SHALL DESIGN EACH PANEL FOR LIFTING AND SHALL PROVIDE ADDITIONAL REINFORCEMENT REQUIRED FOR EACH PANEL DURING LIFTING, HANDLING AND TRANSPORT.
- T5. PANELS MUST NOT BE LIFTED UNTIL A CONCRETE STRENGTH OF 25MPa HAD BEEN ACHIEVED.
- T6. THE CONTRACTOR SHALL ENSURE THAT ALL PANELS CAN BE TRANSPORTED IN ACCORDANCE WITH THE LOCAL AUTHORITIES REQUIREMENTS.
- T7. ALL GAPS SHALL BE PROPERLY SEALED WHEN PLACED IN FINAL POSITION.
- T8. WHEN PLACING INSITU TOPPING, THE PRECAST SURFACE SHALL BE THOROUGHLY CLEANED, ROUGHENED AND PRE WET SO THAT THE SURFACE IS MOIST BUT NOT OVERLY WET PRIOR TO PLACING THE TOPPING.
- T9. TOPPING SHALL BE PLACED AND CURED SUCH THAT PLASTIC AND DRYING SHRINKAGE CRACKS ARE CONTROLLED TO ACCEPTABLE WIDTHS.

STEELWORK

- S1. ALL STEELWORK SHALL COMPLY WITH THE REQUIREMENTS OF AS 4100 UNLESS NOTED OTHERWISE.
- S2. ALL STEELWORK SHALL BE FABRICATED FROM MATERIAL COMPLYING WITH AS 3678 AND AS 3679.
- S3. FABRICATION SHALL COMPLY WITH THE SPECIFICATION AND THE REQUIREMENTS OF AS 4100 AND AS 1554 WHERE APPLICABLE.
- S4. THE FOLLOWING MINIMUM STEEL GRADES SHALL APPLY :-

STEEL MEMBER		
UB, UC, PFC, BRACING RODS	_____	300 PLUS
PLATES, CLEATS, STIFFENERS	_____	350
SHS, RHS, CHS	_____	350

- S5. ALL PLATES, CLEATS, GUSSETS, STIFFENERS ETC SHALL BE 10mm THICK UNLESS NOTED OTHERWISE.
- S6. UNLESS NOTED OTHERWISE, ALL BOLTS SHALL BE HOT DIP GALVANISED AND SHALL BE GRADE 8.8/S HIGH STRENGTH BOLTS IN ACCORDANCE WITH AS 1252 SNUG TIGHTENED.
- S7. ALL BOLTS SHALL BE IN 2mm CLEARANCE HOLES EXCEPT FOR HOLDING DOWN BOLTS WHICH SHALL BE IN 4mm CLEARANCE HOLES AND SHALL HAVE 4mm MIN THK WASHERS TO AS4100 14.3.5.2
- S8. ALL BOLT SPACING AND EDGE DISTANCES SHALL BE AS SPECIFIED IN AS 4100 UNLESS NOTED OTHERWISE.
- S9. MINIMUM END CONNECTION SHALL BE WITH 2-M20 8.8/S BOLTS UNLESS NOTED OTHERWISE.
- S10. BOLTING PROCEDURES SHALL BE AS FOLLOWS :-
 4.6/S COMMERCIAL AS 1111 SNUG TIGHTENED
 8.8/S HIGH STRENGTH AS 1252 SNUG TIGHTENED
 8.8/TF HIGH STRENGTH STRUCTURAL FRICTION TYPE JOINT AS 1252 FULLY TENSIONED
 8.8/TB HIGH STRENGTH STRUCTURAL BEARING TYPE JOINT AS 1252 FULLY TENSIONED
- S11. ALL MECHANICAL AND CHEMICAL ANCHORS SHALL BE INSTALLED STRICTLY IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS.
- S12. UNLESS NOTED OTHERWISE, ALL HOLDING-DOWN AND ANCHOR BOLTS SHALL BE STAINLESS STEEL GRADE 316 INSTALLED WITH HILTI-HIT RES500 CHEMICAL ADHESIVE AS PER MANUFACTURER'S RECOMMENDATIONS OR APPROVED EQUIVALENT.
- S13. ALL WELDS SHALL BE 6mm CONTINUOUS FILLET WELDS UNLESS NOTED OTHERWISE.
- S14. ALL WELDS SHALL BE S.P. QUALITY UNLESS NOTED OTHERWISE. ELECTRODES SHALL BE LOW HYDROGEN GRADE 48xx OR SUBMERGED W50 COMPLYING WITH AS 1553.
- S15. FOR WELDING SYMBOLS USED REFER TO AS 1101.
- S16. ALL WELDING, BOTH SHOP AND FIELD, SHALL BE UNDERTAKEN BY A QUALIFIED WELDER AND SHALL COMPLY WITH AS 1554.
- S17. WHERE NOTED, FSW SHALL BE TAKEN TO MEAN COMPLETE PENETRATION FULL STRENGTH BUTT WELD.
- S18. THE CONTRACTOR/FABRICATOR SHALL PROVIDE ALL CLEATS AND DRILL ALL HOLES FOR FIXING OF TIMBER JOINERY AND ALL OTHER FITTINGS WHETHER OR NOT DETAILED ON THE DRAWINGS.
- S19. CONTACT SURFACES BETWEEN DISSIMILAR METALS (eg. ALUMINIUM AND GALVANISED STEEL, ALUMINIUM AND STAINLESS STEEL, STAINLESS STEEL AND GALVANISED STEEL) SHALL BE INSULATED WITH SEPARATOR TAPE OR FIBRE WASHERS UNLESS NOTED OTHERWISE.
- S20. UNLESS NOTED OTHERWISE, ALL STRUCTURAL STEELWORK INCLUDING BOLTS SHALL BE HOT DIP GALVANISED TO AS 4680 WITH A MINIMUM AVERAGE COATING MASS OF 600 g/m².
- S21. ALL STAIRS LADDERS SHALL CONFORM TO AS 1657
- S22. ALL GRATING PANELS TO BE SECURED WITH CLIPS
- S23. ALL ALUMINIUM WELDS TO BE IN ACCORDANCE WITH AS 1265

ELECTRICAL CONDUITS AND PITS

- E1. THE INSTALLATION OF CABLE CONDUITS SHALL COMPLY WITH AS 3000, MEWE101 AND THE AUSTRALIAN COMMUNICATIONS AUTHORITY STANDARDS (PREVIOUSLY KNOWN AS AUSTEL).
- E2. BURIED ELECTRICAL CONDUITS SHALL BE HD UPVC ORANGE AND INSTALLED AS PER SECTION 108 OF MEW E101.
- E3. POWER CONDUITS TO BE SEGREGATED FROM OTHER SERVICES BY A MINIMUM OF 300mm.
- E4. CONDUITS SHALL BE BURIED SUCH THAT THEY HAVE A MINIMUM COVER OF 600mm. WHERE CONCRETE ENCASED, MINIMUM COVER SHALL BE GREATER THAN THE CONDUIT DIAMETER.
- E5. CONDUITS SHALL BE INSTALLED ABOVE A 75mm LAYER AND BE COVERED BY A 75mm LAYER OF SEIVED SAND.
- E6. THE ELECTRICAL CONDUITS SHALL BE CLEARLY IDENTIFIABLE BY MEANS OF A 150mm WIDE, 3mm THICK POLYMERIC COVER INSTALLED NOT MORE THAN 75mm ABOVE THE CONDUITS AND OVERLAPPING THE CONDUITS AT LEAST 40mm EITHER SIDE.
- E7. WHERE A CHANGE IN DIRECTION IS REQUIRED FOR A BURIED CONDUIT THIS SHALL BE ACHIEVED USING EITHER A LONG RADIUS BEND OR VIA A PULL PIT.
- E8. NYLON OR STAINLESS STEEL DRAW CORDS SHALL BE PROVIDED IN ALL THE CONDUITS TO FACILITATE THE PULLING IN OF CABLES.
- E9. CONDUITS SHALL BE PROVIDED TO A MINIMUM LEVEL OF 500mm ABOVE GROUND LEVEL AT THE TRANSITION BETWEEN INSTALLATION IN AIR TO INSTALLATION BELOW GROUND. ADDITIONAL MECHANICAL PROTECTION SHALL BE PROVIDED FROM A DEPTH OF 200mm BELOW GROUND TO 2000mm ABOVE GROUND AROUND CABLES TO REDUCE THE RISK OF DAMAGE.
- E10. CONDUIT ROUTES SHALL BE INDICATED USING CONCRETE CABLE MARKERS WITH STAINLESS STEEL MARKER PLATES EVERY 20m OF CONDUIT OR WHERE CONDUITS CHANGE DIRECTION.
- E11. HOLD POINTS AT DEFINED STAGES OF CONDUIT TRENCH COMPLETION ARE REQUIRED. AT THESE POINTS, WORK SHALL CEASE UNTIL THE TRENCHES ARE INSPECTED BY THE SITE SUPERVISOR AND AUTHORISATION IS GIVEN TO PROCEED. REFER SECTION 104.1 OF MEW E101 FOR DETAILS.
- E12. FOR UNDERGROUND CONDUIT SYSTEMS PROVIDE PITS AT MAXIMUM 50m INTERVALS. PITS SHALL BE PROVIDED AS SPECIFIED IN SECTION 104.3 OF MEW E101.
- E13. ELECTRICAL PITS SHALL BE A MINIMUM OF 900 x 900 x 900 WITH HEAVY DUTY GATIC COVERS.
- E14. DRAINAGE SHALL BE PROVIDED TO ALLOW ELECTRICAL PITS TO DRAIN INTO THE NEAREST DRAINAGE SYSTEM.

GENERAL PIPING

- P1. ALL PIPEWORK DESIGNED TO PN16 PRESSURE RATING UNLESS NOTED OTHERWISE
- P2. ALL STEEL PIPEWORK TO BE MANUFACTURED & SUPPLIED IN ACCORDANCE WITH WATER SERVICES SPECIFICATION: WS-SPEC
- P3. ALL WELDING TO CONFORM TO AUSTRALIAN STANDARDS, IN PARTICULAR TO AS1210, AS1554.1 (CATEGORY SP), AS4041 AND AS4458. ANY DISCREPANCIES BETWEEN THE STANDARDS AND DETAILS SHOWN ON THE CONTRACT DRAWINGS, OR ANY PROPOSED VARIATION TO WELD DETAILS, SHALL BE REFERRED TO THE SUPERINTENDENT BEFORE PROCEEDING WITH THE WORK.
- P4. PIPEWORK SHALL BE FINISHED AND COATED IN ACCORDANCE WITH PROJECT SPECIFICATION
- P5. ALL PIPE SUPPORT STEELWORK SHALL BE HOT DIP GALVANISED.
- P6. MACHINE TOLERANCES TO ALL FLANGES TO COMPLY WITH AS4087 & AS2382.
- P7. MACHINED SURFACES TO BE PROTECTED BY AN EASILY REMOVABLE COAT OF APPROVED RUST PREVENTATIVE. SITE WELDS TO BE PAINTED IN ACCORDANCE WITH SPECIFICATION.
- P8. ALL STEEL USED IN PIPE FABRICATION TO BE IN ACCORDANCE WITH AS 3678 GRADE 250.
- P9. ALL BOLTS, NUTS AND WASHERS FOR PIPE FLANGES TO BE HOT DIPPED GALVANISED CARBON STEEL GRADE 8.8 IN ACCORDANCE TR-13 WS SPEC AND AS 4087 FLANGE JOINTING GUIDELINES, UNLESS NOTED OTHERWISE.
- P10. APPROVED CORROSION PROOF ELECTRODES ARE TO BE USED FOR WELDING STAINLESS STEEL.
- P11. FLANGES TO BE MACHINED AND DRILLED OFF CENTRE AFTER WELDING TO BRANCH AND STRESS RELIEVED.
- P12. ALL WELDS SHALL BE VISUALLY INSPECTED, ALL JOINTS SHALL BE 100% ULTRASONICALLY TESTED.




ABN: 58 119 755 734

CONSTRUCTION CERTIFICATE

CC140503-1
26 September 2014

Principal Certifying Authority
Annette Owen BPB1771


DO NOT SCALE - IF IN DOUBT, ASK



ORIGINAL SIZE A1

REV	DESCRIPTION	MWS	AD	SC	DATE
1	APPROVED FOR CONSTRUCTION				19.09.14
	REVISIONS	DRN	CHK	APP	DATE

SURVEYED		
DESIGNED	A Deshpande	11.08.14
DRAWN	M Schwarze	11.08.14
CAD REVIEW	Alan Gilbert	19.09.14
DESIGN CHECK	Amogh Deshpande	19.09.14
DESIGN REVIEW	Jaya Weerasinghe	19.09.14
APPROVED	Stephen Chapman	19.09.14



Client:	GOOGONG WATER RECYCLING PLANT STAGE AB
GENERAL NOTES	SHEET 2 OF 2

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Drawings No	83502156-01-001-G004
Rev	1

DO NOT SCALE - IF IN DOUBT, ASK

200mm

50

100

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50





50

50


50

50

ORIGINAL SIZE A1



- NOTES**
- CONCRETE SURFACE AT THE EXPANSION JOINT SHALL BE CLEANED THOROUGHLY. DO NOT SCABBLE. GLUE SELF EXPANDING CORK FILLER WITH SUITABLE GLUE IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS TO CLEANED SURFACE IMMEDIATELY PRIOR TO SECOND POUR.
 - SWELLABLE WATERSTOP SHALL BE GLUED TO EXISTING CONCRETE SURFACE NOT NAILED. DETAIL TO BE STRICTLY IN ACCORDANCE WITH MANUFACTURERS RECOMMENDATIONS
 - CONSTRUCTION JOINT PREPARATION IN ACCORDANCE WITH THE PROJECT TECHNICAL SPECIFICATION.
 - ALL WATERSTOPS SHALL BE INSTALLED STRICTLY IN ACCORDANCE WITH MANUFACTURERS RECOMMENDATIONS.
 - PAINT CONTRACTION JOINTS WITH TWO COATS OF BITUMEN PAINT PRIOR TO PLACEMENT OF NEW CONCRETE
 - PVC WATERSTOPS:
 - REARGUARD WATERSTOPS TO HAVE CONTINUOUS FOUNDATION SUPPORT UNO.
 - WATERSTOPS SHALL BE FABRICATED INTO THE LONGEST PRACTICAL UNITS AT THE SUPPLIER'S WORKS AND SHALL BE CONTINUOUS THROUGHOUT THE STRUCTURE TO 200mm ABOVE THE HIGHEST WATER LEVEL. ALL INTERSECTIONS SHALL BE FACTORY MADE.
- (c) THE WATERSTOPS SHALL BE INSTALLED SO THAT THEY ARE SECURELY HELD IN THEIR CORRECT POSITIONS DURING THE PLACING OF CONCRETE WHICH SHALL BE FULLY COMPACTED AROUND THE WATERSTOP SO THAT NO VOID OR POROUS AREAS ARE LEFT. WHERE REINFORCEMENT IS PRESENT, MINIMUM CLEARANCE BETWEEN THE NEAREST REINFORCEMENT AND THE WATERSTOP SHALL BE 30mm.
- (d) JOINTING OTHER THAN WELDING IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED SYSTEM SHALL NOT BE USED.














BCA certifiers
ABN: 58 119 755 734

CONSTRUCTION CERTIFICATE
CC140503-1
26 September 2014


Principal Certifying Authority
Annette Owen BPB1771

APPROVED FOR CONSTRUCTION		MWS	AD	SC	19.09.14	SURVEYED DESIGNED DRAWN CAD REVIEW DESIGN CHECK DESIGN REVIEW APPROVED PROF REGISTRATION:	A Deshpande 11.08.14 A Gilbert 11.08.14 Alan Gilbert 19.09.14 Amogh Deshpande 19.09.14 Jaya Weerasinghe 19.09.14 Stephen Chapman 19.09.14		Client: GOOGONG GOOGONG WATER RECYCLING PLANT STAGE AB STANDARD DRAWING CONCRETE WATER RETAINING STRUCTURES - JOINT DETAILS	Status Stamp FOR CONSTRUCTION Date Stamp 19.09.14 Scale: AS SHOWN Drawing No. 83502156-01-001-S003 Rev 1
REV	REVISIONS	DRN	CHK	APP	DATE					

BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771




- NOTES**
1. ALL ITEMS SHALL COMPLY WITH AS 1657.
 2. ALL STAIRS SHALL HAVE TYPE T4 GRATED TREADS UNO AS TYPE T3 GRATED TREADS OR FLOOR PLATE TREADS ON DESIGN DRAWINGS.
 3. ALL STAIRS INCLUDING LANDINGS, SHALL BE BRACED AS SHOWN WHEN THE DISTANCE BETWEEN END SUPPORTS MEASURED ALONG THE NOSING LINE IS 3000 OR GREATER. WHEN STAIRS ARE DESIGNATED AS HAVING FLOOR PLATE TREADS, BRACING IS NOT REQUIRED.
 4. THE PRODUCT OF THE PROJECTED TREAD x RISE IN MILLIMETRES SHALL NOT BE LESS THAN 45000 NOR GREATER THAN 48000.
 5. THE TYPE AND EXTENT OF STAIRS IS SHOWN ON DESIGN DRAWINGS.
 6. STAIR WORK POINT (W/P) SHALL BE AT THE INTERSECTION OF THE NOSING LINE AND THE TOP OF FLOORING.
 7. BOLTED CONNECTIONS TO STRUCTURAL MEMBERS SHALL BE M20-8.8/TB BOLTS UNO CONNECTIONS TO CONCRETE SHALL BE M20 MASONRY ANCHORS INSTALLED IN ACCORDANCE WITH MANUFACTURERS RECOMMENDATIONS.
 8. ALL WELDS TO BE 6mm CONTINUOUS FILLET WELD UNO
 9. FOR STEEL FINISHES, REFER SPECIFICATION.
 10. ALL GRATING PANELS AND TREADS TO BE FIXED TO MANUFACTURERS RECOMMENDATIONS.
 11. STRUCTURAL DETAILS NOMINATED ON THIS DRAWING ARE ACCEPTABLE FOR STAIRWAY WIDTHS OF 600mm TO 1200mm. HOWEVER, ALL STAIRS SHALL BE A MINIMUM WIDTH OF 1200mm.



REV	DESCRIPTION	MWS	AD	SC	DATE
1	APPROVED FOR CONSTRUCTION				19.09.14

ACTIVITY	BY	DATE
SURVEYED		
DESIGNED	A Deshpande	11.08.14
DRAWN	A Gilbert	11.08.14
CAD REVIEW	Alan Gilbert	19.09.14
DESIGN CHECK	Amogh Deshpande	19.09.14
DESIGN REVIEW	Jaya Weerasinghe	19.09.14
APPROVED	Stephen Chapman	19.09.14



Client: **GOOGONG WATER RECYCLING PLANT STAGE AB**

STANDARD DRAWING
STAIR DETAILS

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	
Drawing No	83502156-01-001-S004
Rev	1

DO NOT SCALE - IF DOUBT, ASK

200mm

50

100

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50

50


50

50


50

50

50



SECTION A
SCALE 1:20



ELEVATION SECTION
TYPICAL HANDRAIL DETAILS
1:20
(UNLESS NOTED OTHERWISE ON DESIGN DRG'S)


BCA certifiers

ABN: 58 119 755 734


CONSTRUCTION CERTIFICATE

CC140503-1
26 September 2014


Principal Certifying Authority
Annette Owen BPB1771




REMOVABLE HANDRAIL PANEL DETAIL
1:20




HANDRAIL AT STAIR PLAN
1:20




DETAIL 1
SCALE 1:10




DETAIL 2
SCALE 1:10




DETAIL 3
SCALE 1:10




DETAIL 4
SCALE 1:10




DETAIL 5
SCALE 1:10




SOCKET CONNECTION
DETAIL 6
SCALE 1:10




SOCKET COVER
DETAIL 6
SCALE 1:10



KICK PLATE SPLICE
DETAIL 7
SCALE 1:10



HANDRAIL SPLICE
DETAIL 8
SCALE 1:10




SOCKET CONNECTION
DETAIL 9
SCALE 1:10

NOTES

1. ALL ITEMS SHALL COMPLY WITH AS 1657.
2. ALL HANDRAILING BOLTS SHALL BE GALVANISED M16 GRADE 4.6/S.
3. STANCHIONS SHALL BE BOLTED TO WEB OF SUPPORTING BEAM UNLESS NOTED OTHERWISE ON DESIGN DRAWINGS.
4. CLOSURE BENDS SHALL BE FITTED AT ALL TERMINATION POINTS OF HANDRAILING AT EACH SIDE OF COLUMN AND WHERE INDICATED ON DESIGN DRAWINGS.
5. ALL HANDRAILING SHALL BE FABRICATED FROM GRADE 450 STEEL UNO.
6. STAINLESS STEEL HANDRAILING, WHERE NOMINATED ON THE DESIGN DRAWINGS, SHALL BE GRADE 316.

THIS STANDARD APPLIES TO MONOWILLS OR WELDLOK HANDRAILING OR APPROVED EQUIVALENT



REV	APPROVED FOR CONSTRUCTION	MWS	AD	SC	19.09.14	DATE	PROF REGISTRATION:
1		DRN	CHK	APP			

MWH

GOOGONG

GOOGONG WATER RECYCLING PLANT STAGE AB

STANDARD DRAWING
HANDRAIL DETAILS

Status Stamp
FOR CONSTRUCTION


Date Stamp
19.09.14

Scale

Drawing No
83502156-01-001-S005

Rev
1

ORIGINAL SIZE A1




BIOREACTOR SECTIONAL PLAN
SCALE 1:50

CONTINUED BELOW

BCA certifiers
ABN: 58 119 755 734


CONSTRUCTION CERTIFICATE
CC140503-1
26 September 2014

Principal Certifying Authority
Annette Owen BPB1771



EDT SECTIONAL PLAN
SCALE 1:50

CONTINUED ABOVE



HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

FOR WALL REINFORCEMENT REFER DRAWINGS S017, S108 AND S109

NOTES
1. FOR NOTES AND REFERENCE DRAWINGS REFER DRG 83500000-01-001-S100
NOT FOR CONSTRUCTION




REV	DESCRIPTION	AG	AD	SC	19.09.14	DRN	CHK	APP	DATE	PROF REGISTRATION:																																										
A	IFC FOR REVIEW																																																			
<table border="1"> <tr> <td>SURVEYED</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>DESIGNED</td> <td>Amogh Deshpande</td> <td></td> <td></td> <td>11.09.14</td> <td></td> </tr> <tr> <td>DRAWN</td> <td>A Gilbert</td> <td></td> <td></td> <td>11.09.14</td> <td></td> </tr> <tr> <td>CAD REVIEW</td> <td>Alan Gilbert</td> <td></td> <td></td> <td>19.09.14</td> <td></td> </tr> <tr> <td>DESIGN CHECK</td> <td>Amogh Deshpande</td> <td></td> <td></td> <td>19.09.14</td> <td></td> </tr> <tr> <td>DESIGN REVIEW</td> <td>Jaya Weerasinghe</td> <td></td> <td></td> <td>19.09.14</td> <td></td> </tr> <tr> <td>APPROVED</td> <td>Stephen Chapman</td> <td></td> <td></td> <td>19.09.14</td> <td></td> </tr> </table>											SURVEYED						DESIGNED	Amogh Deshpande			11.09.14		DRAWN	A Gilbert			11.09.14		CAD REVIEW	Alan Gilbert			19.09.14		DESIGN CHECK	Amogh Deshpande			19.09.14		DESIGN REVIEW	Jaya Weerasinghe			19.09.14		APPROVED	Stephen Chapman			19.09.14	
SURVEYED																																																				
DESIGNED	Amogh Deshpande			11.09.14																																																
DRAWN	A Gilbert			11.09.14																																																
CAD REVIEW	Alan Gilbert			19.09.14																																																
DESIGN CHECK	Amogh Deshpande			19.09.14																																																
DESIGN REVIEW	Jaya Weerasinghe			19.09.14																																																
APPROVED	Stephen Chapman			19.09.14																																																



Client: **GOOGONG WATER RECYCLING PLANT STAGE AB**

BIOREACTOR REINFORCEMENT - WALLS SECTIONAL PLAN


Status Stamp	FOR REVIEW
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S106
Rev	A



HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

CONCRETE COVER TO REINFORCEMENT

CHAMBER	MEMBER	TOP	BOTTOM	SIDE		EXPOSURE CLASSIFICATION
				EXT	INT	
MBR	WALKWAY	50	50	-	-	B1/B1
	WALLS	-	-	50	75	B1/D
	BASE	75	50	-	-	D/B1
BIOREACTOR	EXTERNAL WALKWAY	50	50	-	-	B1/B1
	WALKWAY ON WALLS W2/W8/W9/W10/W13	50	75	-	-	B1/D
	WALL W1	-	-	50	75	B1/D
	INTERNAL WALLS W2/W7/W13	-	-	75	75	D/D
	BASE	75	50	-	-	D/B1
EDT	ROOF	50	75	-	-	B1/D
	WALL W14	-	-	50	75	B1/D
	BASE	75	50	-	-	D/B1



NOTES


- FOR GENERAL NOTES REFER DRG G003 AND G004
- THE NW/SW ROCK PROFILE SHOWN IS BASED ON LINEAR INTERPOLATION BETWEEN AVAILABLE BORELOGS. ACTUAL ROCK PROFILE MAY VARY. ANY VARIATION SHALL BE NOTIFIED TO THE ENGINEER FOR DESIGN VERIFICATION PRIOR TO PILE INSTALLATION/CONSTRUCTION.
- FINISHED GROUND LEVELS ARE YET TO BE CONFIRMED

LEGEND

- N15 GRADE LEAN MIX CONCRETE AROUND STARTER BARS FOR WALLS AND ROOF. CEMENT STABILISED SAND AROUND STARTER BARS MAY BE USED AS AN ALTERNATIVE FOR BASE SLAB.
- REFER DRG 83502156-01-001-S104 FOR DETAILS


REFERENCE DRAWINGS

- S003 CONCRETE WATER RETAINING STRUCTURES JOINT DETAILS
- S005 HANDRAIL DETAILS



REV	DESCRIPTION	DATE	BY	CHK	APP
1	APPROVED FOR CONSTRUCTION	19.09.14	MWS	AD	SC


NO.	DESCRIPTION	DATE	BY	CHK	APP
1	SURVEYED	01.08.14	Amogh Deshpande		
2	DESIGNED	01.08.14	Mark Schwarze		
3	DRAWN	19.09.14	Alan Gilbert		
4	CAD REVIEW	19.09.14	Amogh Deshpande		
5	DESIGN CHECK	19.09.14	Jaya Weerasinghe		
6	DESIGN REVIEW	19.09.14	Stephen Chapman		





GOOGONG WATER RECYCLING PLANT STAGE AB
BIOREACTOR
CONCRETE - PLANS AND ELEVATION

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scale	AS SHOWN
Drawing No	83502156-01-001-S100
Rev	1

ORIGINAL SIZE A1



BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771



- NOTES**
- FOR NOTES REFER DRG S100
 - STAINLESS STEEL WEIR PLATE INSTALLED TO GIVE 50mm MINIMUM LEVEL VARIATION FROM TOP OF CONCRETE.
- LEGEND**
- N15 GRADE LEAN MIX CONCRETE AROUND STARTER BARS FOR WALLS AND ROOF. CEMENT STABILISED SAND AROUND STARTER BARS MAY BE USED AS AN ALTERNATIVE FOR BASE SLAB. REFER DRG 83502156-01-001-S104 FOR DETAILS

REV	DESCRIPTION	DATE	BY	CHK	APP
1	APPROVED FOR CONSTRUCTION	19.09.14	MWS	AD	SC
			DRN	CHK	APP

NO.	DESCRIPTION	DATE
1	SURVEYED	01.08.14
2	DESIGNED	01.08.14
3	DRAWN	19.09.14
4	CAD REVIEW	19.09.14
5	DESIGN CHECK	19.09.14
6	DESIGN REVIEW	19.09.14
7	APPROVED	19.09.14




GOOGONG WATER RECYCLING PLANT STAGE AB

BIOREACTOR CONCRETE - SECTIONS

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S101
Rev	1

200 mm
DO NOT SCALE - IF IN DOUBT, ASK


ORIGINAL SIZE A1



BCA certifiers
ABN: 58 119 755 734

CONSTRUCTION CERTIFICATE
CC140503-1
26 September 2014

Principal Certifying Authority
Annette Owen BPB1771




PLAN ON BASE SLABS
SCALE 1:50

PILE TABLE


MARK	ULTIMATE PILE LOADING		DIA (mm)	SLAB SOFFIT LEVEL	PILE CUT OFF LEVEL	ESTIMATED PILE TOE LEVEL
	P _x kN	V _x kN				
P1	1870	50	600	722.88	722.93	718.51
P2	1870	50	600	722.88	722.93	718.51
P3	1870	50	600	722.84	722.89	717.71
P4	1870	50	600	722.84	722.89	717.71
P5	1065	50	600	722.79	722.84	717.06
P6	1065	50	600	722.79	722.84	717.06

PILE NOTES

- PILES SHALL BE INSTALLED BY PILING SUB-CONTRACTOR IN ACCORDANCE WITH AS-2159-2009.
- PILE DESIGNS ARE BASED ON THE GEOTECHNICAL INVESTIGATION REPORT "PROPOSED WATER RECYCLING PLANT GOOGONG TOWNSHIP, NSW"
- A FULL DRILLING RECORD SHALL BE KEPT FOR ALL PILES INDICATING DEPTHS, PLAN, LOCATION, BEARING CAPACITY REACHED, GROUND WATER ENCOUNTERED AND ANY PROBLEMS ENCOUNTERED.
- CLEAR COVER FOR REINFORCEMENT IN PILES IS 60mm UNO.
- PILES SHALL BE INSTALLED TO WITHIN +/- 75mm OF THE SETOUT AS SHOWN ON THE DRAWING.
- PILE SHALL BE TRIMMED TO WITHIN +/- 25mm OF THE CUT-OFF LEVEL.
- VERTICALITY TOLERANCE OF PILES SHALL NOT BE MORE THAN 1:100.
- BORED PIER SIDE FACES AND BASE ARE TO BE CLEAN AND FREE OF ANY LOOSE MATERIAL.
- THE MINIMUM CHARACTERISTIC STRENGTH OF CONCRETE AT 28 DAYS 40MPa.
- THE PILES HAVE BEEN DESIGNED BASED ON THE INFORMATION IN THE GEOTECHNICAL REPORT. GENERALISED OR IDEALISED SUBSURFACE CONDITIONS HAVE BEEN ASSUMED OR PREPARED BY INTERPOLATION/EXTRAPOLATION OF THIS DATE. LOCAL VARIATIONS OR ANOMALIES IN THE GENERALISED CONDITIONS CAN OCCUR AND AS SUCH THE PILE EMBEDMENT DEPTH MAY HAVE TO BE VARIED FROM THOSE SHOWN ON THE DRAWINGS.




PLAN ON PUMP SUMP SLAB
SCALE 1:50



TYPICAL PILE DETAIL
SCALE 1:20

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

PLAN ON BASE SLABS
SCALE 1:50



REV	DESCRIPTION	MWS	AD	SC	DATE
1	APPROVED FOR CONSTRUCTION				19.09.14

NO.	DATE	BY	CHECKED BY	DESCRIPTION
1	01.08.14	Amogh Deshpande		SURVEYED
2	01.08.14	Mark Schwarze		DESIGNED
3	19.09.14	Alan Gilbert		DRAWN
4	19.09.14	Amogh Deshpande		CAD REVIEW
5	19.09.14	Jaya Weerasinghe		DESIGN CHECK
6	19.09.14	Stephen Chapman		DESIGN REVIEW
7	19.09.14			APPROVED



GOOGONG WATER RECYCLING PLANT STAGE AB

BIOREACTOR
REINFORCEMENT - BASE SLAB PLAN AND PILE DETAILS

Status Stamp
FOR CONSTRUCTION

Date Stamp
19.09.14

Scales AS SHOWN


Drawing No
83502156-01-001-S103

Rev
1


DO NOT SCALE - IF IN DOUBT, ASK

200 mm
150
100
50
20
10

ORIGINAL SIZE A1



SECTION A
SCALE 1:25 S103




SECTION B
SCALE 1:25 S103

SECTION C
SCALE 1:25 S103

SECTION D
SCALE 1:25 S103

SECTION E
SCALE 1:25 S103



SECTION F
SCALE 1:25 S103


SECTION G
SCALE 1:25 S103

ALL REINFORCEMENT TO BE N16-150 EW EF UNO

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD


NOTES

- FOR NOTES AND REFERENCE DRAWINGS REFER DRG 83502156-01-001-S100



REV	DESCRIPTION	MWS	AD	SC	DATE
ORN	CHK	APP			
1	APPROVED FOR CONSTRUCTION				19.09.14
	REVISIONS				

SURVEYED	DESIGNED	DRAWN	CAD REVIEW	DESIGN CHECK	DESIGN REVIEW	APPROVED
	Amogh Deshpande	Mark Schwarze	Alan Gilbert	Amogh Deshpande	Jaya Weerasinghe	Stephen Chapman



GOOGONG WATER RECYCLING PLANT STAGE AB


BIOREACTOR
REINFORCEMENT - BASE SLAB SECTIONS SHEET 1

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S104
Rev	1


DO NOT SCALE - IF IN DOUBT, ASK

200 mm
50
100
150
200
250
300
350
400
450
500

ORIGINAL SIZE A1




SECTION H
SCALE 1:25



SECTION J
SCALE 1:25

N20-150 T & B x 1500 LONG GALVANISED STARTER BARS WRAPPED IN POLYTHENE SHEETING TYPICAL)



SECTION K
SCALE 1:25

N20-150 T & B x 1500 LONG GALVANISED STARTER BARS WRAPPED IN POLYTHENE SHEETING TYPICAL)


BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771

ALL REINFORCEMENT TO BE N16-150 EW EF UNO

HOLD
 THIS DRAWING SHALL BE USED FOR
 CONSTRUCTION OF BASE SLABS ONLY
 ALL WALLS AND ROOF SLABS ARE ON HOLD

NOTES

- 1. FOR NOTES AND REFERENCE DRAWINGS REFER DRG 83500000-01-001-S100



SCALE 1:25

SURVEYED DESIGNED Amogh Deshpande 01.08.14 DRAWN Mark Schwarze 01.08.14 CAD REVIEW Alan Gilbert 19.09.14 DESIGN CHECK Amogh Deshpande 19.09.14 DESIGN REVIEW Jaya Weerasinghe 19.09.14 APPROVED Stephen Chapman 19.09.14			GOOGONG WATER RECYCLING PLANT STAGE AB BIOREACTOR REINFORCEMENT - BASE SLAB SECTIONS SHEET 2	Status Stamp FOR CONSTRUCTION Date Stamp 19.09.14 Scales AS SHOWN Drawing No 83502156-01-001-S105
1 APPROVED FOR CONSTRUCTION MWS AD SC 19.09.14 DRN CHK APP DATE	REVISIONS MWS AD SC 19.09.14 DRN CHK APP DATE		Prof Registration MWS AD SC 19.09.14 DRN CHK APP DATE	Rev 1

DO NOT SCALE - IF IN DOUBT, ASK

200 mm

50

100

50


50

50


50

50


ORIGINAL SIZE A1




WALL W5 - ELEVATION
SCALE 1:50




WALL W6 - ELEVATION
SCALE 1:50




WALL W7 - ELEVATION
SCALE 1:50




WALL W8 - ELEVATION
SCALE 1:50



WALL W9 - ELEVATION
SCALE 1:50



WALL W10 - ELEVATION
SCALE 1:50




WALL W11 - ELEVATION
SCALE 1:50

BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

NOTES

- FOR NOTES AND REFERENCE DRAWINGS REFER DRG 83500000-01-001-S100



SCALE 1:50

REV	DESCRIPTION	MWS	AD	SC	DATE
1	APPROVED FOR CONSTRUCTION				19.09.14
		DRN	CHK	APP	


SURVEYED	DESIGNED	DRAWN	CAD REVIEW	DESIGN CHECK	DESIGN REVIEW	APPROVED
	Amogh Deshpande	Mark Schwarze	Alan Gilbert	Amogh Deshpande	Jaya Weerasinghe	Stephen Chapman



GOOGONG WATER RECYCLING PLANT STAGE AB

BIOREACTOR
REINFORCEMENT - WALL ELEVATIONS SHEET 1

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S107
Rev	1




ABN: 58 119 755 734


CONSTRUCTION CERTIFICATE

CC140503-1
26 September 2014


Principal Certifying
Authority
Annette Owen BPB1771



WALL W12 - ELEVATION
SCALE 1:50



WALL W13 - ELEVATION
SCALE 1:50




WALL W14 - ELEVATION
SCALE 1:50

DO NOT SCALE - IF IN DOUBT, ASK

200 mm
150
100
95
90
85
80
75
70
65
60
55
50
45
40
35
30
25
20
15
10
5
0

ORIGINAL SIZE A1



SCALE 1:25

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

NOTES

- 1. FOR NOTES AND REFERENCE DRAWINGS REFER
DRG 83500000-01-001-S100

REV	DESCRIPTION	MWS	AD	SC	DATE
1	APPROVED FOR CONSTRUCTION				19.09.14
	REVISIONS	DRN	CHK	APP	DATE

SURVEYED	DESIGNED	DRAWN	CAD REVIEW	DESIGN CHECK	DESIGN REVIEW	APPROVED
	Anogh Deshpande	Mark Schwarze	Alan Gilbert	Anogh Deshpande	Jaya Weerasinghe	Stephen Chapman



GOOGONG WATER RECYCLING PLANT STAGE AB
BIOREACTOR
REINFORCEMENT - WALL ELEVATIONS SHEET 2

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S108
Rev	1




ABN: 58 119 755 734


CONSTRUCTION CERTIFICATE

CC140503-1
26 September 2014


Principal Certifying
Authority
Annette Owen BPB1771




WALL W1 - ELEVATION
SCALE 1:50




WALL W2 - ELEVATION
SCALE 1:50



WALL W4 - ELEVATION
SCALE 1:50



WALL W3 - ELEVATION
SCALE 1:50




**OVERFLOW CHAMBER
WALL W1 - ELEVATION**
SCALE 1:50

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

NOTES

- FOR NOTES AND REFERENCE DRAWINGS REFER
ORG 83502156-01-001-S100



SCALE 1:25

REV	DESCRIPTION	MWS	AD	SC	DATE
ORN	CHK	APP			
1	APPROVED FOR CONSTRUCTION				19.09.14
	REVISIONS				

SURVEYED		
DESIGNED	Amogh Deshpande	01.08.14
DRAWN	Mark Schwarze	01.08.14
CAD REVIEW	Alan Gilbert	19.09.14
DESIGN CHECK	Amogh Deshpande	19.09.14
DESIGN REVIEW	Jaya Weerasinghe	19.09.14
APPROVED	Stephen Chapman	19.09.14
PROF REGISTRATION		




GOOGONG WATER RECYCLING PLANT STAGE AB


BIOREACTOR
REINFORCEMENT - WALL ELEVATIONS SHEET 3

Status Stamp	FOR CONSTRUCTION
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S109
Rev	1

ORIGINAL SIZE A1
200 mm DO NOT SCALE - IF IN DOUBT, ASK



BIOREACTOR ROOF SLABS
SCALE 1:50



EDT ROOF SLAB
SCALE 1:50

KERB REINFORCEMENT NOT SHOWN FOR CLARITY REFER SECTIONS DRG S112

2 N16 T&B EXTRA 1200 LG DIAGONAL TRIMMERS TYP

3 N16 T&B EXTRA


3 N16 T&B EXTRA 2000 LG

1 N12 T & B 1200 LG TRIMMERS AT ALL DIA 300mm AND LESS PENETRATIONS TYP

BEAMS B1 B2 B3 REINFORCEMENT NOT SHOWN FOR CLARITY REFER SECTIONS

HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

ALL ROOF SLAB REINFORCEMENT TO BE N12-150 EW EF UNO
FOR WALL REINFORCEMENT REFER DRAWINGS S017, S108 AND S109



BCA certifiers
ABN: 58 119 755 734


CONSTRUCTION CERTIFICATE
CC140503-1
26 September 2014

Principal Certifying Authority
Annette Owen BPB1771

NOT FOR CONSTRUCTION

REV	DESCRIPTION	AG	AD	SC	DATE
A	IFC FOR REVIEW				19.09.14
	REVISIONS				

NO	DATE	BY	CHECKED BY
SURVEYED	11.09.14	Amogh Deshpande	
DESIGNED	11.09.14	A Gilbert	
DRAWN	19.09.14	Alan Gilbert	
CAD REVIEW	19.09.14	Amogh Deshpande	
DESIGN CHECK	19.09.14	Jaya Weerasinghe	
APPROVED	19.09.14	Stephen Chapman	



GOOGONG WATER RECYCLING PLANT STAGE AB


BIOREACTOR REINFORCEMENT - ROOF SLAB PLAN

Status Stamp	FOR REVIEW
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S111
Rev	A


DO NOT SCALE - IF IN DOUBT, ASK

ORIGINAL SIZE A1


COPYRIGHT © THESE DRAWINGS SHALL ONLY BE USED FOR THE PURPOSE FOR WHICH THEY WERE SUPPLIED. ANY RE-USE IS PROHIBITED AND NO PART OF THIS DOCUMENT MAY BE REPRODUCED OR DISTRIBUTED WITHOUT THE WRITTEN PERMISSION OF MWH LTD.




SECTION A SCALE 1:25 S111




SECTION D SCALE 1:25 S111




SECTION G SCALE 1:25 S111




SECTION B SCALE 1:25 S111




SECTION C SCALE 1:25 S111



SECTION E SCALE 1:25 S111



SECTION F SCALE 1:25 S111



BCA certifiers
 ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
 CC140503-1
 26 September 2014
 Principal Certifying Authority
 Annette Owen BPB1771

NOTES
 1. FOR NOTES AND CONCRETE COVER TO REINFORCEMENT REQUIREMENTS REFER DRG 83500000-01-001-S100


HOLD
 THIS DRAWING SHALL BE USED FOR
 CONSTRUCTION OF BASE SLABS ONLY
 ALL WALLS AND ROOF SLABS ARE ON HOLD

ALL ROOF SLAB REINFORCEMENT TO BE N12-150 EW EF UNO
 FOR WALL REINFORCEMENT REFER DRAWINGS S017, S108 AND S109

NOT FOR CONSTRUCTION

REV	DESCRIPTION	AG	AD	SC	DATE
A	IFC FOR REVIEW				19.09.14


SURVEYED	DESIGNED	DRAWN	CAD REVIEW	DESIGN CHECK	DESIGN REVIEW	APPROVED
	Amogh Deshpande	A Gilbert	Alan Gilbert	Amogh Deshpande	Jaya Weerasinghe	Stephen Chapman




GOOGONG WATER RECYCLING PLANT STAGE AB
BIOREACTOR REINFORCEMENT - ROOF SLAB SECTIONS SHEET 1

Status Stamp	FOR REVIEW
Date Stamp	19.09.14
Scale	AS SHOWN
Drawing No	83502156-01-001-S112
Rev	A


ORIGINAL SIZE A1 DO NOT SCALE - IF IN DOUBT, ASK




SECTION A
SCALE 1:25
S111




SECTION B
SCALE 1:25
S111




SECTION F
SCALE 1:25
S111




SECTION G
SCALE 1:25
S111




SECTION C
SCALE 1:25
S111




SECTION D
SCALE 1:25
S111





SECTION E
SCALE 1:25
S111



SECTION H
SCALE 1:25
S111



SECTION I
SCALE 1:25
S111




HOLD
THIS DRAWING SHALL BE USED FOR
CONSTRUCTION OF BASE SLABS ONLY
ALL WALLS AND ROOF SLABS ARE ON HOLD

NOTES
1. FOR NOTES AND CONCRETE COVER TO REINFORCEMENT
REQUIREMENTS REFER DRG 83500000-01-001-S100

ALL ROOF SLAB REINFORCEMENT TO BE N12-150 EW EF UNO
FOR WALL REINFORCEMENT REFER DRAWINGS S017, S108 AND S109

BCA certifiers
ABN: 58 119 755 734
CONSTRUCTION CERTIFICATE
CC140503-1
26 September 2014
Principal Certifying
Authority
Annette Owen BPB1771

NOT FOR CONSTRUCTION



REV	DESCRIPTION	AG	AD	SC	DATE
A	IFC FOR REVIEW				19.09.14
	REVISIONS	DRN	CHK	APP	DATE

NO.	DESCRIPTION	DATE
1	SURVEYED	
2	DESIGNED	Amogh Deshpande 11.09.14
3	DRAWN	A Gilbert 11.09.14
4	CAD REVIEW	Alan Gilbert 19.09.14
5	DESIGN CHECK	Amogh Deshpande 19.09.14
6	DESIGN REVIEW	Jaya Weerasinghe 19.09.14
7	APPROVED	Stephen Chapman 19.09.14



Client: **GOOGONG WATER RECYCLING PLANT STAGE AB**
BIOREACTOR REINFORCEMENT - ROOF SLAB SECTIONS SHEET 2

Status Stamp	FOR REVIEW
Date Stamp	19.09.14
Scales	AS SHOWN
Drawing No	83502156-01-001-S113
Rev	A